SALES TAX OVERVIEW COMMITTEE

MAY 25, 2021, 8:00 AM

VIRTUAL USING ZOOM

Topic: STOC Time: May 25, 2021 08:00 AM Central Time (US and Canada)

Join Zoom Meeting https://zoom.us/j/98294802774?pwd=MXJKYS9vR0IURXNVY3QvWE5iUjdvQT09

The STOC will meet virtually at 8:00 am on May, 25, 2021.

- I: Call to Order
- II: Reading of the Minutes
- III: Chair Report To Council
- IV: Subcommittee Reports
 - A. Vision
 - B. Public Safety
 - C. Parks
 - D. Transportation
 - E. Financial

V: Unfinished Business:

A. Nomination of Officers

VI: New Business

- A. Chair Report Presenters
- B. Election of Officers
- C. Possible alternate locations for meetings if virtual is not continued after June 2nd.

Due to a ransomeware attack, we were unable to get enough information to complete all the reports.

Tulsa Economic Development Project

Attendees:

Linda Jenkins Paul McTighe Ellouise Cochrane Steve King Kathy Sebert Mareo Johnson Pamela Amburgy Ashley Webb





Vision Tulsa STOC 04.27.2021

	Project No.	Project Name	Page No.
1	170000	Zink Lake	2
2	170000 / 147200	New Pedestrian Bridge	3
3	170020	New Trail East Bank Cousins	4
4	170025	23rd & Jackson Redevelopment	5
5	170030	Gilcrease Museum Expansion	6
6	170035	Cox Business Center Renovation	7
7	170040	Tulsa Fairgrounds	8-9
8	170045.2	Airport Infrastructure - AFP3	10
9	170045.4	Airport Infrastructure - AA (American Airlines)	11-12
10	170050	Tulsa Zoo Elephant Exhibit	13
	170055	Langston Healthcare	14
12	170060	BMX National Headquarters	15
13	170065	South Mingo Corridor	16
14	170070	Public Schools Safety First Initiative	17-18
15	170080	Citywide: Commercial Revitalization & Beautification	19
16	170080	Citywide: Route 66	20-21
17	170085	Peoria - Mohawk Business Park	22
18	170100	Air National Guard MTC	23
19	170125	McCullough Park	24
20	170130	Mohawk Sports Complex	25
21	170135	GO Plan Bike Ped Master Plan	26-27
22	170140	Route 66 Train Depot	28
23	170145	Tulsa Arts Commission	29-30
24	170155	PAC Master Plan	31

Projects to be added

170005	South Tulsa Jenks Dam	
170010	Turkey Moutain Urban Wilderness	
170015	Levee District 12 Rehabilitation	

Compl	et.
-------	-----

 Completed pr	ojects	Date
170035	Cox Arena District RFP	Jan-19
170045.1	Airport Infrastructure - AA Tail Slots	Jan-19
170095	Community Health East Clinic	Apr-20
	North Peoria Connection, 56th Street to	
170110	Mohawk	Mar-20
170115	TCC Career Placement	Aug-19



Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Brooke Caviness, COT)
Project Name and No:	Zink Dam Modifications, Project No. 170000
Project Funding:	
Vision Tulsa Funding No.	170000.ArchEngr.4001-40013122-541101
Total Funding:	\$54,673,411.53

Available Funding:	\$54,673,411.53 Funded
Total Expenditures:	
Contracted:	\$47,011,196.99
Spent to date:	\$14,362,119.29

Status of any additional funding sources necessary for completion

• \$8,400,000.00 stormwater enterprise funding BA approved by Council 07.29.2020

Project Updates:

- Design Fees: CH2M Hill \$7,935,865.50
- Design Fees: HISINC, LLC \$140,832.00
- Crossland Construction Company: \$38,934.499.49
- Construction time frame is 850 days. Start 10.19.20, completion March 2023
- Obermeyer Gate Purchase Order: \$7,249,000.00 Signed by Mayor 01.21.21
- 404 permit approved. Operations Agreement approved by RPA 10.19.20.
- Construction 20.6% complete
- Compressor building construction pending pedestrian bridge 404/408 permits Located on west bank near Corps of Engineers Levee Houses the air compressor equipment and elec. controls for operations of dam gates Compressor building is integrated into levee system, thus requiring 408 permit Located to get compressor equipment and controls above 100-year floodplain
- Construction Cofferdam breach occurred 03.24.2021. Currently developing plan to re-enter the river.



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Jeff Stava, RPA/TGP and Brooke Caviness, COT)
Project Name and No:	Arkansas River Pedestrian Bridge, Project No. 147200
Ducia et Fundinau	
Project Funding:	
Vision Tulsa Funding No.	170000.ArchEngr.4001-40013122-541101
Tulsa Sales Tax Funding No.	147200.Bridges.5453103.4058200-541107
Tulsa Sales Tax Funding No.	144104.Streets.5453101.6011-4043122-541106
Tulsa Sales Tax Funding No.	144104.Streets.5453104.6014-4053122-541106
Total Vision Funding:	\$15,000,000.00
Total Sales Tax Funding:	\$9,400,000.00 (+ \$3mm Tier II + \$4mm Tier III)
Available Funding:	\$27,400,000.00 Funded
Total Expenditures:	
Contracted:	\$24,685,814.00
Spent to date:	\$3,836,668.68

Status of any additional funding sources necessary for completion

- \$3,000,000.00 = Tier II Funding approved from leftover monies from past bond projects
- \$4,000,000.00 = Tier III Funding/Donations commited

Project Updates:

Status of Design and Construction Activities

- Structural Engineer: Schlaich Bergermann Partner (SBP)
- Design/Landscape Architect: Michael Van Valkenburgh Associates, Inc. (MVVA)
- Design and add alternate options for bridge enhancements included: enhanced handrails, benches, westbank landscape and asthetic lighting
- Bridge will begin and end in current ped bridge termination locations
- TGP Board met on 03.26.21 to review and approve \$2,106,722 (packages approved include crane and drill rig access road and dewatering) GMP #2 with Crossland
- Continued redesign, value engineering & cost cutting opportunities -- currently \$1.1mm saved
- Coordinating with Mayors Office on fundraising (raise \$6m for add alt features and \$10m shade)
- Project was included in TIGER grant scope (although no federal funds are applied to the project)
- The design team and the City have satisified all of FHWA (Federal Highway Admin) requirements for the TIGER grant
- Bridge construction will be coordinated with Zink Dam work, scheduled to begin **Summer 2021** through Winter 2022/3 (weather and river flow dependent) -- Currently: dam construction is halted because of increased flow of Arkansas River
- 404 permit -- USACE has 404/Nationwide permit ready, they are finalizing the levee 408 permit, DELAYED by USACE's attorney's office -- expect to receive both permits any day - ONGOING



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Glen Sams, COT)
Project Name and No:	New Trail East Bank 101st to Cousins Park, Project No. 170020
	a.k.a. River Parks Trail 101st to 121st
Project Funding:	
Vision Tulsa Funding No.	170020.ArchEngr.4000-40003122-541101
Total Funding:	\$4,000,000.00
Available Funding:	\$600,000.00 Funded
Total Expenditures	
Contracted:	\$68,474.00
Spent to date:	\$68,454.68

Status of any additional funding sources necessary for completion

• Applied for a TAP (Transportation Alternative Program) grant through INCOG to fund design and construction of section from Vensel Creek to Creek Turnpike - 11.20.2020

• Received grant award March 2021 of reduced scope for design only = \$133,991.00

Project Updates:

Status of Design and Construction

- Design Consultant: LandPlan Consultants, Inc. (LPCI)
- Conceptual Design Fees: \$68,474
- Construction expected to happen through multiple phases
- Will design trail enough to develop a real cost then apply for TAP funds again
- TAP grants have 2 categories: small is \$400,000, Large is \$1 Million
- Consutant submitted final deliverables on 02.16.18
- Conceptual Cost Estimate for the trail is \$6,470,000 (includes construction cost, design fees soils testing, Inspection, permitting and utility relocations)
- Total cost is expected to be \$17,000,000 if the trail aquistion cost is added (\$10,530,000)
- This excludes the aquistion cost of the dam site parcel.
- This project recommended for inclusion in the FFY2020-2023 Transportation Improvement

Program. Vote for approval by 04.30.2021, funding appropriations and design agreement to follow.



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Marsha Hinds, COT)
Project Name and No:	23rd & Jackson Redevelopment Site - Relocation Study
	Design and Acquisition, Project No. 170025
Project Funding:	
Vision Tulsa Funding No.	170025.ArchEngr.4000-40003122-541101
Total Funding:	\$1,000,000.00
Available Funding:	\$500,000.00 Funded
Total Expenditures:	
Contracted:	\$403,652.06
Spent to date:	\$403,341.35
Status of any additional fu	nding sources necessary for completion
Status of any additional ful	Taing sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Design Consultant: Cyntergy
- Scope includes: planning, design work and partial acquisition costs to relocate Public Works, update master plan site at Harvard and Mohawk, appraise and acquire operation yard location
- Draft Final report being reviewed by Administration, February 2020
- Feasibility study for 23rd & Jackson redevelopment site to be done
- Acquisition of 2 parcels Tulsa County Yard on North Harvard \$320K (Vision funding), 56th & Garnett - \$1.46M (water enterprise funds) -Closing for both properties held 08.13.2020
- County has vacated North Harvard site as of 12.31.20. Environmental work ongoing by County.
- Traffic Engineering will be using the County site to move and store existing poles and materials from the west yard.
- No changes on this project.



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Susan Neal, Gilcrease)
Project Name and No:	Gilcrease Museum Expansion, Project No. 170030
Project Funding:	
Project Funding: Vision Tulsa Funding No.	170030.ArchEngr.4001-40013122.541101
	<u>170030.ArchEngr.4001-40013122.541101</u> \$83,600,000.00
Vision Tulsa Funding No.	
Vision Tulsa Funding No. Total Funding:	\$83,600,000.00
Vision Tulsa Funding No. Total Funding: Available Funding:	\$83,600,000.00

Status of any additional funding sources necessary for completion

• Private fundraising to occur - \$10 million raised to date for construction and design

Project Updates:

- Gallagher & Associates (G&A) Owner's Representative (TU and City of Tulsa) and exhibit design
- G&A agreement (**\$8,476,833.80**)
- SmithGroup & 1 Architecture architects, agreement through Schematic Design (\$2,920,833.28)
- Enercon agreement for environmental (\$106,860.00)
- Flintco CM agreement (\$45,022,072.29)
- Next National Board meeting 05.19.2021
- Task Force meeting held 04.15.2021, next is 05.13.2021
- Weekly progress meetings held Thursdays
- Move-in prep at off-site building underway scheduled completion by 06.25.2021
- Helmerich Center art move started 03.08.2021 scheduled completion by 11.30.2021
- Building and Exhibit design ongoing 50% DD set due 06.23.2021, costing to follow
- Museum to close 07.05.2021, article in Tulsa World 04.15.2021 announced



Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party Representative:	Mary Kell
Project Name and No:	Cox Business Center, Project No. 170035
Project Funding:	
Project Funding:	
Project Funding: Vision Tulsa Funding No.	170035.ArchEngr.4001-40013122.541101
	170035.ArchEngr.4001-40013122.541101 \$55,000,000 (\$500,000 of this for Master Plan RFP)
Vision Tulsa Funding No.	<u> </u>
Vision Tulsa Funding No. Total Funding:	\$55,000,000 (\$500,000 of this for Master Plan RFP)
Vision Tulsa Funding No. Total Funding: Available Funding:	\$55,000,000 (\$500,000 of this for Master Plan RFP)

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Design Consultant: Matrix Architects, Engineers and Planners Inc., Design Fees \$2,747,189.88
- Construction Manager: TVB (Tulsa Vision Builders), CMAR Construction Manager at Risk
- Construction July 2018 06.30.2020 substantial completion. Builling operational.
- Public art Artist Andy Tirado installation 04.12.21 04.23.21. Dedication 05.07.21, 1:00 pm
- Instagram for Artist artirado1
- Closeouts in process
- Concrete cracking issues repairs late Spring 2021



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	TCPFA
Contracting Party	
Representative:	Mary Kell (Amanda Blair, EXPO Square)
Project Name and No:	Tulsa Fairgrounds, Project No. 170040
Project Funding:	
Project Funding: Vision Tulsa Funding No.	170040.ArchEngr.4001-400013122-541101
	170040.ArchEngr.4001-400013122-541101 \$30,000,000.00
Vision Tulsa Funding No.	
Vision Tulsa Funding No. Total Funding:	\$30,000,000.00
Vision Tulsa Funding No. Total Funding: Available Funding:	\$30,000,000.00

Status of any additional funding sources necessary for completion

• TCPFA has secured additional funds (\$1,652,493.28) for Golden Driller Plaza Total cost is \$3,176,039.00 (Vision Tulsa funding is \$1,523,545.72)

Project Updates:

- Design Consultant: GH2 Architects \$1,841,914.17 fees
- Construction Manager: Crossland Construction Company, Inc.
- Projects complete \$28.5 m
- Golden Driller Plaza: Project on hold due to COVID-19, March 2020 October 2020 Re-bids opened 01.21.2021, GMP (Guaranteed Maximum Price) approved 02.10.2021 TCPFA Special Meeting, construction 03.03.2021 to 09.06.2021
 Underground work, relocating and installing storm water, electrical Color selections have been made for paint, rendering on following page

Vision Tulsa Fairgrounds – Golden Driller Plaza





CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Max Wells, COT)
Project Name and No:	Airport Infrastructure - Air Force Plant Three (AFP3)
	Electrical Upgrades, Project No. 170045.2
Project Funding:	
Vision Tulsa Funding No.	170045.ArchEngr.4001-40013122-541101
Total Funding:	\$27,300,000.00
Available Funding:	\$9,000,000.00 Funded
Total Expenditures:	
Contracted:	\$1,865,260.21 (\$288,612.85 + \$1,576,647.36)
Spent to date:	\$1,324,474.16

Status of any additional funding sources necessary for completion

• No additional funding needs projected

Project Updates:

Status of Design and Construction

- Cyntergy is engineer
- Scope includes prioritized electrical upgrades for Navistar and Spirit
- Spirit and Navistar have \$22+ million in total needs
- Project has been split into 2 parts Navistar (\$4M) and Spirit (\$5M)
- <u>Navistar</u>

Contractor S.E. Tulsa Construction, Inc. (\$1,576,647.36) Construction began on 09.29.2020 with social distancing protocols in place **Punch list items complete. Final inspection held 04.21.2021.**

Spirit

Spirit has decided to do electrical portion of work with separate Spirit funding <u>Phase 1</u> paving projects (Areas 1 - 4) completed 04.30.2020 \$2,407,759.00 <u>Phase 2</u> : Completed mill and patch and overlay on Area 5 - 07.30.2020. Area 6A & 6B completed 09.30.2020 Area 9 Completed 12.31.2020

Amendment in process to expend remaining \$1.6 M in funds on additional and different scope from original agreement, including: paving, striping, fire hydrants and backflow preventers on Spirit campus. **Ongoing**



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party Representative:	Mary Kell
Project Name and No:	Airport Infrastructure - AA (American Airlines)
	Project No. 170045.4
Ducie et Francis au	
Project Funding:	
Project Funding: Vision Tulsa Funding No.	170045.ArchEngr.4001-40013122-541101
	170045.ArchEngr.4001-40013122-541101 \$27,300,000.00 (includes all airport projects)
Vision Tulsa Funding No.	
Vision Tulsa Funding No. Total Funding:	\$27,300,000.00 (includes all airport projects)
Vision Tulsa Funding No. Total Funding: Available Funding:	\$27,300,000.00 (includes all airport projects)
Vision Tulsa Funding No. Total Funding: Available Funding: Total Expenditures:	\$27,300,000.00 (includes all airport projects) \$14,500,000.00 Funded

Status of any additional funding sources necessary for completion

• No additional funding needs projected

Project Updates:

- Basewide reinvestment projects determined \$14,500,000 total (includes tail slot project).
- 11.04.2020 AA presented to City Council bond plan.
- TMAT bond sale not to exceed \$175 million
- Agreement with list of projects signed by Mayor 12.02.2020
- List of projects on following page
- Invoices for work billed:

Hangar 80 Re-Skin	30.20%
AAERO APU	0.00%
Master Plan	8.60%
Plating Shop Roof & MAU	2.30%
CUP & Hangar 6	25.40%



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party Representative:	Mary Kell
Project Name and No:	Airport Infrastructure - AA (American Airlines)
	Project No. 170045.4
Project Funding	
Project Funding:	170045 ArchEpgr 4001-40013122-541101
Vision Tulsa Funding No.	170045.ArchEngr.4001-40013122-541101 \$27,300,000,00 (includes all airport projects)
Vision Tulsa Funding No. Total Funding:	\$27,300,000.00 (includes all airport projects)
Vision Tulsa Funding No.	
Vision Tulsa Funding No. Total Funding: Available Funding:	\$27,300,000.00 (includes all airport projects)
Vision Tulsa Funding No. Total Funding: Available Funding: Total Expenditures:	\$27,300,000.00 (includes all airport projects) \$14,500,000.00 Funded

Status of any additional funding sources necessary for completion

• No additional funding needs projected

Project Updates:

- Basewide reinvestment projects determined \$14,500,000 total (includes tail slot project).
- 11.04.2020 AA presented to City Council bond plan.
- TMAT bond sale not to exceed \$175 million
- Agreement with list of projects signed by Mayor 12.02.2020
- List of projects on following page
- Invoices for work billed:

Hangar 80 Re-Skin	30.20%
AAERO APU	0.00%
Master Plan	8.60%
Plating Shop Roof & MAU	2.30%
CUP & Hangar 6	25.40%



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Gary Schellhorn, COT)
Project Name and No:	Tulsa Zoo Elephant Exhibit, Project No. 170050
Project Funding:	
Vision Tulsa Funding No.	170050.Buildings.4003-40033122-541104
Total Funding:	\$25,000,000.00
Available Funding:	\$20,000,000.00 Funded
Total Expenditures:	

Contracted:\$1,545,846.12 (\$1,515,846.12 Design + \$30,000 CM)Spent to date:\$558,902.70 Design

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Design Consultant: SelserSchaefer Architects, Design Fees: \$1,515,846.12
- CM (Construction Manager) selection: Nabholz Construction
- 25% Design Documents received 07.20.2020
- 65% Design Documents received 02.15.2021 (received prior to geotech)
- 65% Design Documents review meeting held 03.11.2021
- Design fees gathered to move building out of compensatory storage area
- Moving building will remove need for 404 permit and reduce cost of building construction per findings of geotech
- Proposed cost for redesign is \$65,329.36
- Redesign effort includes confirmation of the Project Program requirements,
- resubmittal of the 25% design, and redesign of the 65% design package.
- Redesign effort is proposed to take 5 weeks to complete.



Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	OSU - LRFP (Long Range Facilities Planning)
Contracting Party Representative:	Mary Kell (Mike Buchert, OSU - LRFP)
Project Name and No:	Langston Healthcare Professions Complex, Project No. 170055
Project Funding:	
Project Funding: Vision Tulsa Funding No.	170055.ArchEngr.4001-40013122-541101
	<u>170055.ArchEngr.4001-40013122-541101</u> \$16,250,000.00
Vision Tulsa Funding No.	¥
Vision Tulsa Funding No. Total Funding:	\$16,250,000.00
Vision Tulsa Funding No. Total Funding: Available Funding:	\$16,250,000.00
Vision Tulsa Funding No. Total Funding: Available Funding: Total Expenditures	\$16,250,000.00 \$16,250,000.00 Funded

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- OSU LRFP (Long Range Facilities Planning) providing project oversight
- Design Fees: Beck (\$1,017,385.00)
- Construction Manager: Flintco pre-con \$75,310.00; OSU LRFP (\$377,588.00)
- No asbestos found in existing building
- OAC (Owner Architect Contractor) calls set up every 2 weeks started 06.05.2020
- Construction: June 2020 to November 2021
- Jobsite camera: http://ibeamsystems.com/camera/langstonuniversityproject
- Overall construction **50%** complete
- Masonry walls at the hardened area roughly 95% complete.
- Interior metal stud framing ongoing in area B
- Exterior metal stud framing is complete, sheathing is 95% complete
- Roofing is approximately 60% complete on the entire project
- MEP overhead and in-wall rough-in ongoing
- Storefront window installation has begun



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

04.21.2021
City of Tulsa
Mary Kell
BMX National Headquarters, Project No. 170060
170060.ArchEngr.4001-40013122-541101
170060.ArchEngr.4001-40013122-541101 \$23,000,000.00
· · · · · · · · · · · · · · · · · · ·
\$23,000,000.00
\$23,000,000.00

Status of any additional funding sources necessary for completion

- EDA Grant funding has been applied for, did not receive (\$1.2 M) as determined 06.11.19
- TPA (Tulsa Parking Authority) approved funding for parking lot \$2.0 M on 08.22.19 Budget Amendment for \$2.0M to Council 02.26.2020, Mayor signed 03.09.2020
- BMX received additional funding sponsorships \$1.5 M
- Brown Ordinance for \$3.6M approved at 05.08.19 CC meeting
- EDIF funding for \$900,000.00, approved at 06.19.19 City Council and by Mayor 07.22.19

Project Updates:

- Todd Architecture Group (previously Fritz Baily) is architect, Nabholz is CM
- Brownfield cleanup with funding from other sources: January 2017 to January 2020.
- Platting ongoing multiple easement closings. Quiet Title filed with courthouse 08.04.2020
- Groundbreaking held 11.15.19, Demo of Fintube building 11.25.19 01.16.2020
- Updated lease executed 10.30.19 to reflect additional funding sources and obligations
- Construction: June 2020 to December 2021
- Artist coordination ongoing install to start early June 2021
- · Feasibility study draft / RFP for south half of site by in process
- Jobsite camera registration: https://oxblue.com/invite/f492d4/bmx-headquarters; once registered, go to: app.oxblue.com
- Overall construction: 44% billed
- Roof panels for arena and HQ building started 02.08.21,100% complete
- HQ building sheathing, CMU interior and exterior walls, waterproofing ongoing
- Wall panels at Arena ongoing



Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Patty Parks, COT)
Project Name and No:	South Mingo Corridor, Project No. 170065
Project Funding:	
Vision Tulsa Funding No.	170065.ArchEngr.4001-4000131122-541101
Total Funding:	\$15,000,000.00
Available Funding:	\$ 15,000,000.00 Funded
Total Expenditures	
Contracted:	\$8,889,408.20(\$ 295,180.17 + \$7,430,588.70 + \$742,156.00 + \$514,003.00)
Spent to date:	\$6,550,006.88

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

• Right of Way Spent to Date: \$182,880.17

Project Updates:

Status of Design and Construction

- Current funding includes design fees for 3 phases of work, and construction for 1st phase
- First Phase Design Consultant: Benham Design, LLC 71st to 81st on Mingo
 - Bids \$7,430,588.70 awarded Roadway option 1 (concrete)
 - Construction started 08.13.19, construction 84% complete
 - Work started at South end of project near 81st and Mingo. Two lanes, one in each direction will be maintained throughout project.
 - South bound lanes are paved. North bound lanes are paved (to be opened soon).
 - Project to be completed May 2021.
 - Pending Change Order for time extension
- Second phase 91st from Mingo to Memorial Garver is consultant, contract \$813,975.00
 - Contract includes 3-4 mile MMLOS (multimodal study) Sheridan to Garnett on 91st Street
 - \$10.7 in construction funding approved as part of Improve Our Tulsa 2019
 - Conceptual design report received 07.02.2020. The roadway recommendation is 5 lanes with bike lanes and sidewalks with alignment of the roadway to be along the section line. Estimate cost to construct the roadway is 8.3 million.
- MMLOS report received 07.24.2020: Recommendations made for Design Segment Geometric, Transit, Bicycle & Pedestrian, Access & Mobility, Safety and Lighting.
- Preliminary design plans submitted December 2020. Final plans pending.
- Environmental investigations on 91st Street are ongoing in support of the anticipated 404

permit application. Letters were mailed to residents that archeologists, biologists, engineers, surveyors and other personnel will be visiting the site for various environmental issue and setting project limits.

- Third phase 81st to 91st on Mingo Poe is consultant
 - Estimated Construction cost: \$9,000,000.00. Does not include ROW or Utilities.
 - Contract fulfilled at 60% plans. Contract end 09.01.2020.
 - Construction funding in 2026 (earliest). Design will be completed at a later date.



Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021	
From:	City of Tulsa	
Contracting Party		
Representative:	Mary Kell (Brent Stout, COT)	
Project Name and No:	Public Schools Safety First Initiative, Project No. 170070	
Project Funding:		
Vision Tulsa Funding No.	170070.ArchEngr.4001-40013122-541101	
Total Funding:	<u>\$14,500,000.00</u>	
Available Funding:	<u>\$ 14,500,000.00 Funded</u>	
Total Expenditures		
Contracted:	\$2,512,000.00	Design
Spent to date:	\$2,334,393.79	
Contracted:	\$5,522,542.84	Construction
Spent to date:	\$3,773,617.74	

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

Status of Design and Construction

• Design Consultant: Lee Engineering, LLC, design fees \$442,000; Amendment 1 - \$620,000; Amendment 2 - \$500,000; Amendment 3 - \$950,000 ; Amendment 4 - \$12,100 (in process)

• <u>Bid package 1</u>: Punch list completed 09.04.2020. Field Engineering to issue final payment and invoke warranty and bond period.

• <u>Bid package 2</u>: Construction has been completed at all Priority 1 and Priority 2 Schools. Final inspection was held 10.08.2020. Contractor has completed all punch list items. Final payment routing for Mayor's signature.

• <u>Bid Package 3</u>: Lighting installation complete for Priority 1 and 2 schools. TPS has executed bus shelter agreement and has delivered to City for signature. All bus shelters have been included in Bid Package 4. All work originally in Bid Package 3 has been done or will be done in Bid Package 4. No project plans will be produced.

• <u>Bid Package 4</u>: Project consists of signing, pavement markings, sidewalks, drainage improvements, pavement, lighting and traffic signal improvements at Priority 3, 4 and 5 schools. Plans also include bus shelter construction at Priority 1-5 schools. Mylar plans submitted 10.19.2020, routing for approval signatures, and bidding to follow. ROW documents have been provided to CoT for acquisition. Construction anticipated to begin **Summer 2021**.

Vision Tulsa Project No 170070 Public Schools Safety First Initiative Priority Schools List Updated 01.22.2020

Priority 1 Schools
ACADEMY CENTRAL
JOHN HOPE FRANKLIN
CELIA CLINTON
UNITY LEARNING ACADEMY
JONES (CLOSING 6/19)
LEWIS & CLARK
LINDBERGH
MARK TWAIN (CLOSING 6/19)
CLINTON WEST
ROBERTSON
SKELLY & SKELLY
TPS PRIORITY 1 JENKS EAST
ELEMENTARY
JENKS EAST
INTERMEDIATE
JENKS SOUTHEAST
ELEMENTARY JENKS WEST
ELEMENTARY
JENKS MIDDLE
SCHOOL
JENKS PRIORITY 1
CEDAR RIDGE
CLARK ELEMENTARY
GROVE ELEMENTARY
JEFFERSON
ELEMENTARY UNION 6TH/7TH GRADE
CENTER
UNION HIGH SCHOOL
OCHOA ELEMENTARY
UNION PRIORITY 1

	DERSON
	RVER
-	
	OPER
EA	ST CENTRAL HIGH
	SENHOWER & GRIME
(GF	RIMES CLOSING 6/19)
GIL	CREASE
KE	RR
MC	CLURE
EC	DC REED
тн	OREAU
DE	MONSTRATION
	COTT
	BSTER MIDDLE/HIG
SC	HOOL
SP	RINGDALE
BE	LL & BELL PRIMARY
ТΡ	S PRIORITY 2
BC	EVERS ELEMENTAF
DA	RNABY ELEMENTAF
JA	RMAN ELEMENTARY
RC	SA PARKS
	EMENTARY
	ION FRESHMAN
	ADEMY
AC	ION PRIORITY 2

Priority 3 Schools
TRAICE
BURROUGHS
WAYMAN TISDALE FINE
ARTS ACADEMY DOLORES HUERTA
EAST CENTRAL JR
HIGH
EMERSON
EUGENE FIELD
HALE HIGH
HALE JR HIGH
HAMILTON
HAWTHORNE
LANIER
COUNCIL OAK (LEE)
MACARTHUR
MARSHALL
MAYO/WILSON
MCLAIN HIGH
PATRICK HENRY
ROGERS JR & HIGH
SALK
SEQUOYAH
WHITMAN
WRIGHT (CLOSING 6/19)
ZARROW INT'L

TPS PRIORITY 3

CARNEGIE
CENTRAL JR & HIGH
DISNEY
EDISON PREP
ELIOT
GRISSOM
HOOVER
KENDALL-WHITTIER
KEY
KIPP
MCKINLEY
MEMORIAL HIGH
MEMORIAL JR HIGH
MITCHELL
MONROE
DEMONSTRATION
OWEN
BOOKER I
WASHINGTON
TPS PRIORITY 4

Priority 5 Schools
COLLEGE BOUND
TULSA MET
PEARY
PHOENIX RISING
PROJECT ACCEPT
STREET SCHOOL
TSAS/TFA
LEGACY UPPER LEGACY PRIMARY
TPS PRIORITY 5



Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Spencer Mitchell, COT)
Project Name and No:	Citywide and Route 66 Beautification & Reinvestment,
-	Project 170080 - Commercial Revitalization & Beautification
Project Funding:	
Vision Tulsa Funding No.	170080.EngrArch.4000-40003122-541101
Total Funding:	\$11,000,000.00
Available Funding:	\$3,600,000 Funded
Total Expenditures:	
Contracted:	\$225,000.00 (\$125,000.00 + \$100,000.00)
Spent to date:	\$125,000.00

Status of any additional funding sources necessary for completion

No additional funds are expected to be needed

Project Updates:

Status of Design and Construction

Three funding priorities: Citywide Commercial Revitalization (\$3,600,000.00); Route 66 (\$3,700,000.00); and Citywide Beautification (\$3,700,000.00).

• Citywide Commercial Revitalization - \$3,600,000.00 (Spencer Mitchell)

- Retail Market study by Place Dynamincs, Inc. (\$125K) completed January 2019.
- Retail Market study will inform use of Commercial Revitalization fund, as well as assist Route 66 Commission in targeting Route 66 funds.

 <u>Project 1:</u> \$100K - Belo+Company (formerly Cubic) media strategy consultant Marketing campaign concepts were presented in December 2020, finalization of the selected concept is ongoing.
 Expected launch Q2 2021. No change

 <u>Project 2:</u> \$1.1 million from Commercial Revitalization used to seed Business Resilience and Recovery Fund, this is expected to be reimbursed from CARES Act dollars to fully fund the Commercial Revitalization Strategy.
 City is set to start receiving repayments Feb 2021 from TEDC.
 Repayments have started, will receive \$243,886.32 by 04.30.2021

 - <u>Project 3:</u> \$1.5 million BRT (Bus Rapid Transit) Revolving Loan Fund TEDC is evaluating projects for program and providing low to zero interest loans Finance in coordination to track projects. No change

 - Project 4: \$150K (3 years x \$50K) Destination Districts - MOU signed for INCOG to administer administer. Greenwood, Route 66, Kendall Whittier and International Districts (21st & Garnett area) ongoing





Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Dennis Whitaker, INCOG)
Project Name and No:	Citywide and Route 66 Beautification & Reinvestment,
	Project 170080 - Route 66
Project Euroding:	
Project Funding: Vision Tulsa Funding No.	170080.EngrArch.4000-40003122-541101
• •	170080.EngrArch.4000-40003122-541101 \$11,000,000.00
Vision Tulsa Funding No.	
Vision Tulsa Funding No. Total Funding:	\$11,000,000.00
Vision Tulsa Funding No. Total Funding: Available Funding:	\$11,000,000.00
Vision Tulsa Funding No. Total Funding: Available Funding: Total Expenditures:	\$11,000,000.00 \$3,700,000 Funded

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

Status of Design and Construction

Three funding priorities: Citywide Commercial Revitalization (\$3,600,000.00); Route 66 (\$3,700,000.00); and Citywide Beautification (\$3,700,000.00).

- Route 66 \$3,700,000.00 (Dennis Whitaker)
 - Route 66 Commission and Tulsa Planning Office staff to provide oversight
 - Retail Market study to inform targeted use of funds on corridor
 - Other uses include: marketing, wayfinding, façade grants, neon sign grants, and project maintenance.
 - Contracts / PO's: Sole Source with Claude Neon for Meadow Gold Work underway
 - Donation from Jim Norton Route 66 letters and shields Developing Site Plan
 - Vehicle damage to decorative wall at 11th & Mingo interpretive site Evaluating safety enhancements and traffic calming devices
 - Marketing: Economic Development Committee implemented 1st a Saturday event **ongoing** Reaching out to Visit Tulsa and City Communications for support services
 - Façade Grants: Internal draft under review
 - Avery Plaza Southwest Security Cameras for new Motel Neon Sign Park Work is underway

Updated 04.21.2021

VISION TULSA ROUTE 66 BEAUTIFICATION NEON SIGN GRANT

Below is the status of Applications which have been recommended by the Rt 66 Commission to the Mayor for Approval. Since launching the program in April 2019, **34** signs have been Recommended by the Rt 66 Commission.

	BUSINESS	TOTAL COST	GRANT AMT	ADDRESS	STATUS	SIGN TYPE
1	Alpha Graphics	\$ 9,697.00	\$ 4,848.50	2616 E. 11th St	Permitting	New
2	Benchmark Monument	\$ 12,170.00	\$ 6,085.00	1735 E. 11th St.	Complete	Replace lost sign
3	Billy Ray's BBQ	\$ 5,230.00	\$ 2,615.00	3524 Southwest Blvd	Complete	Restoration
4	Bobby O's Pizza	\$ 15,316.00	\$ 7,658.00	1502 E. 11th St.	Waiting on Street Construction	New
5	Buck Atom's Curios on 66	\$ 16,140.00	\$ 8,070.00	1347 E. 11th St.	Complete	New
6	Burnett's Flowers	\$ 6,578.00	\$ 3,289.00	1408 E. 11th St.	Complete	New
7	Cities Service	\$ 17,223.76	\$ 8,611.88	1648 Southwest Blvd	Complete	Replace
8	Day & Nite Rug	\$ 8,162.95	\$ 4,081.48	1012 S. Egin St	Fabrication	Replace
9	Decopolis	\$ 12,348.00	\$ 5,268.50	1401 E. 11th St	Fabrication	New
10	Eleventh Street Lofts & Shops	\$ 23,959.00	\$ 10,000.00	2002 E. 11th St	Fabrication	Restore /Modify
11	Eufloria	\$ 36,194.22	\$ 10,000.00	11730 E. 11th St.	Permitting	New
12	Flo's Burger Diner	\$ 12,700.00	\$ 6,350.00	2604 E. 11th St.	Complete	New
13	Interparts Of Tulsa	\$ 4,984.06	\$ 2,492.03	3615 E. 11th St.	Complete	Restore
14	Justin Thompson Restaurant	\$ 13,975.25	\$ 6,987.00	1115 S. Lewis Ave	Complete	New
15	Mon Amie Nails & Spa	\$ 4,652.00	\$ 2,326.00	1406 E. 11th St	Permitting	New
16	Meadow Gold Lofts & Shops	\$ 9,566.18	\$ 4,783.09	1306 E. 11th St.	Complete	New
17	Mother Road Motor Sports	\$ 7,192.31	\$ 3,596.16	2208 Southwest Blvd	Permitting	New
18	Perkins Architecture	\$ 4,950.00	\$ 2,150.00	20 S. Lewis Ave.	Complete	New
19	Renaissance Brewing Co	\$ 13,239.07	\$ 6,619.54	1147 S. Lewis Ave.	Complete	New
20	Sky Gallery(The)	\$ 8,602.82	\$ 4,301.41	1401 E. 11th St.	Fabrication	New
21	Smoke on 66 BBQ	\$ 8,258.29	\$ 4,129.15	4265 Southwest Blvd	Complete	New
22	Spirit Dog Training	\$ 2,200.00	\$ 1,100.00	1621 E. 11th St	Fabrication	Modify
23	Tally's Good Food Café	\$ 25,749.00	\$ 10,000.00	1102 S. Yale Ave.	Complete	New
24	Thelms's Bar	\$ 10,289.93	\$ 5,145.00	2008 Admiral Blvd	Fabrication	Restoration
25	Transcendent	\$ 12,637.00	\$ 6,318.00	1401 E. 11th St. Unit E	Fabrication	New
26	Tulsa Community College	\$ 10,767.00	\$ 5,383.00	909 S. Boston Ave	Complete	New
27	Tulsa Market District	\$ 18,572.00	\$ 9,286.00	1102 s. Lewis Ave.	Complete	New
28	Tulsa Welding School	\$ 21,066.00	\$ 10,000.00	2547 E. 11th St.	Complete	Modify
29	U.S. Studio 66	\$ 14,723.00	\$ 7,361.50	5202 E. 11th St.	Complete	New
30	Vault Restaurant (The)	\$ 21,727.54	\$ 10,000.00	620 S Cincinnati Ave	Fabrication	New
31	Wildflower Café	\$ 18,107.83	\$ 8,953.00	1306 E. 11th St.	Fabrication	New
32	Meat & Cheese Show	\$ 12,471.98	\$6,235.00	1306 E. 11th St	Permitting	New
33	Heirloom Rustic Ale	\$ 3,592.26	\$1,796.12	2113 E. Admira Blvd	Permitting	New
34	Por Ella	\$ 5,735.00	\$2,867.50	1404 E. 11th St.	Permitting	New

\$ 428,777.45 \$ 198,706.85



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Michelle Barnett, COT; Josh Miller GKFF)
Project Name and No:	Peoria-Mohawk Business Park - Site Improvements
	Project No. 170085
Project Funding:	
Vision Tulsa Funding No.	170085.landimp.4000
Total Funding:	\$10,000,000.00
Available Funding:	\$5,800,000.00 Funded FY19
Total Expenditures:	
Contracted:	\$4,317,301.00
Spent to date:	\$3,981,296.82

Status of any additional funding sources necessary for completion

• Funding is sufficient for current scope of work

Project Updates:

Status of Design and Construction

- Agreement with GKFF executed October 2019
- Construction is Vision funded reimbursement of GKFF
- Design by Cedar Creek for GKFF not included in Vision reimbursement

• Reimbursement to GKFF includes mass grading and utilities.Vision-funded improvements include both GKFF-performed site mass grading, public utilities and COT-performed public roads with associated utilities.

- Bid Package #1 Mass grading with earth change permit completed 04.30.2020.
- <u>Bid package #2</u> Public Road and Site Utilities completed 09.30.2020
- Muncie on schedule to be complete September 2021
- <u>Bid package #3</u> Crossland is contractor. Pre-work 10.22.2020 Scope: water line, paving, storm and sidewalks/trail for Mohawk Boulevard and the Utica cul-de-sac off of 36th street North. Waterline, grading, agg base and curbs are in for Utica. Paving Utica is next.

Mohawk Blvd to follow Utica.

69% billed, 76% time from Field Engineering



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party	
Representative:	Mary Kell
Project Name and No:	Air National Guard 138FW MTC (Mission Training Center)
	Project No. 170100

Project Funding:

Vision Tulsa Funding No.	170100.ArchEngr.4001-400113122.541101
Total Funding:	\$9,400,000.00
Available Funding:	\$9,400,000.00 Funded
Total Expenditures:	
Contracted:	\$9,347,000.00
Spent to date:	\$9,327,000.00

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Design Consultant: LWPB Architects, design fees \$839,545.33
- Construction Manager (CM) Crossland, CM at Risk
- Building operational June 2020
- Closeouts in process final pay for \$20k processing for Mayor's signature
- TAIT staff submitted art application with FAA, pending approval
- Art: Plan is to have agreement with City, TASM, and TAIT to locate art at TASM preliminary approvals received by FAA 04.02.2021, contract with artist next



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Gary Schellhorn, COT)
Project Name and No:	McCullough Site Improvements, Project No. 170125
-	(25th and Garnett area; 11.5 acres)
Project Funding:	
Vision Tulsa Funding No.	170125.Buildings.4003-40033122-541104
Total Funding:	\$3,600,000.00
Available Funding:	\$540,000.00 Funded FY20
Total Expenditures:	
Contracted:	\$540,000 (design)
Spent to date:	\$447,529.59

Status of any additional funding sources necessary for completion

• Parks Department soliciting philanthropic funding

Project Updates:

- Design Consultant: LandPlan Design Consultants, Design Fees: \$540,000.00
- 25% Design documents received 05.11.2020, 65% design documents received 08.31.2020
- 95% design documents received 1.20.2021
- 100% documents received 03.10.2021 review comments submitted to Consultant
- Consultant is preparing final bidding documents.
- Board of Adjustment hearing is scheduled for 05.25.2021 to update approved plan
- Advertising for bids is scheduled to occur in May 2021 with bids opening June 2021
- Construction is scheduled to occur from September 2021 through June 2022
- Project is expected to be completed in June 2022



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Gary Schellhorn, COT)
Project Name and No:	Mohawk Sports Complex, Project No. 170130
•	
Project Funding:	
Project Funding: Vision Tulsa Funding No.	170130.ArchEngr.4001-400141110541101
	170130.ArchEngr.4001-400141110541101 \$3,500,000.00
Vision Tulsa Funding No.	
Vision Tulsa Funding No. Total Funding:	\$3,500,000.00
Vision Tulsa Funding No. Total Funding: Available Funding:	\$3,500,000.00

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Design Consultant: Benham Design LLC, Design Fees: \$320,764.00
- Notice to proceed with construction 01.23.19
- Contractor is Daris Contractors, LLC \$3,440,444.00
- Construction is 100% complete
- Project is operational
- Warranty items completed. Final pay to be processed
- Copper thefts at lights and sprinkler system and fire lines froze and broke, not a contractor issue.



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Glen Sams, COT)
Project Name and No:	GOPLAN - PRIORITY IDENTIFIED IN THE BICYCLE/PEDESTRIAN MASTERPLAN - Project No. 170135
Project Funding:	
Vision Tulsa Funding No.	170135.streets.4004.40043122-541106
Vision Tulsa Funding No. Total Funding:	<u>170135.streets.4004.40043122-541106</u> \$3,125,000.00
C C	
Total Funding:	\$3,125,000.00
Total Funding: Available Funding:	\$3,125,000.00

Status of any additional funding sources necessary for completion

No additional funds are expected to be needed

Project Updates:

Status of Design and Construction

(Additional detail for Group locations on following page)

IOT (Improve Our Tulsa) funds used first

Group 1A - Construction completed 12.31.2019 (IOT \$312k)

Group 1B - Construction completed 07.31.2020 (IOT \$1.4m)

Group 2 - Project completed 04.15.2021 (IOT \$200k / Vision \$2.1m)

Group 3 - Construction 95% (IOT 525k / Vision \$970k)

Removed Houston and SW Blvd from the project.

Group 4 - Funds moved to repair Osage Trail bridge over Flat Rock Creek

Striping 2021 Schedule

Striping progress and updates 04.21.2021

- o Group 1A: Elgin, 10th, North Boulder. Project completed 12.31.19
- Group 1B: 11th (Elgin to Lewis), Boulder (10th to Riverside), 3rd street (Madison to Harvard), W Edison (Cheyenne to 33rd W Ave). Project completed 07.31.2020
- Group 2: 11th (Lewis to 129th), Pine (Gilcrease Museum Rd to Memorial), N Main (Haskell to Pine). Grade Line is contractor. Project Complete. Due to receiving some MACs we may use Citywide Contractor to make revisions
- Group 3: 6th St. (Boulder to South Delaware Ave.), Southwest Blvd (W. 48th Street to Riverside Dr to Heavy Traffic Way to Guthrie to Archer.), Houston (Riverside Drive to Heavy Trafficway), Charles Page Blvd (65th W Ave to Houston Ave).
 - Becco is contractor (\$1,487,000).
 - Construction started asphalt work on Sixth Street on 09.07.20.
 - Overruns on the asphalt and concrete apron work due to very rough road surface along 6th street, in this Group, and Pine Street in Group 2.
 - To offset this, the striping on SW Blvd. and Houston from the Group 3 contract is being removed from contract.
 - Work is 95% complete on 6th street and Charles Page Blvd. To be completed as temperatures allow.

Group 4: S Boston Ave (18TH St to 3rd St.), Peoria Ave (Pine St to Admiral Blvd), Greenwood (3rd to Archer), Delaware Ave (E 11th St to E 15th St),

- Cost estimates exceed Goplan funding to do Group 4
- Group 4 striping on hold for the time being and switching IOT funds to the repair of the Osage Trail bridge over Flat Rock Creek. **NO CHANGE**

IOT and IOT-2 funding remaining for design of additional Groups.



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Marsha Hinds, COT)
Project Name and No:	Route 66 Village Train Depot, Project 170140
	3770 SW Blvd
Project Funding:	
Vision Tulsa Funding No.	170140.ArchEngr.4001-40013122-541101
Total Funding:	\$3,000,000.00
· · · · · - · ·	
Available Funding:	\$3,000,000.00 Funded
Available Funding: Total Expenditures:	\$3,000,000.00 Funded
0	\$3,000,000.00 Funded \$2,928,283.31

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

- Design Consultant: Keith D. Robertson Architect
- Design Fees: \$301,136.00
- Construction: June 2020 through October 2021
- Contractor is VOY Construction (\$2,627,147.31)
- Curb & Gutter 90% complete, **Dry wall complete**, windows , **painting**, doors and millwork underway, **restroom tile work complete**
- Construction 66% complete



CITY OF TULSA

Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Jack Blair, Mayor's Office)
Project Name and No:	Tulsa Arts Commission, Project No. 170145
Project Funding:	170145 ArchEngr 40004322 541101

Vision Tulsa Funding No.	170145.ArchEngr.40004322-541101
Total Funding:	\$2,250,000.00
Available Funding:	\$600,000.00
Total Expenditures:	
Contracted:	\$299,998.00
Spent to date:	\$0.00

Status of any additional funding sources necessary for completion

• No additional funds are expected to be needed

Project Updates:

Status of Design and Construction

- Ordinance changes approved by Council 02.05.2020.
- Recommendation for \$300K to be used for COVID-19 artist relief grants approved
- 17 small organizations and 12 large recipient organizations received 1st round grants
- 29 agreements signed by Mayor on 09.02.2020
- 2nd round of grants equaling \$300K RFP issued 10.13.2020, 34 applications received 11.30.2020. Grant review meeting held 01.08.2021.
 Awards recommended to Arts Commission at 02.15.2021 meeting.
 Selections for second round of grantees on following page

18 of 33 contracts have been executed / signed by Mayor, the remaining 15 contracts are being processed for Mayor's signature.

A breakdown of Vision Arts 2 organizations and funding amounts approved by the Mayor on 3/3/21:

The program will invest a total of \$187,000 in 22 organizations whose annual donations do not exceed \$400,000/year:

- \$141,000 to 16 performing arts organizations
 - o \$10,000 to Chamber Music Tulsa, Inc.
 - \$10,000 to Choregus Productions, Inc.
 - \$8,000 to Clark Youth Theatre Incorporated
 - o \$10,000 to Craft Productions
 - \$8,000 to Heller Theatre Company
 - \$10,000 to Horton Records, Itd.
 - \$8,000 to Portico Dance Theatre
 - \$7,000 to Talk of Tulsa Show Chorus
 - \$7,000 to The Barthelmes Conservatory, Inc.
 - o \$10,000 to Theatre North
 - \$10,000 to Theatre Tulsa, Inc.
 - o \$10,000 to Town Hall of Tulsa Corporation
 - \$10,000 to Tulsa Area Youth Symphony
 - o \$7,000 to Tulsa Latino Theater Company
 - o \$8,000 to Tulsa Oratorio Chorus, Inc. a/k/a Tulsa Chorale
 - \$8,000 to Vocal Pride Foundation
- \$21,000 to three miscellaneous organizations:
 - \$9,000 to Circle Cinema Foundation Inc.
 - o \$5,000 to Harmony Project Tulsa Inc.
 - \$7,000 to Tulsa Glassblowing Studio, Inc.
- \$15,000 to two cultural heritage museums or centers
 - o \$7,000 to Casa de la Cultura
 - o \$8,000 to Greenwood Cultural Center
- \$10,000 to Brady Craft, Inc. d/b/a 108 Contemporary, an art gallery

Additionally, the program will invest a total of \$113,000 in 11 larger organizations whose annual donations equal or exceed \$400,000/year:

- \$46,000 to four performing arts organizations
 - \$10,000 to Tulsa Ballet Theatre, Inc.
 - o \$12,000 to Tulsa Opera, Inc.
 - \$12,000 to the Tulsa Performing Arts Center Trust
 - o \$12,000 to Tulsa Symphony Orchestra
- \$26,000 to two art museums
 - o \$13,000 to the Gilcrease Museum Management Trust
 - o \$13,000 to Philbrook Museum of Art, Inc.
- \$13,000 to two miscellaneous organizations
 - o \$5,000 to Fab Lab Tulsa
 - \$8,000 to Tulsa Girls Art School Project, Inc.
- \$12,000 to the Living Arts of Tulsa, an art gallery
- \$8,000 to the Tulsa Historical Society, a history museum or center
- \$8,000 to Tulsa Children's Museum, a science or children's museum





Sales Tax Overview Committee (STOC) Report

Date:	04.21.2021
From:	City of Tulsa
Contracting Party Representative:	Mary Kell (Mark Frie, PAC)
Project Name and No:	Tulsa PAC Trust Master Plan, Project No. 170155
Project Funding:	

Vision Tulsa Funding No. 170155.ArchEngr.40004322-541101 Total Funding: \$1,000,000.00 Available Funding: \$1,000,000.00 Funded Total Expenditures: Contracted: Spent to date: \$998,713.00 \$954,758.97 \$954,758.97

Status of any additional funding sources necessary for completion

- No additional funds are expected to be needed for Master Plan.
- Fundraising for building to run concurrent with Visioning and Master Plan process

Project Updates:

- Design Consultant: Beck Design
- Master Plan Feasibility phase 1 final draft received 01.31.19
- PAC Trust requested that \$320 M be broken into more than 2 phases
- Revised phasing and costs presented at 11.18.19 PAC Trust meeting, total preliminary cost in 4 phases is \$77-\$78 Million
- Draft budget package received 01.28.2021 increased to \$104m \$117 million
- Survey work received 02.16.2021, consultant updated budget based on impact of utilities that will need to be relocated as a result of expanding the building footprint
- Final report submitted 03.03.2021 regarding fundraising, renderings and budget. In review by Administration.
- Final pay to consultant being processed

	В	С	D
1			VITY / NEXT STEPS 04.01.2021 COMMENTS AND NEXT STEPS
2	PROJECT - Economic Development Arkansas River Infrastructure & Amenities (City of Tulsa	0001	COMMENTS AND NEXT STEPS
3	Share)		
4	Zink Lake and Related Amenities		- Design coordination team: CH2 (Jacobs), GKFF, MVVA, Holly Frontier, AEP/PSO, LandPlan, INCOG, City, River Parks and PMG.
			- Crossland Construction Company, \$38,934,499.49. - Construction time frame is 850 days, Start 10.19.20
			 As of 03.02.21 17.9% billed, 15.8% time Major areas of work: west half dam demolition for gates, cofferdams and dewatering,
			 Major areas of work. West han dam demonitor for gates, concluding and dewatering, power, coordination with Obermeyer for gates, and rebar installation. Change order discussions related to delays in Pedestrian Bridge. Per dam contract,
			City is to keep cofferdams in-place until October. Contractor working ahead of projected pace. Claims for overhead costs etc. are being evaluated. ON HOLD
			- Dam construction suspended since higher flows 03.24.21.
			- Dam contract has provisions for granting time when river flows are greater than 20,000 cfs and 40,000 cfs. For flows higher than 40,000 cfs, time is granted day for
			day until flows reach 12,000 cfs and then 7 days for restoration of cofferdams and clean up. ONGOING
5	Low-Water Dam with Recreational Gates & Flume	\$48,000,000	- Programming of recreational spaces - Legal, Jacobs (Merrick), Engr, Parks, RPA, GKFF. Initial discussion with legal to go over TGP agreement and master lease.
			 Design Team: SBP, MVVA, GKFF, and River Parks City identified funding sources for Tier 1: \$24.4 million (\$15 million Vision funding +
			\$9.4 Sales tax funding), Tier 2: \$3 million identified in savings in 2005 and 2008 funding packages. Transfers complete. Amendment being prepared . Tier 3: Pending - GKFF
			and Mayor coordinating efforts to raise funds Bridge 404 Permit and 408 Permit pending anticipated EACH week.
6 7	New Pedestrian Bridge Mitigation, Bank Stabilization & Outfall Protection for Dam	\$15,000,000	 - USACE attorneys are considering the permits (from Jeff Stava). ONGOING - 404 permit issued, land banking for mitigation has been purchased.
			 Vision Tulsa: ON HOLD Other partners contribution \$32,862,000 for the project by 12.31.22. Both Jenks and
			City of Tulsa have the same reallocation date. - Funding includes long-term operating and maintenance endowment for both dams and
-	South Tulsa/Jenks Lake and Related Amenities	\$64,214,000	related amenities. Zink Dam OM portion is \$18 million. NO CHANGE
10	Low-Water Dam and Pedestrian Bridge East Bank Park, Boat Dock, and Abutment Improvements		- \$8.3 million for land acquisition includes land for trail to Cousins Park. NO CHANGE
	Vensel Creek Park and Boat Dock East Bank Trail Connection from Low-Water Dam to Vensel		
	Creek Mitigation, Bank Stabilization & Outfall Protection		
			 Master Plan adopted by RPA New parking lot and entrance drive being planned for property north of 61st Street. Scope being defined.
			- City Legal reviewing CPA with River Parks for the remaining Vision Tulsa. +/- \$1.5m (existing balance plus \$1m FY22 appropriation). Agreement executed by RPA and RFA
14	Turkey Mountain Urban Wilderness	\$7,600,000	to Mayor the week of 04.05.21. - Feasibility study approved by General Semonite 04.23.2020. PED phase is next step.
			- COE Emergency Management has granted \$10m to perform repairs for damages to and defects in levee facilities under the Flood Control and Coastal Emergency Act PL 84-
			99. - PL 84-99 work is in 2 general phases: 1. Levee issues, e.g. filters, sloughs, lining of
			pipe penetrations, etc. 2. Pump stations improvements, e.g. pumps and associated electrical systems, etc.
			- 02.04.2021 Meeting with District and PMG to discuss cost share. City has expressed interest in acquisition as a priority. Several homes had standing water during April/May
			2019 event 03.04.21 meeting held and Levee District approved the form of the agreement City
			of Tulsa provided to them for cost sharing, Next meeting 04.01.21. - Cost share breakdown for Preliminary Engineering Design: District: \$412,500;
			Tulsa County: \$202,125; City of Tulsa: \$136,125; and City of Sand Springs \$74,250 for a total of \$825,000.
15	Levee District #12 Rehabilitation - Local Matching Funds	\$5,000,000	- LandPlan is design consultant.
			 Concept cost estimate \$10.2 million, with time value at 3% for 13 years - \$15.0m Cost estimate with land is \$26m.
	New Trail, East Bank-101st to Cousins Park (Design and		- City received 2 projects, one on Riverside Drive (Vensel Creek to south of Creek Turnpike) reduced scope to design only (\$133,991) to fit in more projects per INCOG and
16	Matching Funds), AKA "River Parks Trail 101st to 121st"	\$4,000,000	for City to secure rights-of-way. ONGOING - Cyntergy team is project consultant - Feasibility study of redevelopment for 23rd & Jackson to be done by others
	23rd & Jackson Redevelopment Site - Relocation Study,		 - reasibility study of redevelopment for 23rd & Jackson to be done by others - Draft final report submitted February 2020. - Traffic Engineering is occupying the old County yard on North Harvard.
	Design & Acquisition	\$1,000,000	 NO CHANGE Gallagher & Associates (G&A) - Owner's Representative (TU and City of Tulsa)
			 SmithGroup Architect / Flintco CM Gilcrease Museum Mayor's Task Force held 03.11.21. Next 04.15.21.
			- 03.08.21 started moving portion of collection into HCAR. - GOSF fitout costs are being refined.
			- Gilcrease Museum planned closing this summer. Communications is working on public release.
			- Design Development 50% due 06.23.21. New cost estimates and evaluation of base bid components July 2021. Both Flintco and Cumming will provide \$.
			- Sole source ATT for GOSF on SSA 04.01.21. - Fabrication preconstruction will be subconsultant to G&A. Will bid construction
18	Gilcrease Museum Expansion	\$65,000,000	and resume through Flintco. - Matrix is project architect, TVB (Tulsa Vision Builders) is Construction Manager
			- Artist is Andrew "Andy" Tirado, design ongoing, installation start 04.12.21. Two weeks installation (weather dependent). Public opening/unveiling 05.07.21 with
			Mayor. - Wi-Fi Competitive Sealed Proposal (CSP) on SSA 04.01.21. Bids due 05.05.21
19	Cox Business Center	\$54,500.000	- Resolve concrete cracking issues - repairs late spring 2021. Information due from Tulsa Vision Builders.
20	Arena District Master Plan		 Project completed January 2019 Design consultant is GH2; Construction Manager (CM) is Crossland.
			 Projects complete - \$28.5 m Improve Golden Driller Entrance - \$1.5 million
			- Golden Driller Plaza bids opened 01.21.2021. Special Meeting of board 02.10.2021 to approve, Notice to proceed 02.22.2021. To complete by 09.06.2021.
21	Tulsa Fairgrounds	\$30,000,000	- Demolition started 03.03.2021 ONGOING

	В	С	D
1		ECT ACT	VITY / NEXT STEPS 04.01.2021
	PROJECT - Economic Development Airport Infrastructure	COST	COMMENTS AND NEXT STEPS - Projects isolated below with descriptions (\$27,300,000 total)
	•		- Projects complete: \$2.4 m
	American Airlines Total: AA Tail Slot	\$14,500,000 \$2,122,396	
25	Hangar 80 Re-Skin	\$1,500,000	30.2%
	AAERO APU Master Plan	\$2,015,000 \$575,000	
	Plating Shop Roof and Make-Up-Air Units Central Utility Plant Cooling Tower & Hangar 6 Cooling Tower	\$2,400,000	2.3%
	Contingency	\$5,755,000 \$132,604	
31	[Air Force Plant 3 (AFP3) - Navistar]	\$2,200,000	- Cyntergy is engineer; SE Tulsa Construction is contractor for electrical upgrades - Construction is 75% complete
0.		<i>\\</i>	- Buildings 5, 6 and 116 repairs to roof, electrical and asbestos abatement
32	[City Airport Facilities]	\$3,800,000	 Building 6 roof replacement bids opened 01.29.2021. Award to Lowry Construction pending. Contracts being prepared for execution.
			- Spirit: \$5.0 million for various City owned facilities improvements - paving and resurfacing list of projects received from Spirit
			- Areas 1-4, 5, 6A, 6B, and 9 completed.
			 Area 7 and 8 Request from Spirit to substitute other work Legal finalizing amendment to reflect change in employment projections and revise work
33	[Spirit Leasehold Properties]	\$5,000,000	scope: waterline valves, backflow preventers, hydrants and drive paving and striping (approx. \$1.6m) NO UPDATE
	Grant Matching Opportunity		- MOED evaluating grant opportunities. NO UPDATE
			- Selser Schaefer is design consultant and Nabholz is CM;
			- 03.11.21 review meeting held. Zoo has decided to move elephant barn and yard
			out of the floodplain and wetlands. Costs for permitting and specialty foundations were above \$500k. Zoo suggested a site around the Giraffe facility.
			- 04.01.21 meeting with Selser Schaefer to discuss ramifications of moving the site
			and potential new sites. - Meeting being scheduled for early April to review sites and cost impacts.
35	Tulsa Zoo & Living Museum	\$25,000,000	- STOC is asking to speak with Zoo representatives in 05.25.21.
			 OSU Long Range Planning Committee oversight, Architect - Beck, CM - Flintco Schedule - construction May 2020 - November 2021
	Langston University - Tulsa Healthcare Professions Complex Expansion	¢16.050.000	- Jobsite camera: http://ibeamsystems.com/camera/langstonuniversityproject - Overall construction - 45%
30		\$16,250,000	- Architect - Todd Architecture Group (prev. Fritz Baily), CM - Nabholz
			- BMX Vision (\$15M) UCAT Vision money (\$3.6M), EDIF funding (\$900K), Hardesty (\$1.5M), TPA (\$2M) - \$23M total funding
			- Jobsite camera registration: https://oxblue.com/invite/f492d4/bmx-headquarters; Once
			registered, go to: app.oxblue.com - Overall construction 40%
			- Off-site storm RR permits: modified language per RR comments - ONGOING
	BMX National Headquarters South Mingo Corridor	\$18,600,000 \$15,000,000	- City Legal finalizing plat - ONGOING
			- Benham is design consultant for Mingo,71st to 81st; Contractor is APAC Oklahoma - Construction 82% billed; Projected completion : 06.03.21 Pending Change Order
39	Mingo, 71st to 81st	\$7,489,800	for time extension.
40	91st Street, Mingo to Memorial	\$6 768 044	- 2nd Phase - Preliminary Design (Garver) 91st, Memorial to Mingo submitted December 2020 plans in review
	Mingo, 81st to 91st		- 3rd Phase - Preliminary Design (Poe) Mingo, 81st to 91st - COMPLETE
			 Lee Engineering is design consultant. 50+ schools on list and 5 priority levels of work to be performed.
			- Bid package 1, 2, and 3: Complete - TPS negotiating with MTTA to maintain bus shelters
			- Bid package 4: Working with ROW for sidewalk easements, construction to start
-	Public Schools - Safety First Initiative Capital Equipment (non-Public Safety)	\$14,500,000 \$12,000,000	Summer 2021 ONGOING - No action required
		\$12,000,000	- Order of work: 1. Commercial Revitalization, 2. Route 66 3. Beautification
44	Citywide & Route 66 Beautification and Reinvestment		- Total of \$11,000,000 split into projects below - Route 66 Commission and Tulsa Planning staff to provide oversight
45	Davida CC	* 0 7 00 000	- Neon sign grant program - 31 in various stages of contracting, variance / permitting and
45	Route 66	\$3,700,000	construction. \$188k in matching grants awarded to date (\$407k total spent) - Project 1: \$100K - Belo+Company (formerly Cubic) media strategy consultant - Report
			submitted end of December 2020 is under review by City staff - Selection of final concept then launch in 2Q of 2021 ONGOING
			- Project 2: \$1.1 million from Commercial Revitalization used to seed Business
			Resilience and Recovery Fund, reimbursement from CARES Act dollars is expected to fully fund the Commercial Revitalization Strategy.
			- City is to start receiving payments from TEDC February 2021. - Project 3: \$1.5 million BRT (Bus Rapid Transit) Revolving Loan Fund
			- TEDC is evaluating projects for program and providing low to zero interest loans NO
			UPDATE - Project 4: \$150K (3 years x \$50K) 4 Destination Districts - INCOG administering:
16	Citywide Commercial Revitalization	¢3 600 000	Greenwood, Route 66, Kendall Whittier and International District (21st & Garnett area) NO UPDATE
40		\$3,600,000	- Councilors Cue, Patrick and Lakin 12.01.2020
I			- Working group Meeting held 12.10.2020 to discuss next steps, follow up meeting held 01.25.2021
47	Citywide Beautification	\$3,700,000	
	Peoria-Mohawk Business Park	\$3,700,000 \$10,000,000	 Bid Package 3 waterline, paving, storm and sidewalks. Project 69% billed, 76% time from Field Engineering.
	Peoria-Mohawk Business Park Public Schools - Partnership with Union, Jenks & Tulsa		 Bid Package 3 waterline, paving, storm and sidewalks. Project 69% billed, 76% time from Field Engineering. Schools share \$1.4 million per year
48 49	Peoria-Mohawk Business Park Public Schools - Partnership with Union, Jenks & Tulsa Public Schools in Teacher Retention, Recruitment, and Training Efforts	\$10,000,000	 Bid Package 3 waterline, paving, storm and sidewalks. Project 69% billed, 76% time from Field Engineering. Schools share \$1.4 million per year Union and Jenks have agreements in place for 2020-2021 Waiting for TPS agreement to be updated. PENDING
48 49	Peoria-Mohawk Business Park Public Schools - Partnership with Union, Jenks & Tulsa Public Schools in Teacher Retention, Recruitment, and	\$10,000,000	 Bid Package 3 waterline, paving, storm and sidewalks. Project 69% billed, 76% time from Field Engineering. Schools share \$1.4 million per year Union and Jenks have agreements in place for 2020-2021 Waiting for TPS agreement to be updated. PENDING Project complete facility opened 04.13.2020
48 49	Peoria-Mohawk Business Park Public Schools - Partnership with Union, Jenks & Tulsa Public Schools in Teacher Retention, Recruitment, and Training Efforts	\$10,000,000	 Bid Package 3 waterline, paving, storm and sidewalks. Project 69% billed, 76% time from Field Engineering. Schools share \$1.4 million per year Union and Jenks have agreements in place for 2020-2021 Waiting for TPS agreement to be updated. PENDING Project complete facility opened 04.13.2020 LWPB is design consultant, Crossland is CM Building operational June 2020
48 49	Peoria-Mohawk Business Park Public Schools - Partnership with Union, Jenks & Tulsa Public Schools in Teacher Retention, Recruitment, and Training Efforts	\$10,000,000	 Bid Package 3 waterline, paving, storm and sidewalks. Project 69% billed, 76% time from Field Engineering. Schools share \$1.4 million per year Union and Jenks have agreements in place for 2020-2021 Waiting for TPS agreement to be updated. PENDING Project complete facility opened 04.13.2020 LWPB is design consultant, Crossland is CM
48 49 50	Peoria-Mohawk Business Park Public Schools - Partnership with Union, Jenks & Tulsa Public Schools in Teacher Retention, Recruitment, and Training Efforts Community Health Connection East Clinic Air National Guard F35 (Mission Training Center) Simulator	\$10,000,000 \$10,000,000 \$9,975,000	 Bid Package 3 waterline, paving, storm and sidewalks. Project 69% billed, 76% time from Field Engineering. Schools share \$1.4 million per year Union and Jenks have agreements in place for 2020-2021 Waiting for TPS agreement to be updated. PENDING Project complete facility opened 04.13.2020 LWPB is design consultant, Crossland is CM Building operational June 2020 TAIT staff submitted art application with FAA, approvals expected in March 2021, FAA approval received. All warranty items addressed. All payments made except for \$20k warranty
48 49 50	Peoria-Mohawk Business Park Public Schools - Partnership with Union, Jenks & Tulsa Public Schools in Teacher Retention, Recruitment, and Training Efforts Community Health Connection East Clinic	\$10,000,000 \$10,000,000 \$9,975,000	 Bid Package 3 waterline, paving, storm and sidewalks. Project 69% billed, 76% time from Field Engineering. Schools share \$1.4 million per year Union and Jenks have agreements in place for 2020-2021 Waiting for TPS agreement to be updated. PENDING Project complete facility opened 04.13.2020 LWPB is design consultant, Crossland is CM Building operational June 2020 TAIT staff submitted art application with FAA, approvals expected in March 2021, FAA approval received. All warranty items addressed. All payments made except for \$20k warranty maintenance items with Crossland. Property to be acquired and then leased to GKFF.
48 49 50	Peoria-Mohawk Business Park Public Schools - Partnership with Union, Jenks & Tulsa Public Schools in Teacher Retention, Recruitment, and Training Efforts Community Health Connection East Clinic Air National Guard F35 (Mission Training Center) Simulator	\$10,000,000 \$10,000,000 \$9,975,000	 Bid Package 3 waterline, paving, storm and sidewalks. Project 69% billed, 76% time from Field Engineering. Schools share \$1.4 million per year Union and Jenks have agreements in place for 2020-2021 Waiting for TPS agreement to be updated. PENDING Project complete facility opened 04.13.2020 LWPB is design consultant, Crossland is CM Building operational June 2020 TAIT staff submitted art application with FAA, approvals expected in March 2021, FAA approval received. All warranty items addressed. All payments made except for \$20k warranty maintenance items with Crossland. Property to be acquired and then leased to GKFF. Additional public improvements are required to use full Vision budget. Estimated at
48 49 50	Peoria-Mohawk Business Park Public Schools - Partnership with Union, Jenks & Tulsa Public Schools in Teacher Retention, Recruitment, and Training Efforts Community Health Connection East Clinic Air National Guard F35 (Mission Training Center) Simulator	\$10,000,000 \$10,000,000 \$9,975,000	 Bid Package 3 waterline, paving, storm and sidewalks. Project 69% billed, 76% time from Field Engineering. Schools share \$1.4 million per year Union and Jenks have agreements in place for 2020-2021 Waiting for TPS agreement to be updated. PENDING Project complete facility opened 04.13.2020 LWPB is design consultant, Crossland is CM Building operational June 2020 TAIT staff submitted art application with FAA, approvals expected in March 2021, FAA approval received. All warranty items addressed. All payments made except for \$20k warranty maintenance items with Crossland. Property to be acquired and then leased to GKFF. Additional public improvements are required to use full Vision budget. Estimated at \$230k. GKFF approved the lease. TCM to provide approval soon.
48 49 50	Peoria-Mohawk Business Park Public Schools - Partnership with Union, Jenks & Tulsa Public Schools in Teacher Retention, Recruitment, and Training Efforts Community Health Connection East Clinic Air National Guard F35 (Mission Training Center) Simulator	\$10,000,000 \$10,000,000 \$9,975,000	 Bid Package 3 waterline, paving, storm and sidewalks. Project 69% billed, 76% time from Field Engineering. Schools share \$1.4 million per year Union and Jenks have agreements in place for 2020-2021 Waiting for TPS agreement to be updated. PENDING Project complete facility opened 04.13.2020 LWPB is design consultant, Crossland is CM Building operational June 2020 TAIT staff submitted art application with FAA, approvals expected in March 2021, FAA approval received. All warranty items addressed. All payments made except for \$20k warranty maintenance items with Crossland. Property to be acquired and then leased to GKFF. Additional public improvements are required to use full Vision budget. Estimated at \$230k. GKFF approved the lease. TCM to provide approval soon. Legal is waiting on TCM comments on purchase contract and economic
48 49 50 51	Peoria-Mohawk Business Park Public Schools - Partnership with Union, Jenks & Tulsa Public Schools in Teacher Retention, Recruitment, and Training Efforts Community Health Connection East Clinic Air National Guard F35 (Mission Training Center) Simulator Training Center Discovery Lab - Tulsa Children's Museum Permanent Site	\$10,000,000 \$10,000,000 \$9,975,000	 Bid Package 3 waterline, paving, storm and sidewalks. Project 69% billed, 76% time from Field Engineering. Schools share \$1.4 million per year Union and Jenks have agreements in place for 2020-2021 Waiting for TPS agreement to be updated. PENDING Project complete facility opened 04.13.2020 LWPB is design consultant, Crossland is CM Building operational June 2020 TAIT staff submitted art application with FAA, approvals expected in March 2021, FAA approval received. All warranty items addressed. All payments made except for \$20k warranty maintenance items with Crossland. Property to be acquired and then leased to GKFF. Additional public improvements are required to use full Vision budget. Estimated at \$230k. GKFF approved the lease. TCM to provide approval soon.
48 49 50 51 51	Peoria-Mohawk Business Park Public Schools - Partnership with Union, Jenks & Tulsa Public Schools in Teacher Retention, Recruitment, and Training Efforts Community Health Connection East Clinic Air National Guard F35 (Mission Training Center) Simulator Training Center	\$10,000,000 \$10,000,000 \$9,975,000 \$9,400,000	 Bid Package 3 waterline, paving, storm and sidewalks. Project 69% billed, 76% time from Field Engineering. Schools share \$1.4 million per year Union and Jenks have agreements in place for 2020-2021 Waiting for TPS agreement to be updated. PENDING Project complete facility opened 04.13.2020 LWPB is design consultant, Crossland is CM Building operational June 2020 TAIT staff submitted art application with FAA, approvals expected in March 2021, FAA approval received. All warranty items addressed. All payments made except for \$20k warranty maintenance items with Crossland. Property to be acquired and then leased to GKFF. Additional public improvements are required to use full Vision budget. Estimated at \$230k. GKFF approved the lease. TCM to provide approval soon. Legal is waiting on TCM comments on purchase contract and economic development agreement.

	В	С	D
1	VISION TULSA - PROJ	ECT ACTI	VITY / NEXT STEPS 04.01.2021
2	PROJECT - Economic Development	COST	COMMENTS AND NEXT STEPS
54	Peoria BRT	\$3,700,000	 HNTB is design consultant for BRT. BRT completed 03.31.2020 BRT funding at \$4.8M. Only will use \$3.7M (additional communications pending)
			 Mayor requested ES work directly with Lana Turner-Addison. Brought in Tulsa Planning Office due to work on 36th Street North area plan and assist in planning and programming needs assessment. 03.23.21 meeting held with NTEDI representatives. ES and Tulsa Planning Office. Discussion regarding diverting funds to BRT, project priorities: sidewalks, lighting
			standards with flags, arts and culture, streetscaping, landscaping, medians, infrastructure needs, etc. - Funding allocation change, BRT is only going to need \$3.7M according to latest estimates so this funding will increase to \$3.3M.
			 Standard meetings to be scheduled for 2nd and 4th Tuesdays, 1:30 pm and 10:30 am, respectively. Project implementation will be from 56th Street North to Mohawk, will go as far as
55	Peoria Enhancements 56th Street North to Mohawk Blvd	\$3 300 000	funds allow.
	TCC Career Placement	\$5,320,000	- Project complete August 2019
		.,,,	- Brown Ordinance; project deleted. Money (\$3,600,000.00) reallocated to BMX,
57	University Center at Tulsa Authority/OSU-Tulsa		05.08.19
			- Consultant is LandPlan.
			- 100% documents received 03.10.2021
			- Board of Adjustment action is being determined
58	McCullough Park	\$3,600,000	- Parks Department soliciting philanthropic funding ONGOING
			- Benham is design consultant, Daris is contractor
			 Project is operational. Copper theft lights and sprinkler system and fire lines froze and broke - Not a contractor
50	Mohawk Sports Complex	\$3,500,000	issue. NO UPDATE
59		\$3,300,000	- Group 1A - Completed December 2019 (IOT \$312k)
			- Group 1B - Completed 07.30.2020 (IOT \$1.4m)
	GO Plan - Priority Projects Identified in the		- Group 2 - Construction 99% (IOT \$200k / Vision \$2.1m)
60	Bicycle/Pedestrian Master Plan	\$3,125,000	- Group 3 - Construction 90% (IOT \$526k / Vision \$970k) NO CHANGE
			 Keith Robertson is architect, VOY Construction is contractor
61	Route 66 Village Train Depot	\$3,000,000	- Construction 61% complete. Substantial completion scheduled for June 2021
			- 1st round \$300K for COVID-19 artist relief grants signed by Mayor 09.02.2020
			- 17 small organization grants totaling \$85,000 - 12 large organization grants totaling \$214,998
			- 2nd round of grants approved by Mayor 03.03.21
			- 22 small organization grants totaling \$187,000
62	Tulsa Arts Commission	\$2,250,000	- 11 large organization grants totaling \$113,000
52		φ2,200,000	- Beck team is designer/consultant.
			- Final report submitted 03.03.2021 regarding fundraising, renderings, and budget package. Report forwarded to Blair, Neely, and America. Mark Frie to schedule meeting
	Tulsa Performing Arts Center Trust		for presentation and discussion. NO UPDATE
61	TOTAL	\$510,634,000	

VISION Project next steps 20210401.xlsx

Public Safety and Economic Development

Attendees:

Paul McTighe Kathy Sebert Janae Bradford Linda Jenkins Ashley Webb Karen O'Brien Steve King Sylvia Powell Mareo Johnson

Report To Sales Tax Overview Committee On

Public Safety, Urban Development and Equipment

- TO: Public Safety, Urban Development and Equipment Subcommittee Sales Tax Overview Committee
- SUBMITTED BY: Marsha Hinds, Lead Engineer Special Projects Design, Engineering Services Department

DATE: April 8, 2021

The status of projects managed by the Special Projects Design section of the Engineering Services Department as of **April 8, 2021**, is as follows:

2006 Sales Tax (6009)

Project No. SP 17-1

Budget: \$5,300,000.00 Project Description: Fire Station #33. A New 4-Bay Fire Station located at E. 41st Street and S. 134th East Ave Consultant: Kirkpatrick Architecture Studio Contractor: Voy Construction Status: Retaining wall pour complete. Grading should be completed this week. Ready to place first 2 manholes. **Drilling and pouring piers. Irrigation sleeves have been placed.**

Project No. 067520 and 040430-7, Route 66 Xperience, TAC 1011 Budget \$5,000,000 Project Description: Interactive Route 66 Interpretive Center located at the northeast corner of Riverside Drive and Southwest Blvd. Status: This project is now under the Mayor's office purview.

Project No. 065100, Contract 29, Misc. Electrical / Mechanical Services Citywide

Consultant: Cyntergy

Status: Expired, processing a new agreement, **PCSSC 4/7/21**.

Project No. 065100, Contract 31, Misc. Structural Engineering Services Citywide

Consultant: Wallace Engineering – Structural Consultants, Inc.

Status: The consultant is providing services as requested by the City. Used **\$431.4** out of the \$456.5K agreement.

2014 Improve Our Tulsa (6014)

Project No. 145100, ADA Transition Plan – Building

Project Description: Improve accessibility for disabled citizens at various identified City facilities by improving to Americans with Disabilities Act (ADA) standards. The 2016 Transition Plan Study included the following sites: Municipal / Police Courts BOK Center Tulsa City Hall 23rd and Jackson Facilities Tulsa Zoo, and Nature Center

Maxwell Convention Center = The Maxwell Convention Center items were taken care of in the Vision Tulsa Cox Business Center project.

Animal Shelter = The Animal Shelter items will be taken care of in the Improve Our Tulsa Animal Shelter expansion project.

Performing Arts Center = Performing Arts Center items were taken care of in the Improve Our Tulsa PAC renovations project.

Gilcrease Museum = The Gilcrease Museum items will no longer be valid with the new building.

Police- Gilcrease Division = The Police -Gilcrease Division some items will be addressed in the upcoming renovation project.

Consultant: TODD Architecture Group Total Appropriations: \$1,275,000, **Balance: \$827K** Status: Received a request from the 911 Center of review of employee entry points. Received a request from the Forensics Lab of review of employee entry points. Consultant has investigated both requests and sites and has submitted recommendations. Working with Facilities Maintenance and Security to install needed power assist door operators. **Authorized \$100K at each of the 3 Police Uniform Divisions.**

Project No. 145200, ADA Transition Plan – Parks

Project Description: Improve accessibility for disabled citizens at various identified City parks by improving to Americans with Disabilities Act (ADA) standards. Consultant: Crafton Tull Total Appropriations: \$1,140,000. Balance \$367K Contractor: Builders Unlimited Contract Amount: \$331,277.00 Status: Preconstruction mtg was held 1/27/21 for the Centennial, Hicks and Reed project. **Contractor working at all 3 sites.**

The 2016 Transition plan also included the following sites: Mohawk, Veterans, Lacy*, McClure*, Whiteside*, Hunter* *Other capital improvement projects, i.e. Lacy Pool, McClure Pool, Whiteside Pool and Hunter playground have addressed some of the noted deficiencies at said locations.

Project No. 145300, Public Facilities – OTC City Hall

Project Description: Fire Alarm System upgrade, replace carpet on floors 3, 4, 5, 6, and 14 Contractor for Fire Alarm System Upgrade: Johnson Controls Consultant for re-carpeting: Matrix Contractor for re-carpeting: Apparent low bidder L&M Total Appropriations: \$3,295,000. Balance \$2.3M Status: Fire Alarm System upgrade complete OTC City Hall 3rd, 4th and 6th floor Carpet is complete Bids were open on 2/25/21 for the 14th and 15th floors carpet. Reviewing bids and preparing Award of Bid. **Contract awarded to L & M**.

Project No. 145400, Public Facilities - Roofing

Project Description: Inspection, assessment, prioritization and repairs of roofing for various City facilities.

Consultants: Cyntergy, LLC & SGA Design Group, PC Total Appropriations: \$3,000,000. Balance \$375K

Status:

Location	Project #	Status	Consultant
Hill Rec. Center	SP 21-3	Starting design.	SGA
EMF Roof (Electronics Maintenance Facility)	SP 17-05	On hold consultant working on TMUA projects for us.	SGA
Lacy Rec. Center	SP 21-2	Starting design.	SGA
Tulsa Fire Department Field Ops (Old #9)(Which has been renamed FS#1)	SP 17-11	On hold consultant working on TMUA projects for us.	SGA

Project No. SP 16-1-1453XX, PAC Renovations

Consultant: Matrix

Project Description: Combined Project 145350; PAC Renovations, 145340; PAC Fire sprinklers, 145360; PAC Fan coil replacement and 145370; PAC HVAC motor replacement into one design agreement.

Contractor: CEI (Contract # 33312)

Contract Amount: \$1,861,694.12

Field Engineering and Legal are in contact with the Bonding Company.

Legal is the point of contact from this point forward on this project.

A walk-thru with the Bonding Company and various City personnel was held

December 6, 2019. City Legal is corresponding with the Bonding company. The City has filed suit.

Project No. SP 21-1, PAC Renovations, Phase 2

Consultant: Beck Associates Architects

Project Description: Williams Theater stage floor replacement, renovations to office spaces. Status: Negotiating design agreement; awaiting fees and schedule.

Project No. 145380, PAC Roof Replacement Consultant: SGA Project Description: Roof replacement Contractor: Lowry (Contract # 135861) Contract Amount: \$1,297,387.55 Status: Pre-construction meeting held 12/14/2020, NTP 4/2021

Project No. 146110, Police Academy Renovation/Police Courts/Compstat Bldg
Project Description: Phase II: Police Courts and Compstat Bldg items to be worked on elevators, building envelope i.e. roof
Status: Facilities Maintenance is scheduling the following upgrades for the Police Courts and CompStat buildings:
Elevator work complete.
HVAC renovations which include but not limited to upgrading coils, valves and DD controls, Plumbing upgrades-replacing galvanized pipe with pex, Interior and Exterior lighting.

Project No. SP 16-10-1400XX, EMD Facilities Maintenance & Upgrades

Consultant: BKL, Inc. Contractor: Voy Phase I Construction Contact complete. Project #140070. Available Balance: \$166,979.54 Project #140080. Available Balance: \$1,638,668.42

Status: EMD has requested concrete work to be completed at the Newblock location. Concrete work complete.
Held a Teams meeting (8/20/2020) with EMD on additional work for various EMD sites. EMD is preparing a priority listing for a future discussion meeting. Held another Teams meeting (12-21-20) discussing project priorities.
Moving forward on concrete work requested at the Eastside Fuel Pump Island. Moving forward on the West Yard Truck Wash repair. Meeting to review status of requested work 2/10/2021.

Moving forward on Car Wash replacement at the Gilcrease Division.

Moving forward on LED lighting at various locations.

Tulsa Fire Department Sales Tax/Bond Projects Report 4/1/2021

Mike Mallory Physical Resource Chief Office 918-596-1230 Mobile 918-527-0262 mmallory@cityoftulsa.org

Ladder Order 2

Ladder 20 at 9827 East 59th Street Ladder 24 at 3520 North Peoria Both aerial ladders have been received and are in the process of being prepared for service. Stations are being prepared for receipt of the apparatus and station personnel are being trained on its operation. <u>The preparation process is nearly complete and both</u> <u>apparatus will be in-service by the end of the month.</u>

Command Vehicles

District Chief Car 642 at Station 22, 7303 East 15th Street Shift EMS Officer Car 835 Field Operations, Station 1, 1420 Charles Page New specifications were created in response to the inability to acquire the Ford Police Responder pickup. The new specifications are based upon a Ford F-150 pickup but are open enough to allow other vehicle manufacturers to bid. The vehicles will be delivered in a near complete state with warning equipment, radios, and accessories installed. TFD will program radios and install lettering and door decals. A requisition was entered into the financial system on August 20, 2020. Specifications were approved by the Standards, Specifications and Awards (SSA) committee on February 25th and are currently out to bid. <u>Absent of bid responses, new specifications will be developed to separate the vehicle from the audible & visual warning equipment, camper top, in-bed storage system and radio systems. Each will be bid separately and then assembled with the support of EMD, Radio Services and staff of TFD Physical Resources.</u>

Urban Search & Rescue Vehicles (Pickups)

USAR #2 and #3 @ 2819 North New Haven

Two USAR four door, four wheel drive, F-350 or equivalent, pickups were specified and approved by the Standards, Specifications and Awards (SSA) committee on February 25th and are currently out to bid. The pickups will replace the 2007 pickups that will be

transferred to replace a 2008 pickup that has high miles and maintenance costs as well a replace a 1995 Ford flatbed four door, four-wheel drive vehicle assigned to station 4. <u>Absent of bid responses, new specifications will be developed to separate the vehicle</u> from the audible & visual warning equipment, and radio systems. Each will be bid separately and then assembled with the support of EMD, Radio Services and staff of <u>TFD Physical Resources.</u>

Two additional Engines

Assignment to be determined

A requisition was entered into the Financial System for the purchase of two additional Engines on September 22, 2020. A Purchase order for the two Engines was issued on February 24th. The apparatus are expected to be delivered shortly after the first of the new calendar year of 2022. <u>No new activity.</u>



INTEROFFICE CORRESPONDENCE

- **TO**: Sales Tax Oversight Committee (STOC)
- FROM: Deputy Chief Dennis L. Larsen
- **DATE**: April 10, 2021
- SUBJECT: Tulsa Police Fleet Activity



Fiscal Year 2020

105 – Total number of Police Utility Interceptors ordered on Purchase order 201133. All have been delivered. Of the delivered units, **103** have had their emergency equipment installed and have been issued to officers. The remaining **2** units are currently being completed at the Radio Shop.

5 – Total number of Ford Fusions ordered. **5** have been received and assigned to Investigations.

5 – Total number of Ford Escapes ordered all have been received and deployed.

1 - Ford F150 ordered and delivered and has been assigned to Property Room.



Fiscal Year 2021 Vehicles

93 -Total number of Police Utility Interceptors have been ordered. **14** have been received and are waiting for outfitting at the radio shop.

2 - Ford Transit Vans have been ordered. One is for a new Drone Unit, the other will be for a Bomb Technician. Both units have been received and are in the process of being upfitted for service.

3 - Ford F150's have been ordered, two will be for Special Investigation's undercover work, one will be a marked pickup for the TPD Academy.

3 - Harley Davidson Police Motorcycles have been requisitioned, the has been awarded to Bartlesville Cycles.

1 - Ford Fusion has been ordered for Police Headquarters and has been delivered and deployed.

9 - Ford Escapes have been ordered for Police Detectives and all nine units have been delivered and deployed.

Status of Air Support Unit:

Police 1 (2013 Airbus AS350 B2) – Fully Operational

Police 2 (2019 Airbus H125) – Fully Operational

Parks

Attendees: Paul McTighe Kathy Sebert Janae Bradford Linda Jenkins Ashley Webb Karen O'Brien Steve King Sylvia Powell Mareo Johnson

Parks STOC Report 4/08/21

Submitted To: Public Safety, Urban Development and Equipment Subcommittee Sales Tax Overview Committee

<u>Submitted By:</u> Gary Schellhorn, Resource and Facilities Coordinator, Special Projects Design, Engineering Services Dept.

- 1. TULSA PARKS HILL SITE IMPROVEMENTS (017110-14, Contract 5)
 - 210 East Latimer Place District 1
 - 2006 Sales Tax (6010-5451101-005011017110) and private funding
 - Consultant: gh2 Architects
 - Budget: \$68,000 (previously identified \$202,000 Private funding has not been provided.)
 - Agreement between Private Partner (Reed Community Foundation) and Parks Department has been approved. Partner will make repairs to the interior of the building, City will make repairs to the exterior of the building which will include roofing repair, fascia repair, and sidewalk repairs.
 - Funding for improvements: \$5,018.12 (6008-017110) + \$102,087.03 (6009-017110) + \$70,594.19 (6009-067120) = \$177,699.34.
 - Parks Maintenance has replaced water line to building.
 - Roofing repair \$20,400: complete / repair of sidewalks and steps \$20,040: complete.
 - Amount expended for original work = \$47,147.37 / Balance of funds = \$130,551.97
 - Original work is complete. Design for roofing replacement has begun: design cost = \$29,640.00

2. McCLURE PARK SLDE / PLUNGE POOL (147500-1)

- 7440 E. 7th Street District 3
- 2014 Sales Tax part of McClure Pool Reconstruction Project (\$406,000)
- Design on the renovated plunge pool and flume slide is 10% complete. Mylars received 11/5/18.
- Advertising for bids began November 16, 2018 with bids opening December 14, 2018.
- 2 contractors provided bids of \$538,466 and \$794,999 which are 51% and 122% over the estimated cost.
- The bids were rejected.
- Redesign began November 12, 2019 and is complete. Mylars were submitted on April 16, 2020.
- Advertising for bids began April 24, 2020 with bids opening on June 5, 2020.
- One bid was received at bid opening in the amount of \$572,536 which is over the estimated amount of \$390,129.40. The bid was rejected.
- Slide manufacturer provided actual costs for the slide and its installation. Evaluation of contractor's bid costs continues to determine where additional costs were added to bids. Bid item descriptions are being revised for clarity.

3. ZEIGLER PARK WATER PLAYGROUND (147190a)

- 3903 West Fourth Street District 1
- 2014 Sales Tax (6014-5451101-005011147190)
- Budget: \$500,000 (\$60k in FY2016 AND \$440k in FY2017)
- Consultant: Alaback Design Associates
- Design Fees: \$45,780.90
- Design is complete Mylars were submitted September 26, 2019.
- Advertising for bids began October 18, 2019 with bids opening November 15, 2019.
- The bid has been awarded to Magnum Construction at a cost of \$470,986.00.
- Construction contract approved on January 15, 2020.
- Pre-construction conference was held January 28, 2020.
- Construction began February 24, 2020.
- Punch List Inspection was held July 9, 2020.
- Water Playground was opened on August 25, 2020.
- Contractor will make repairs, at his cost, to the vandalized paving during April 2021.

4/08/21

- 4. LANGENHEIM PARK PLAYGROUND AND SAFETY SURFACING (147520J)
 - 4701 South Harvard Ave District 9
 - 2014 Sales Tax (6014-5455101-005011147520)
 - Budget: \$275,000 (\$30k in FY2018 and \$245k in FY 2020)
 - Consultant: LandPlan Consultants
 - Design Fees: \$33,299.90 / fees spent = \$23,661,90 / fees remaining balance = \$9,638.00
 - Design contract approved August 6, 2018 Design began on August 23,
 - A privately funded playground was installed in 2016.
 - Park Director is coordinating with City Councilor to reallocate the funding to another park location within that district in need of a new playground.
 - Funding balance remaining = \$251,338.10
- 5. MINSHALL PARK PLAYGROUND AND SAFETY SURFACING (147520L)
 - 7404 South Kingston Ave District 8
 - 2014 Sales Tax (6014-5451101-005011147520)
 - Budget: \$275,000 (\$30k in FY2018 and \$245K in FY2020)
 - Consultant: LandPlan Inc.
 - Design Fees: \$33,299.90 / fees spent = \$23,661,90 / fees remaining balance = \$9,638.00
 - Design began on August 23, 2018
 - Neighborhood Association's desired improvements to the Park include trail repair, new benches along the trail, repairs to the gazebo floor slab, and dredging/cleanup of the pond.
 - Stormwater Design is bidding and will open bids on April 9, 2021. Construction is anticipated to begin in June 2021.
- 6. PATRICK PARK PLAYGROUND AND SAFETY SURFACING (147520N)
 - 5123 East Dawson Road District 3
 - 2014 Sales Tax (6014-5451101-005011147520)
 - Budget: \$275,000 (\$30k in FY2018 and \$245K in FY2020)
 - Consultant: LandPlan Inc.
 - Design Fees: \$33,299.90
 - Design began on August 23, 2018. Mylars were submitted December 4, 2019.
 - Advertising for bids began December 27, 2019 and opened January 31, 2020.
 - The bid has been awarded to Magnum Construction at a cost of \$479,999 for Patrick and Plaza playgrounds.
 - Construction began on July 1, 2020.
 - Punch List Inspection was held on January 7, 2021.
 - Completion of project is delayed from installing shade shelters that have been held up in the process due to COVID-19.
 - Shelter has been delivered to the site and is being installed. Project is to be completed in April 2021.

7. PLAZA PARK PLAYGROUND AND SAFETY SURFACING (147520P)

- 1404 South 145th East Ave District 6
- 2014 Sales Tax (6014-5451101-005011147520)
- Budget: \$275,000 (\$30k in FY2018 and \$245K in FY2020)
- Consultant: LandPlan Inc.
- Design Fees: \$33,299.90
- Design began on August 23, 2018. Mylars were submitted December 4, 2019.
- Advertising for bids began December 27, 2019 and opened January 31, 2020.
- The bid has been awarded to Magnum Construction at a cost of \$479,999 for Patrick and Plaza playgrounds.
- Construction began on July 1, 2020.
- Punch List Inspection was held on January 7, 2021.
- Completion of project is delayed from installing shade shelters that have been held up in the process due to COVID-19.
- Shelters have been delivered. Project is to be completed in April 2021.

4/08/21

- 8. McCLURE PARK PLAYGROUND AND SAFETY SURFACING (147520M)
 - 7440 East 7th District 3
 - 2014 Sales Tax (6014-5451101-005011147520)
 - Budget: \$275,000 (\$30k in FY2019 and \$245K in FY2021)
 - Consultant: LandPlan Inc.
 - Design Fees: \$33,299.90
 - Design began on August 23, 2018.
 - Design is complete Mylars were submitted on July 25, 2002.
 - Advertising for bids began July 31, 2020 with bids opening September 11, 2020.
 - Contract has been awarded to Magnum Construction at a cost of \$427,747 for McClure and Penney
 - Pre-Construction Conference was held December 7, 2020.
 - Construction began on December 28, 2020.
 - Construction Status = 104 calendar days / 150 calendar days = 69% time.
- 9. PENNEY PARK PLAYGROUND AND SAFETY SURFACING (1475200)
 - 531 South 49th West Ave. District 1
 - 2014 Sales Tax (6014-5451101-005011147520)
 - Budget: \$275,000 (\$30k in FY2019 and \$245K in FY2021)
 - Consultant: LandPlan Inc.
 - Design Fees: \$33,299.90
 - Design is complete Mylars were submitted on July 25, 2002.
 - Advertising for bids began July 31, 2020 with bids opening September 11, 2020.
 - Contract has been awarded to Magnum Construction at a cost of \$427,747 for McClure and Penney
 - Pre-Construction Conference was held December 7, 2020.
 - Construction began on December 28, 2020.
 - Construction Status = 104 calendar days / 150 calendar days = 69% time.
- 10. REED PARK SWIMMING POOL RECONSTRUCTION (147120)
 - 4333 S. Yukon Ave. District 2
 - 2014 Sales Tax (6014-5451101-005011147120)
 - Budget: \$2,410,000 (\$300k in FY2019 AND \$2,110K in FY2021)
 - Consultant: Alaback Design Associates
 - Design Fees: \$299,986.04
 - Design kick-off meeting held June 11, 2019.
 - Design is complete –Mylars submitted on August 17, 2020
 - Documents were submitted to State Health Department on Oct. 20, 2020, for approval.
 - Advertising for bids began December 11, 2020 and will open on January 29, 2021.
 - The bid and contract have been awarded to Magnum Construction at a cost of \$2,657,000.00 for both the pool and water playground
 Austriation Conference and engraved of City Building Dermite
 - Awaiting Pre-Construction Conference and approval of City Building Permits

11. REED PARK WATER PLAYGROUND (147190)

- 4333 S. Yukon Ave. District 2
- 2014 Sales Tax (6014-5451101-005011147190)
- Budget: \$500,000 (\$60k in FY2019 AND \$440K in FY2021)
- Consultant: Alaback Design Associates
- Design Fees: \$57,347.87
- Design is complete Mylars submitted on August 17, 2020
- Project was Bid with Reed Pool and will be constructed with Reed Pool Project.
- Advertising for bids began December 11, 2020 and bids opened on January 29, 2021.
- The bid and contract have been awarded to Magnum Construction at a cost of \$2,657,000.00 for both the pool and water playground.
- Awaiting Pre-Construction Conference and approval of City Building Permits

4/08/21

- 12. CARL SMITH IMPROVEMENTS (147270)
 - 17120 E. 21st Street District 6
 - 2014 Sales Tax
 - Budget: \$185,000 (\$25,000 in FY2020 and \$160,000 in FY2021)
 - Consultant: Method Architecture
 - Design Fees: \$22,173.63
 - Scope of work: HVAC improvements, flooring, painting, and roofing at Carl Smith Office, Concession, Restrooms, and Tournament Office.
 - Design began October 30, 2019 Mylars submitted on September 28, 2020.
 - Project is designed in conjunction with Savage Improvements.
 - Advertising for bids began October 23, 2020 with bids opening December 11, 2020.
 - 3 Bids were received the low bid was \$307,138 which was 20% over the project budget.
 - The bids were rejected.
 - Value Engineering items are being incorporated into the Construction Documents.
 - Project will re-bid in June 2021 with construction to occur in Fall / Winter 2021.

13. SAVAGE PARK IMPROVEMENTS (147230)

- 17800 E. 21st Street District 6
- 2014 Sales Tax
- Budget: \$120,000 (\$15,000 in FY2019 and \$105,000 in FY2020)
- Consultant: Method Architecture
- Design Fees: \$22,173.63
- Scope of work: HVAC improvements, flooring, painting, and roofing at Savage Park Concession, Restrooms.
- Project is being designed in conjunction with Carl Smith Improvements.
- Design began October 30, 2019 Mylars submitted on September 28, 2020.
- Advertising for bids began October 23, 2020 with bids opening December 11, 2020.
- 3 Bids were received the low bid was \$307,138 which was 20% over the project budget.
- The bids were rejected.
- Advertising for bids and construction is in conjunction with Carl Smith.
- Value Engineering items are being incorporated into the Construction Documents.
- Project will re-bid in June 2021 with construction to occur in Fall / Winter 2021.

14. WOODWARD PARK IMPROVEMENTS (147250)

- 2324 S. Rockford Ave. District 4
- 2014 Sales Tax (147250.ArchEngr.)
- Budget: \$4,850,000 (\$870k in FY20 and \$3,980k in FY21)
- Consultant: LandPlan Consultants, Inc.
- Kick-off meeting was held June 10, 2020.
- Programming / Master Planning continues and is scheduled to be complete in April 2021.
- Community meetings are being scheduled for May 2021.
- The design phase will begin in April 2021 after the completion of the Programming / Master Planning Phase is completed.

15. BERRY PARK POOL RECONSTRUCTION (147300)

- 5002 N. Wheeling Ave. District 1
- 2014 Sales Tax (147300.ArchEngr.)
- Budget: \$2,424,185
- Consultant: Alaback Design Associates
- Design agreement scope of work continues being identified. Community outreach meetings are being scheduled for April 2021.

4/08/21

- 16. TULSA ZOO CARNIVORES (147150)
 - 5701 East 36th Street North. District 1
 - 2014 Sales Tax and Private Funding
 - Budget: \$8,000,000 (2014) + \$17,000,000 (Private) = \$25,000,000
 - Consultant: WDM (contract is being prepared with TZMI)
 - Design Programming is underway.

17. GREENWOOD CULTUAL CENTER FACILITY REHABILITATIONS (SP20-6)

- 322 North Greenwood Ave. District 1
- 2020 IOT2 Sales Tax
- Budget: \$5,340,000
- Consultant: JCJ / Moody Nolan Architects
- Design contract is being negotiated.
- Interim repairs are being provided prior to the Centennial event, which includes restroom renovations, roofing repair, painting, lighting upgrades, sidewalk repairs, and parking lot repairs.

18. TULSA PARKS – HILL SITE IMPROVEMENTS

- 210 East Latimer Place District 1
- 2006 Sales Tax
- Balance of funds from Project 1 above = \$130,551.97
- Design for roofing replacement has begun: design cost = \$29,640.00

Sewer, Stormwater, and Transportation

Attendees:

Kathy Sebert Mareo Johnson Steve King Paul McTighe Ashley Webb Notes on Woodycrest:

There is a pre-construction meeting scheduled for April 14. They will set a construction start date at this meeting. I'll let you know what action items are upcoming in the near future after the meeting.

				DESIGN	CONSTRUCTION						
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct. Compl.	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct. Comp
FUND 401	- 2001 SALES TAX										
013110	Crow Creek Channel Rehab & Culvert Replacement	Oct-01	Jan-05	FHC	\$136	100%					
013120	Citywide Flood Control										
	Stormsewer Facility Repair and Cons	truction									
A11	Joe Creek - 4154 E 48th St	Jul-03	Jun-12	CGA	\$71	100%	Sep-12	Jul-13	Becco	\$3,029	1009
	Storm sewer rehab										
	Urgent Small Drainage Projects										
	Small drainage projects										
	Concrete Channel Rehabilitation										
C8	City wide channel rehab										
	Channel Erosion and Stabilization										
	Detention Facility Rehabilitation										
	Citywide Floodplain Acquistion										
	Flood control project engineering & in	spection									
013150	Fred Creek Southridge Drainage	Design funde	ed in 6007-966	6129		100%	Jan-05	Apr-06	Sherwood	\$9,595	1009
013180	South Fork Joe Creek Channelization Phase 2 (56th & Harvard to 61st & Yorktown)	Sep-01	Oct-05	Garver	\$561	100%	Sep-08	May-10	Crossland	\$11,897	1009
013210	Perryman Ditch Plan C, Phase 1	Sep-01	Nov-02	Atkins/ Benham	\$126	100%	Feb-03	Sep-03	Becco	\$374	1004
	TOTAL FUND 401 (6008) INCOMPLET	TE PROJECT	ſS								
Remainder	r of Funding in 6010										
	ding from other sources										
	2 - SALES TAX										
063100	Jones Creek Tributary	Jul-09	Jan-12	Alexander	\$144	100%	Jul-12	Feb-13	Crossland	\$1,362	100
063101	Fred Creek Drainage Improvements - Main Stem: Evanston to Harvard, Harvard to Yale, Urbana Tributary, West Tributary (South of 71st), East	Jul-09	Jan-12	TetraTech/ Crafton, Tull, Sparks, & Ass.	\$839	100%	Oct-12	Sep-13	McGuire	\$3,291	100

				DESIGN					ONSTRUCTION		
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct. Compl.	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct. Compl.
	Fred Creek Phase 3-B - 72nd & Sleepy Hollow						Jul-13	Feb-14	Crossland	\$3,242	100%
	Fred Creek Phase 3-C - Evanston Ave						Oct-14	Apr-16	Becco	\$4,582	100%
	Fred Creek Phase 3-D - Pebble Creek/Guierwoods	Apr-16	Apr-17	TetraTech	\$191	100%	Mar-17	Dec-19	Crossland	\$3,696	100%
063102	Lower Mingo	Jul-11	Jul-12	Guy	\$85	100%	Apr-13	13-Sep	Becco	\$674	100%
063103	Vensel Creek - Grupe Channel Repair	Jul-10	Jan-12	Meshek	\$135	100%	Jun-12	12-Dec	Tri-Star	\$1,542	100%
063104	Vensel Creek - Phase 1 (vicinity of 88th St. S. to 84th St. S.)	Jul-10	Jul-12	Benham	\$315	100%	Jun-13	Jul-14	Tri-Star	\$3,056	100%
063106	Elm Creek/ 6th Street Drainage, Detention and Conveyance Improvement (Design and Right- of-Way Acquisitions)	Jul-07	Jul-10	Guy	\$586	100%					
063107	East Tulsa/Fair Oaks Master Drainage Plan and Citywide MDP Updates	Jul-11	Jul-12	Meshek	450	100%					
063108	Citywide Channel Erosion and Stabilization	Jul-07	Jul-08								
063109	Engineering and Inspection	Jul-07	Jul-08								
	TOTAL FUND 402 (6009) INCOMPL	ETE PROJE	CTS								
	- ADVANCE FUNDED SALES TAX										
	Perryman Ditch Plan C, Phase 1										
013220	Rose Dew Channel & Crossing	Sep-01	Aug-06	DTA		100%	Feb-07	Nov-07	Becco	\$537	100%
	TOTAL FUND 402 (6010) INCOMPL	ETE PROJE	CTS								
FUND 405	- 2014 SALES TAX				T						
143001	Levee District #12 rehabilitation	May-15	Oct-21	Meshek/ AMEC/ USACE	\$599	70%					

				DESIGN					ONSTRUCTION		
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct. Compl.	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct. Comp
148150	Phase I - Pearl District Flood Control & Redevelopment	Jan-17	May-19	Guy	\$646	60%					
	TOTAL FUND 405 (6014) INCOMPL	ETE PROJE	CTS								
FUNDS 42	50-4255 - 2005 GENERAL OBLIGATIO	N BOND ISS	UES								
	Capital Stormwater Projects										
053101	Fred Creek - Lewis to Evanston	Sep-05	Feb-07	TetraTech	\$1,007	100%					
	Phase 1						Oct-07	Apr-09	Crossland	\$5,312	100%
	Phase 2						Sep-08	Jun-09	Paragon	\$7,339	100%
053102	South Fork Joe Creek - Ph 3	Sep-01	Oct-05	Garver	\$561	100%	Sep-08	May-10	Crossland	\$11,897	100%
053103	Fry Ditch/Mill Creek Pond Ch	Feb-07	Feb-09	Benham	\$261	100%	Jul-09	Jul-10	RLHensley	\$1,551	100%
053104	Joe Creek Channel Rehab	Sep-05	Jan-06	CGA		100%	Mar-07	Dec-07	Becco	\$1,079	100%
153120	Joe Creek Rehab Ph III	May-16	May-18	GUY	\$50	95%	Sep-18	Jun-19	Daris	\$859	95%
053105	Joe Creek - 53rd & Lewis	Feb-08	Apr-09	Dewberry	\$184	100%	May-11	Dec-11	Tri-Star	\$1,769	100%
053106	Jones Creek - S. 71st E Ave	Feb-07	Apr-09	Alexander	\$146	100%	Dec-09	Nov-10	Ira M Green	\$1,397	100%
053107	Crow Creek Ch Rehab	Sep-05	Sep-06	TetraTech							
	Concrete Channel Repair/Rehab	ilitation - Ci	tywide								
053204	Sugar Creek	Feb-08	Apr-09	Meshek	\$41	100%	Oct-09	Jul-10	Earth Smart	\$729	100%
053206	Joe Creek	Feb-08	Apr-09	Meshek	\$33	100%	Oct-09	Jul-10	Iram Green	\$366	100%
053207	Little Joe Creek (Mainstem)	Feb-08	Apr-09	Meshek	\$26	100%	Mar-13	Mar-13	Crossland	\$321	100%
	Small Drainage Projects										
053301	Swan Travis Park - Swan Lake	Feb-08	Apr-09	Hood	\$48	100%	Oct-09	Feb-10	Sherwood	\$381	100%
053001	Flood Control Gen Eng/Ins Ser										
144104	Riverside Drive & Related Projects (Swan Creek)						Mar-15	Jul-16	Manhattan Road & Bridge	\$4,350	100%

04/01/21

Number Project Description Date Date Date Date Contractor Amount Complexity FUND 401 - 2001 SALES TAX						DESIGN			CONSTRUCTION					
FUND 401 - 2001 SALES TAX • 96120 Citerease Spressway Extension West - Tisdale Parkway to 1-44 (Local Match) Tisdale Parkway to 1-44 (Local Match) Tisdale Parkway to 1-44 (Local Match) Tisdale Aria 51: West Dec-09 May-11 Plains/Tres/ Unit \$13.091 999 • • OTOLE FUND 401 INCOMPLETE PROJECTS \$13.091 999 • Partial funding provided in 6010 • • •			Project Description	Start	Anticipated Completion				Contract Award	Anticipated Completion	Contractor		Pct Compl	
** 966120 Tistale Parkway to 144 (Local Match) Instalt of 141 St. West Design funded from other sources 95% Dec-09 May-11 Platins Tress Unit \$13.091 99% TOTAL FUND 401 INCOMPLETE PROJECTS ToTAL FUND 401 INCOMPLETE PROJECTS Partial funding from other sources * Partial funding from other sources *				Duto	Puto		7 1110 4111	COMP		Pullo	o o i i i i doitoi	7 1110 4111	e e migi	
* Remainder of Funding provided in 6010 * Partial funding from other sources - Funded in Vision 2025 program * Difference paids by Federal and State sources * Part of Becco's FY 04 street cuts contract * One contract for \$1,794,000 * Total contract with Becco is \$4,448,000 for stormwater project 993311 & street projects 6008-014180 & 6312-994526 FUNDS 402 - SALES TAX • 064101 41st Street South - Gamett Road to 129th Dec-15 BKL \$465 90% No construction funds currently scheduled • 064105 Reverside Parkway (Design) Jan-14 BKL \$800 70% No construction funds currently scheduled • 064106 Garnett Road - 11th Street South to 1-244 Mar-15 Dec-16 C & K \$500 100% No construction funds currently scheduled • 064107 Mingo Road - 71st Street South to 1-244 Mar-15 Dec-16 C & K \$500 95% Aug-19 Jul-21 APAC \$7,431 849 064107 Street South Collingo Road Mar-14 Leidos \$500 95% Aug-19 Jul-21		966120	Tisdale Parkway to I-44 (Local Match)	Design funde	ed from other	sources		95%	Dec-09	May-11		\$13,091	99%	
 Partial funding from other sources Punded in Vision 2025 program Difference paid by Federal and State sources Part of Becco's FY 04 street cuts contract One contract for \$1,794,000 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street projects 6008-014180 & 6312-994526 FUNDS 402 - SALES TAX 064101 41st Street South - Garnett Road to 129th Bec-15 BKL \$465 90% No construction funds currently scheduled on Riverside Parkway (Design) 064105 Porria Avenue - 61st Street South to 1-244 Mar-15 Dec-16 C & K \$500 100% No construction funds currently scheduled (Design) 064106 Garnett Road - 11th Street South to 1-244 Mar-15 Dec-16 C & K \$500 95% Aug-19 Jul-21 APAC \$7,431 84% 064107 Mingo Road - 71st Street South to 81st Jun-14 Aug-16 Leidos \$500 95% Aug-19 Jul-21 APAC \$7,431 84% 064108 Pine Street South - Memorial Drive to Mingo Road May-14 Feb-20 Garver \$449 80% No construction funds currently scheduled (Design) 064101 Road (Complete Design and Right-of-Way Other sources) 9fel Street South - Memorial Drive to Mingo Road May-14 Feb-20 Garver \$449 80% No construction funde through IOT2 966120 Gilcrease West Expressway from Tisdale Intersources 9fel Street South for Federal, State or County Other sources 9fel Street South for Federal, State or County Other sources 9fel Street Signal Signal Signal Aght-of-Way Other sources 9fel Street South for Federal, State or County Other sources 9fel Street Signal Signal Signal Signal Mag, Various Intersources 9fel Street Signal Signal			TOTAL FUND 401 INCOMPLETE PROJE	CTS										
 Funded in Vision 2025 program Funded in Vision 2025 program Difference paid by Federal and State sources Part of Becco's FY 04 street cuts contract One contract for 51,794,000 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street projects 6008-014180 & 6312-994526 FUNDS 402 - SALES TAX O64101 41st Street South - Gamett Road to 129th East Avenue (Design) Jan-14 BKL \$465 90% No construction funds currently scheduled No construction funds currently scheduled Riverside Parkway (Design) Jan-14 BKL \$800 70% No construction funds currently scheduled No construction funds currently scheduled Riverside Parkway (Design) Jan-14 BKL \$800 064105 Roinstruction funds currently scheduled No construction funds currently scheduled Riverside Parkway (Design) Jun-14 Aug-16 Leidos S500 95% Aug-19 Jul-21 APAC \$7,431 849 No construction funds currently scheduled Construction funde through Vision Construction funded through Vision Construction funded through Vision Construction funded through IOT2 966120 Giterease West Expressway from Tisdale Tetra Tech 95% Dec-09 May-11 Plains/Tres/ Unit \$13,091 99% 664004 Traffic Signal Synchronization Various Inter Tarling Signalization, Lighting and Safety Various 	+	Remainder of	of Funding provided in 6010											
 bifference paid by Federal and State sources Part of Becco's FY 04 street cuts contract One contract for \$1,794,000 Total contract with Becco is \$4,448,000 for stormwater project 993311 & street projects 6008-014180 & 6312-9945261 FUNDS 402 - SALES TAX FUNDS 402 - SALES TAX 064101 41st Street South - Garnett Road to 129th Dec-15 BKL \$465 90% No construction funds currently scheduled I 064105 Peoria Avenue - 61st Street South to Riverside Parkway (Design) Jan-14 BKL \$800 70% No construction funds currently scheduled I 064106 Garnett Road - 11th Street South to 1-244 Mar-15 Dec-16 C & K \$500 100% No construction funds currently scheduled I 064107 Mingo Road - 71st Street South to 81st Jun-14 Aug-16 Leidos \$500 95% Aug-19 Jul-21 APAC \$7,431 849 064108 Pine Street - Memorial Drive to Mingo Road May-14 Feb-20 Garver \$449 80% No construction funds currently scheduled I 064111 81st Street South - Memorial Drive to Mingo Road May-14 Feb-20 Garver \$449 80% No construction funded through I/OT2 064111 81st Street South - Memorial Drive to Mingo Road May-14 Feb-20 Garver \$449 80% 064111 81st Street South - Memorial Drive to Mingo Road May-14 Feb-20 Garver \$449 80% 064111 81st Street South - Memorial Drive to Mingo Road May-14 Feb-20 Garver \$449 80% 064111 81st Street South - Memorial Drive to Mingo Road May-14 Feb-20 Garver \$449 80% 064111 81 Street South - Memorial Drive to Mingo Road May-14 Feb-20 Garver \$449 80% 064111 81 Street South - Memorial Drive to Mingo Road May-14 Feb-20 Garver \$449 80% 064111 82 Street South - Memorial Drive to Mingo Road May-14 Feb-20 Garver \$449 80% 064111 82 Street South - Memorial Drive to Mingo Road May-14 Feb-20 Garver \$449 80% 064111 82 Street South - Memorial Drive to Mingo Road May-14 Feb-20 Garver \$449 80% 064111 82	*	Partial funding	from other sources											
Part of Becco's FY 04 street cuts contract One contract for \$1,794,000 Total contract (with Becco's FY 04,488,000 for stormwater project 993311 & street projects 6008-014180 & 6312-994526 FUNDS 402 - SALES TAX 064101 41st Street South - Garnett Road to 129th East Avenue (Design) Dec-15 BKL \$465 90% No construction funds currently scheduled Image: Construction funds cur	~	Funded in Visi	ion 2025 program											
* One contract for \$1,794,000 * Total contract with Becco is \$4,448,000 for stormwater project 993311 & street projects 6008-014180 & 6312-994526 FUNDS 402 - SALES TAX 064101 41st Street South - Garnett Road to 129th East Avenue (Design) Dec-15 BKL \$465 90% No construction funds currently scheduled Image: Construction funds currently schedule	**	Difference pai	d by Federal and State sources											
Total contract with Becco is \$4,448,000 for stormwater project 993311 & street projects 6008-014180 & 6312-994526 FUNDS 402 - SALES TAX 064101 41st Street South - Garnett Road to 129th East Avenue (Design) Dec-15 BKL \$465 90% No construction funds currently scheduled Image: Construction funds currently scheduled <td>*</td> <td>Part of Becco</td> <td>s FY 04 street cuts contract</td> <td></td>	*	Part of Becco	s FY 04 street cuts contract											
FUNDS 402 - SALES TAX 064101 41st Street South - Garnett Road to 129th East Avenue (Design) Dec-15 BKL \$465 90% No construction funds currently scheduled 064105 Peoria Avenue - 61st Street South to Riverside Parkway (Design) Jan-14 BKL \$800 70% No construction funds currently scheduled 064106 Garnett Road - 11th Street South to I-244 (Design) Mar-15 Dec-16 C & K \$500 100% No construction funds currently scheduled 064107 Mingo Road - 71st Street South to I-244 (Design) Mar-15 Dec-16 C & K \$500 95% Aug-19 Jul-21 APAC \$7,431 849 064107 Mingo Road - 71st Street South to 81st Street South (Design) Jun-14 Aug-16 Leidos \$500 95% Aug-19 Jul-21 APAC \$7,431 849 064108 Pine Street Nemorial Drive to Mingo Road (Design) May-14 Feb-20 Garver \$449 80% No construction funds currently scheduled Mar-15 064111 Roc design funded from other sources Breisch 60% 60% Re-design funded through IOT2 966120 Gilcrease West Expressway	†	One contract f	for \$1,794,000											
064101 41st Street South - Garnett Road to 129th East Avenue (Design) Dec-15 BKL \$465 90% No construction funds currently scheduled 064105 Peoria Avenue - 61st Street South to Riverside Parkway (Design) Jan-14 BKL \$800 70% No construction funds currently scheduled Image: Construction funds currently scheduled	††	Total contract	with Becco is \$4,448,000 for stormwater project	xt 993311 & s	street project	s 6008-014180	& 6312-994	1526						
U64101 East Avenue (Design) Dec-15 BKL \$465 90% No construction funds currently scheduled 064105 Peoria Avenue - 61st Street South to Riverside Parkway (Design) Jan-14 BKL \$800 70% No construction funds currently scheduled Image: Construction funds currently scheduled 064106 Garnett Road - 11th Street South to I-244 (Design) Mar-15 Dec-16 C & K \$500 100% No construction funds currently scheduled Image: Constr		FUNDS 402 -	- SALES TAX											
064105 Riverside Parkway (Design) Jan-14 BRL \$800 70% No construction funds currently scheduled 064106 Garnett Road - 11th Street South to I-244 (Design) Mar-15 Dec-16 C & K \$500 100% No construction funds currently scheduled Image: Construction funds currently scheduled 064107 Mingo Road - 71st Street South to 81st Street South (Design) Jun-14 Aug-16 Leidos \$500 95% Aug-19 Jul-21 APAC \$7,431 849 064108 Pine Street - Memorial Drive to Mingo Road (Design) May-14 Feb-20 Garver \$449 80% No construction funds currently scheduled Image: Construction funds current		064101		Dec-15		BKL	\$465	90%	No constructi	on funds curre	ntly scheduled			
U64106 (Design) Mar-15 Dec-16 C & K \$500 100% No construction funds currently scheduled A 064107 Mingo Road - 71st Street South to 81st Street South (Design) Jun-14 Aug-16 Leidos \$500 95% Aug-19 Jul-21 APAC \$7,431 84% 064108 Pine Street - Memorial Drive to Mingo Road (Design) May-14 Feb-20 Garver \$449 80% No construction funds currently scheduled Image: Construction funds currentl		064105	-	Jan-14		BKL	\$800	70%	No constructi	on funds curre	ntly scheduled			
ObservedStreet South (Design)Juli-14Aug-16Leidos\$50095%Aug-19Juli-21APAC\$7,431649064108Pine Street - Memorial Drive to Mingo Road (Design)May-14Feb-20Garver\$44980%No construction funds currently scheduled06411191st Street South - Memorial Drive to Mingo Road (Complete Design and Right-of-Way Acquisitions)Design funded from other sourcesBreisch60%Re-design funded through Vision Construction funded through IOT2966120Gilcrease West Expressway from Tisdale Expressway to EdisonTetra Tech95%Dec-09May-11Plains/Tres/ Unit\$13,09199%064093City Match for Federal, State or County ProjectsVariousVarious </td <td></td> <td>064106</td> <td></td> <td>Mar-15</td> <td>Dec-16</td> <td>C & K</td> <td>\$500</td> <td>100%</td> <td>No constructi</td> <td>on funds curre</td> <td>ntly scheduled</td> <td></td> <td></td>		064106		Mar-15	Dec-16	C & K	\$500	100%	No constructi	on funds curre	ntly scheduled			
Observed (Design) May 14 Percent of Salver Salver <t< td=""><td></td><td>064107</td><td>Street South (Design)</td><td>Jun-14</td><td>Aug-16</td><td>Leidos</td><td>\$500</td><td>95%</td><td>Aug-19</td><td>Jul-21</td><td>APAC</td><td>\$7,431</td><td>84%</td></t<>		064107	Street South (Design)	Jun-14	Aug-16	Leidos	\$500	95%	Aug-19	Jul-21	APAC	\$7,431	84%	
064111 Road (Complete Design and Right-of-Way Acquisitions) Design funded from other sources Breisch 60% Re-design funded frough Vision Construction funded from Construction funded from Construction funded from IOT2 966120 Gilcrease West Expressway from Tisdale Expressway to Edison Tetra Tech 95% Dec-09 May-11 Plains/Tres/ Unit \$13,091 99% 064093 City Match for Federal, State or County Projects Various Various Image: Construction funded from Construction funded f		064108	(Design)	May-14	Feb-20	Garver	\$449	80%	No constructi	on funds curre	ntly scheduled			
966120 Expressway to Edison Tetra Tech 95% Dec-09 May-11 Unit \$13,091 999 064093 City Match for Federal, State or County Projects Various Image: Comparison of the com		064111	Road (Complete Design and Right-of-Way Acquisitions)	0		Breisch		60%						
U04093 Projects Various 064004 Traffic Signal Synchronization Various 064003 Traffic Signalization, Lighting and Safety Various		966120				Tetra Tech		95%	Dec-09	May-11		\$13,091	99%	
064003 Traffic Signalization, Lighting and Safety Various		064093				Various								
		064004				Various								
		064003				Various								

				DESIGN				CONS	STRUCTI	O N	
Budget Number	Proiect Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
064002	Residential Streets - Major Rehabilitation										
i	Maintenance Zone 6140: Summerfield: E. 36th St. S. form S. 136th E. Ave. to S. 145th E. Ave. Phase II	May-09	Feb-10	СОТ	\$0	70%	Apr-21			\$500	
о	Sidewalks - Citywide			City							
q	Routine and Preventive Maintenance - Citywide										
r	Re-Inspection Pavement Management System (PMS) - Non-Arterial			Poe		100%					
064060	Bridge Replacement										
064062	Bridge Rehabilitation/Repair, Citywide										
914411	Trail System Improvements Matching Funds										
144104	Riverside Drive & Related Projects			HNTB		100%					
	TOTAL FUND 402 INCOMPLETE PROJ	ECTS									
FUND 403	ADVANCE FUNDED SALES TAX	-									
014160	Arterial Street Rehab										
14K	81st - US 169 to Garnett										
	Traffic Signal Installation and Modification										
	Street Project Engineering and Inspection										
	Intersections										
144104	Riverside Drive & Related Projects			HNTB		100%					
	TOTAL FUND 403 INCOMPLETE PROJ	ECTS									
FUND 404 -	SPECIAL TEMPORARY SALES TAX FUN	D(2008)									
104010	Citywide - Arterial Sidewalk Repair and Construction										
104015	Citywide - Non-Arterial Rehabilitation and Reconstruction										
104016	Citywide - Non-Arterial Sidewalk Repair And Construction										
104017	Arterial Street Rehab										
i	Harvard Ave Admiral Blvd. to Pine St.	Jun-12	May-17	Meshek	\$390	95%	Mar-18	Dec-18	Becco	\$3,529	100%

				DESIGN				CONS	CONSTRUCTION				
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl		
j	Lewis Ave 21st St. S. to 11th St. S.	Jun-12	Jul-14	C & K	\$353	100%	Mar-18	Dec-18	Tri-Star	\$4,720	100%		
I	Memorial Dr 21st St. S. to 11th St. S.	Aug-12	Dec-13	BKL	\$352	95%	Jul-19	Jul-21	Grade Line		81%		
0	Pine St Yale Ave. to Sheridan Rd.	Aug-12	Aug-17	Dewberry	\$467	95%	Aug-20	Jun-22	Becco		39%		
	Intersections												
af	Pine St Yale Ave. Intersection	Jan-13	Aug-13	HRAOK	\$247	95%	Aug-20	Jun-22	Becco		39%		
104020	Citywide - Arterial Routine and Preventive Maintenance												
104021	Citywide - Non-Arterial Routine And Preventive Maintenance												
104022	Citywide - General Engineering / Testing / Inspection												
	TOTAL FUND 404 INCOMPLETE PROJE	CTS			<u> </u>					<u> </u>			
UND 405 - S	ALES TAX FUND (2014)												
144017	Arterial Street Rehab												
а	Charles Page Blvd 33rd W. Ave. to 25th W. Ave.	Jun-15	Sep-17	Tetra Tech	\$206	95%							
b	49th W. Ave Edison St. to Charles Page Blvd.	May-18	Apr-19	CEC	\$165	80%							
С	Utica Ave Pine St. to Admiral Blvd.	Nov-15	Apr-16	CEC	\$528	80%							
d	Lewis Ave 36th St. N. to Apache St.	Jun-18	Dec-18	Cyntergy	\$118	95%							
е	Southwest Blvd W. 23rd St. to W. 31st St.	Dec-16	Sep-17	Dewberry/Poe	\$300	90%							
f	Southwest Blvd W. 31st St. to W. 40th St.	Dec-16	Sep-17	Dewberry/Poe	\$315	90%							
g	Union Ave Southwest Blvd. to W. 41st St.	May-15	Sep-17	Dewberry	\$158	95%							
h	Union Ave W. 51st St. to W. 61st St	Jun-15	Aug-17	Garver	\$157	95%	Jan-21	Jun-21	Ellsworth	\$1,598	18%		
i	Pine St Harvard Ave. to Yale Ave.	May-18	Apr-19	Benham	\$289	90%							
k	Admiral Pl Lewis Ave. to Harvard Ave.	Jan-18	Aug-18	BKL	\$253	90%							
I	Admiral PI Harvard Ave. to Yale Ave.	Nov-16	Jul-17	Poe	\$325	95%	Feb-21	Jan-22	Ellsworth	\$4,177	1%		
m	Sheridan Rd Apache St. to Pine St.	Nov-15	Sep-17	AAB	\$156	95%							
0	Mingo Rd 36th St. N. to Pine St.	Nov-16	Nov-17	McClelland	\$727	95%	Mar-19	Sep-21	Becco	\$8,435	90%		
р	Mingo Rd Admiral Blvd. to 11th St.	Oct-18	Aug-09	Wallace	\$89	90%	Mar-21						
q	11th St 89th E. Ave. to Mingo Rd.	Feb-15	Nov-15	CEC	\$162	100%	Apr-19	Oct-19	Ellsworth	\$1,631	100%		
r	15th St Peoria Ave. to Lewis Ave.	May-15		Garver	\$248	95%	Sep-19	Nov-20	Crossland	\$3,094	100%		
S	15th St Lewis Ave. to Harvard Ave.	Jan-17	Oct-17	Garver	\$302	90%							
t	Peoria Ave Admiral Blvd. to 11th St.	May-18	Feb-19	MARQUARDT	\$214	90%							
u	Peoria Ave 11th St. to 21st St.	Feb-16	Nov-16	MARQUARDT	\$252	90%							

				DESIGN				CONS	STRUCTI	O N	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date		Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
v	Utica Ave Admiral Blvd. to 11th St.	Nov-19	Aug-20	C&K	\$317	65%					
w	Utica Ave 11th St. to 15th St.	Dec-16	Jul-17	BKL	\$224	90%					
х	Harvard Ave 15th St. to 21st St.	Sep-19	Jul-20	Garver	\$245	90%					
У	Harvard Ave 21st St. to 31st St.	Apr-18	Apr-19	Poe	\$469	92%					
z	21st St Yale Ave. to Sheridan Rd.	May-18	Mar-19	CEC	\$259	90%					
aa	31st St Yale Ave. to Sheridan Rd.	Aug-19	May-20	HNTB	\$237	90%					
ac	41st St Sheridan Rd. to Memorial Dr.	Apr-18	Jan-19	CGA	\$262	90%					
ad	Memorial Dr 21st St. to 31st St.	Nov-15	Jun-16	BKL	\$289	98%	Jul-19	Jul-21	Grade Line	\$5,086	65%
ae	51st St Mingo Rd. to Garnett Rd.	Apr-18	Jun-19	Garver	\$234	90%					
af	71st St Memorial Dr. to Mingo Rd.			COT		85%			Crossland	\$2,228	
ag	91st. St Mingo Rd. to Hwy 169.			COT		100%	May-20	Aug-20	Becco		100%
ah	Memorial Dr 81st St. to 91st St.	Sep-17	Mar-18	Marquardt	\$129	92%	Mar-21		Crossland Heavy	\$2,987	2%
ai	Memorial Dr 91st St. to Creek Tpk.	Jun-15	Dec-15	Marquardt	\$58	95%	Mar-21		Crossland Heavy		2%
aj	Sheridan Rd 91st St. to 101st St.	Apr-18	Jun-19	HUB	\$84	95%					
al	Harvard Ave 41st St. to 51st St.	Apr-18	Dec-18	PEC	\$236	65%					
am	36th. St. N Mingo Rd. to Hwy 169	Jun-18	Apr-19	McClelland	\$301	90%					
an	Downtown Arterial Streets	May-15	Aug-15	Poe	\$923	70%					
	Phase 4 - Boulder/1ST to 10th		May-17	Poe		95%	Jan-19	Apr-20	Becco	\$4,415	100%
ao	Phase 5 - 6th Street / 7th Street		Jul-17	Poe		95%	Apr-20	Feb-21	Crossland	\$4,663	69%
ao	Phase 6 - Detroit / 7th Street/ 8th Street		Aug-17	Poe		75%	Apr-21				
ao	Phase 7 - Cheyenne		Jan-18	Poe		50%					
ар	Pine St. & MLK Jr. Blvd Intersection	May-08	Feb-19	CP&Y	\$117	98%					
aq	Pine St. & Peoria Ave. Intersection	Jun-17	Jun-18	Schemmer	\$135	90%					
ar	Pine St. & Lewis Ave. Intersection	Mar-17	Aug-17	Wallace	\$75	95%					
as	41st St. & Union Ave. Intersection	May-15	Sep-19	Dewberry	\$158	99%					
at	51st St. & Union Ave. Intersection			Garver		0%					
av	36th St. N. & Mingo Rd. Intersection	Nov-16	Nov-17	McClelland	\$727	95%	Aug-19	Sep-21	Becco		86%
aw	Admiral Blvd. & Lewis Ave. Intersection	Dec-17	Aug-18	BKL	\$250	90%					
ax	11th St. & Utica Ave. Intersection	Dec-16	Jul-17	BKL	\$224	90%	Oct-20				
ay	21st St. & Peoria Ave. Intersection			MARQUARDT							
az	21st St. & Memorial Dr. Intersection	Nov-15	Apr-16	BKL	\$289	98%	Jul-19	Jul-21	Gradeline		76%
ba	51st St. & Mingo Rd. Intersection	Apr-18	Mar-19	Garver	\$234	90%					
bb	71st St. & Sheridan Rd. Intersection	Mar-17	Nov-17	Cyntergy	\$99	95%					
bd	71st St. & Memorial Dr. Intersection			СОТ		70%	Nov-20				
be	81st St. & Memorial Dr. Intersection	May-17	Dec-17	Benham		95%	Mar-21	May-22	Becco	\$13,875	
bf	61st St. & Yale Ave. Intersection	Dec-16	Aug-17	C&K	\$77	95%			Crossland	\$1,747	

				DESIGN			CONSTRUCTION						
Budget Number	Proiect Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl		
144020	Citywide Non-Arterial Routine and Preventive Maintenance												
144101	Widen Yale Avenue, 81st St. to 91st Street South	Jun-15	Jul-17	Benham	\$600	95%	Jun-21		Becco	\$29,257			
144102	Widen 81st Street South, Sheridan Road to Memorial Drive	Sep-16	May-18	Benham	\$950	95%	May-21	Jul-22	Becco	\$13,875			
144103	Widen Yale Avenue, 96th St. South to 101st St. South	Aug-16	Jul-17	CEC	\$200	95%	Mar-20	Jan-21	Becco	\$8,752	5%		
144105	Widen 25th W. Ave., Edison to Apache (design)	Apr-21		Poe									
144108	Widen Pine Street, Mingo to U.S. 169 (design)												
144120	Gilcrease Expressway Local Match												
144063	Bridges - Replacement and Rehabilitation Programs												
а	Bridge No. 275 - 10100 E. 36th St. N.	Jun-18	Dec-19	McClelland		90%							
g	Bridge No. 250 - 11200 E. 11th St.	Jun-15	Dec-15	Cowen	\$39	95%			Becco	\$693	100%		
h	Bridge No. 247 - 9200 E. 11th St.	Jun-15	Dec-15	Cowen	\$39	95%			Becco	\$693	100%		
k	Bridge No. 401 - 3800 S. Memorial Dr.	Jun-15	Dec-15	Cowen	\$39	95%	Sep-19	Feb-20	Becco	\$693	100%		
S	Bridge No. 333 - 1300 S. 177th E. Ave.	Jun-20	Oct-20	CP&Y		30%							
u	Bridge No. 209 - 3000 N. Mingo Rd.	Nov-16	Nov-17	McClelland	\$727	90%							
Х	Bridge No. 222 - 3200 S. Peoria Ave.	May-18	Jul-19	Garver	\$227	80%							
144094	ODOT Rehabilitation and Replacement Program												
144003	Citywide guardrail replacement												
144004	Citywide traffic signalization												
144005	Roadway, pedestrian, and decorative lighting replacement												
144006	Signing, pavement marking and delineation												
144007	Traffic calming												
144008	Traffic signal installation, modification, and safety improvements												
144009	Traffic signal pole replacement												
144010	Creek Turnpike Trail pedestrian bridge over Memorial Dr. (\$200,000 for study only)												
144011	GPS emergency vehicle preemption system (approx. 30 intersections)												

				DESIGN				CONS	STRUCTI	O N	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
	Citywide ADA Transition Plan										·
144109	Implementation (Minimum for 30-Year Schedule - High and Medium Priority Needs)	Feb-16	Aug-18	BKL	\$639	90%					
	, ADA Transition Plan - Package #1		Sep-17			95%	Mar-20	Nov-20	Daris	\$1,642	99%
	ADA Transition Plan - Package #2					95%	May-21				
	ADA Transition Plan - Package #3					70%					·
144093	Citywide Matching Funds										
144018	Bicycle/Pedestrian Master Plan Implementation			Garver							
144019	IDL Entrance Rehabilitation (1st, 7th, and 8th Streets; signals at 1st and Greenwood)	see ao 144017		POE	\$1	80%					
	TOTAL FUND 405 INCOMPLETE PROJE	CTS							•		
FUNDS 4250	0-4255 2005 GENERAL OBLIGATION BO	ND ISSUES									
054041	Citywide Routine/Preventive Maint										
	Arterial Streets Widening - Engineering and	Partial ROW									
054050	51st - Garnett to BA Expr (Eng/Dsn)	Feb-08	Oct-08	C & K	\$300	65%	No constructi	on funds currei	ntly scheduled		
054051	61st - Peoria Int/Riverside Dr. to Peoria			DTA					See 064110		
054052	81st - Memorial to Mingo; Sheridan to Memorial (Engr. & Design)	Jun-06	Apr-08	Benham	\$400	95%	Jun-09		See 064102		
054053	91st - Memorial to Mingo (Engr/Dsn)	Jan-08	Dec-08	Breisch	\$386	100%	ROW Acquis	ition			
054054	91st - Sheridan Inter (Final Design)	Mar-06	Apr-09	DDG	\$269	100%	Construction	funded in 2006	5 S. T.	See 064104	ł
054055	129th - 31st to 41st (Engr. & Design)	Feb-06	Feb-12	DTA	\$400	100%	Construction	funded in 2006	5 S. T.	See 064109)
054056	Delaware - 81st to 91st (Engr. & Dsn.)	Jan-08	Dec-08	BKL	\$456	100%	No constructi	on funds currei	ntly scheduled		
054057	Yale - 81st to 91st (Prelim Design)	Feb-06	Feb-07	Benham	\$300	100%	Advertised D	ecember 2020			
104023	Lewis Ave 11th to 21st	Jun-12		C&K	\$353	100%	Mar-18	Dec-18	TriStar	\$4,726	100%
054093	City Match for Federal/State projects.										
054002	Citywide Routine and Preventive Rehabilitation										
054003	Sidewalk Repair/Const (Citywide)										
054004	Traffic Calming Devices										
054001	Transportation Gen Eng/Insp Serv										
	TOTAL FUNDS 4250-4255 INCOMPLET	E PROJECT	S								
FUNDS 4260)-4266 - 2008 STREETS GENERAL OBLIG	ATION BON	D								
	Streets, Expressways, Sidewalks, L	.ighting, Tr	affic Calm	ing							
	Arterial Street Rehabilitation and Citywide			-							
104009	Citywide-Arterial Rehab & Reconstruction	-									

				DESIGN					STRUCTI	O N	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
104010	Citywide-Arterial Sidewalk Repair & Construction										
104011	Citywide - Trails										
104012	Citywide - Railroad Crossings										
104013	Citywide - Local Match										
104014	Citywide-Gen.Engineering/Testing Inspection										
	Non-Arterial Rehabilitaiton and Citywide F	Projects.									
104107	Maintenance Zone 1007	May-13	May-15	BKL	\$557	99%	Nov-18	Apr-21	Becco	\$7,500	98%
104944	Maintenance Zone 9044	Oct-19	Jan-20	Meshek	\$41	95%	Sep-20	May-21	Tri-Star	\$3,575	47%
104015	Citywide Non-Arterial Rehab & Reconstruction										
104016	Citywide Non-Arterial Sidewalk Repair and Construction										
104000	Bond Issuance Costs										
104039	Harvard Ave Admiral Blvd. to Pine St.	Jun-12	May-13	Meshek	\$312	95%	Mar-18	May-19	Becco	\$3,529	100%
104041	Memorial Dr 21st St. S. to 11th St. S.	Aug-12	Dec-13	BKL	\$352	95%	Jul-19	Jul-21	Becco		81%
104043	Pine St Yale Ave. to Sheridan Rd.	Aug-12	Mar-13	Dewberry	\$467	95%	Jul-20	Jun-22	Becco	\$4,587	39%
144023	Citywide - Arterial Routine & Preventative Maintenance										
144022	Citywide-Art/Non-Art Routine & Preventative Maintenance										
104053	Pine St Yale Ave. Intersection	Jan-13	Aug-13	Dewberry	\$247	100%		2015			100%
104054	Citywide - General Engineering / Testing / In	spection									
	TOTAL FUNDS 4260-4266 - 2008 St	reets Gene	ral Obligat	tion Bond							
JNDS 4270)-4273 - 2014 STREETS GENERAL OBLIG	ATION BON	ID								
	Streets, Expressways, Sidewalks, T	raffic Caln	ning								
	Arterial Street Rehabilitation and Citywide	Projects:									
144200	36th St N. MLK Jr. Blvd. to Peoria Ave.	Jun-15	Mar-20	PEC	\$232	75%			Ground Level	\$4,895	
144201	Apache St MLK Jr. Blvd. to Peoria Ave.	Nov-14	Aug-15	MESHEK	\$267	95%	Mar-19	Nov-19	Crossland	\$3,380	100%
144202	Apache St Peoria Ave. to Lewis Ave.	Aug-16	Mar-17	C&K	\$500	98%					
144203	W. 41st St. S 41st W. Ave. to S. 33rd W. Ave.	Sep-14	Aug-15	DEWBERRY	\$175	95%					
144204	S. 33rd W. Ave 41st St. to 51st St.	Sep-14	Aug-15	DEWBERRY	\$275	95%					
144205	Apache St Lewis Ave. to Harvard Ave.	Sep-14	Sep-15	GUY	\$210	80%	Apr-21				
144206	11th St Peoria Ave. to Utica Ave.	Nov-14	Nov-15	BKL	\$185	95%	Mar-20	Jan-21	Becco	\$2,343	95%

				DESIGN					STRUCTI	O N	
Budget Number	Proiect Description	Estimated Start Date	Currently Anticipated Completion Date		Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
144207	11th St Lewis Ave. to Harvard Ave.	Jun-16	Mar-17	BKL	\$205	85%					
144208	11th St Sheridan Rd. to Memorial Dr.	Nov-14	Nov-15	BKL	\$180	95%	Apr-21				
144209	21st St Garnett Rd. to 129th E. Ave.	Dec-14	Jul-15	GARVER	\$235	95%	Oct-20	Aug-21	Becco	\$4,079	39%
144210	21st St 129TH East Ave. Intersection	Dec-14	Jul-15	GARVER	\$156	95%	Oct-20	Aug-21	Becco		39%
144213	91st St Harvard Ave. to Yale Ave.		May-19	CEC	\$177	75%					
144215	Peoria Ave 41st St. to 51st St.	Dec-16	Aug-17	MARQUARDT	\$340	90%					
144216	41st St Lewis Ave. to Harvard Ave.	Oct-14	Aug-15	CEC	\$275	95%	Apr-21		Crossland	\$5,653	
144217	Apache St. & Harvard Ave. Intersection	Sep-14	Sep-15	GUY	\$176	95%					
144218	41st St. & Lewis Ave. Intersection	Oct-14	Aug-15	CEC	\$210	95%	4/1/251		Crossland	1	
144309	Citywide - Arterial Rehabilitation									1	
144110	Citywide - Arterial Sidewalk Improvements										
144020	Citywide - Arterial Routine and Preventive Maintenance										
144093	Citywide Matching Funds										
144094	ODOT Rehabilitation and Replacement Program										
	Non-Arterial Rehabilitaiton and Citywide R	Projects.					1				
144111	Maintenance Zone 1001:	May-15	Feb-16	MAR / ARB	271 / 284	95%	1		Gradeline	\$8,291	
144106	Maintenance Zone 1006:	Sep-14	Jun-15	TETRA-TECH	\$356	95%	Apr-19	Oct-19	Ellsworth	\$2,585	100%
144107	Maintenance Zone 1007:	Oct-14	Apr-15	Cyntergy	\$56	95%	Nov-18	Jan-21	Becco	1	98%
144168	Maintenance Zone 1068:	Sep-16	Sep-17	Nickle / Cowan	152./168.	95./95%				1	
144173	Maintenance Zone 1073:	Oct-14	Jul-15	COWAN	\$49	95%	Jul-17	Nov-17	PCSI	\$437	100%
144199	Maintenance Zone 1099:	Jun-15	Dec-15	CP&Y	\$259	95%			Crossland Heavy	\$2,343	
144153	Maintenance Zone 1153:	Sep-14	Jun-15	POE	\$334	95%					
144157	Maintenance Zone 1157 N:	Sep-14	Jun-15	BKL	\$302	95%	May-18	Feb-19	Ellsworth	\$3,195	100%
144158	Maintenance Zone 1157 S:	Jun-15	Mar-16	SKW	\$210	95%	Oct-19	May-20	Crossland	\$2,493	98%
144225	Maintenance Zone 2125:	Nov-14	Aug-15	WALLACE	\$179	95%	Apr-19	Jan-20	Becco	\$2,189	99%
144230	Maintenance Zone 2130:	Oct-14	Aug-15	MESHEK	\$270	95%	Oct-20	Aug-21	Becco	\$3,485	24%
144310	Maintenance Zone 3010:	May-15	Jan-16	MCCLELLAND	\$544	95%					
144311	Maintenance Zone 3011:	Jun-16	Jun-17	POE	\$656	95%	Aug-20	Sep-21	Crossland Heavy	\$7,603	57%
144317	Maintenance Zone 3017:	Oct-17	Jul-18	CGA	\$324	96%					
144320	Maintenance Zone 3020:	Aug-16	May-17	AAB	\$345	90%	Jul-21				
144413	Maintenance Zone 4013:	Sep-14	Apr-15	LEIDOS	\$512	95%					
144421	Maintenance Zone 4021:	Jul-16	Apr-17	CEC	\$343	96%					

				DESIGN					STRUCTI	ON	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	ป า Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
144431	Maintenance Zone 4031:	May-15	Feb-16	GARVER	\$576	95%					
144467	Maintenance Zone 4067 phase 1	Oct-14	Jun-15	GUY	\$344	95%	Jan-20	Aug-20	Crossland	\$3,127	99%
144467	Maintenance Zone 4067 phase 2						1				
144452	Maintenance Zone 4152:	Oct-17	Jul-18	HUB	\$373	97%					·
144527	Maintenance Zone 5027:	Nov-14	May-15	CRAFTENTULL	\$115	95%	Sep-18	Jan-19	Paragon	\$1,144	100%
144533	Maintenance Zone 5033:	Oct-14	Jun-15	CGA	\$444	95%	Oct-18	Aug-19	Crossland	\$4,847	100%
144546	Maintenance Zone 5046:	Jun-16	Mar-17	MCCLELLAND	\$540	96%					·
144547	Maintenance Zone 5047:	Aug-16	Jun-17	GARVER	\$584	90%	Jan-21				
144628	Maintenance Zone 6028:	Jan-18	Aug-19	MCCLELLAND	\$428	90%	Aug-21				
144635	Maintenance Zone 6035:	May-15	Apr-16	HUB	\$253	95%	Oct-19	Jul-19	Becco	\$2,768	100%
144642	Maintenance Zone 6142:	Oct-14	Jun-15	HOOD/COT	\$78	95%			Ellsworth	\$1,313	
144645	Maintenance Zone 6145:	Oct-04	May-15	Cyntergy	\$195	95%					
144740	Maintenance Zone 7040:	Jun-16	Apr-17	HUB	\$254	95%	Dec-20	Oct-21	Crossland Heavy	\$3,478	6%
144754	Maintenance Zone 7054:	Sep-17	Feb-19	POE	\$747	90%	Oct-21				
144857	Maintenance Zone 8057:	Apr-17	Jul-19	WALLACE	\$107	95%			Ellsworth	\$1,601	30%
144863	Maintenance Zone 8063:	Oct-17	Sep-19	CraftonTull/pec	\$195	95%					
144944	Maintenance Zone 9044:	Oct-14	May-15		\$293	80%	Sep-20	May-21	Tri-Star	\$3,575	47%
144945	Maintenance Zone 9045:	Oct-14	Jul-15	GARVER	\$200	95%	Jan-19	Nov-19	Crossland	\$3,557	100%
144949	Maintenance Zone 9049:	Sep-17	May-19	GARVER	\$770	85%					
144950	Maintenance Zone 9050:	Jul-16	Feb-17	CP&Y	\$255	95%					
144951	Maintenance Zone 9051:	Jul-16	Feb-17	SKW	\$130	95%					
144015	Citywide Non-Arterial Rehabilitation										
144021	Citywide Non-Arterial Routine and Preventive Maintenance										L
144016	Citywide Non-Arterial Sidewalk Improvements										
144060	Bridge No.189 - 4700 N. Iroquois Ave.	Nov-14	Jul-15	MEHLBURGER		90%					
144062	Bridge No. 323B - 12000 E. 21st	Dec-14		GARVER	\$10	95%					
	TOTAL FUNDS 4270-4273 - 2014 S	Streets Gene	ral Obliga	tion Bond				-			
JNDS 4281	-4285 - 2020 STREETS GENERAL OBL	IGATION BON	D								
on-Arteria	al Street Rehabilitation Projects:										· · · · · · · · · · · · · · · · · · ·
36N1007Z	Maintenance Zone 1007:			Cowan	\$81						
36N1068Z	Maintenance Zone 1068:										
36N1070Z	Maintenance Zone 1070:			CGA							·
36N1071Z	Maintenance Zone 1071:										
36N1072Z	Maintenance Zone 1072:										
36N1076Z	Maintenance Zone 1076:			McClelland	\$236	30%					

				DESIGN				CONS	STRUCTI	O N	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
2036N1078Z	Maintenance Zone 1078:	Oct-20	Jun-21	Olsson	\$253	52%					
2036N1097Z	Maintenance Zone 1097:										
2036N1098Z	Maintenance Zone 1098:										
2036N1153Z	Maintenance Zone 1153:										
2036N1155Z	Maintenance Zone 1155:										
2036N1157Z	Maintenance Zone 1157:										
2036N2056Z	Maintenance Zone 2056:			Garver	hold						
2036N2065Z	Maintenance Zone 2065:	Jan-21	Sep-21	Garver	\$218	30%					
2036N2066Z	Maintenance Zone 2066:	Oct-20	Jul-21	C&K	\$101	20%					
2036N2131Z	Maintenance Zone 2131:										
2036N3004Z	Maintenance Zone 3004:										
2036N3005Z	Maintenance Zone 3005:										
2036N3008Z	Maintenance Zone 3008:										
2036N3010Z	Maintenance Zone 3010:										
2036N3011Z	Maintenance Zone 3011:										
2036N3017Z	Maintenance Zone 3017:										
2036N3075Z	Maintenance Zone 3075:										
2036N3080Z	Maintenance Zone 3080:										
2036N3081Z	Maintenance Zone 3081:	Feb-21	Oct-21	EST	\$58	15%					
2036N3082Z	Maintenance Zone 3082:										
2036N4014Z	Maintenance Zone 4014:	Oct-20	May-21	Poe	\$136	40%					
2036N4015Z	Maintenance Zone 4015:										
2036N4021Z	Maintenance Zone 4021:	Sep-20	Jul-21	CEC	\$256	30%					
2036N4022Z	Maintenance Zone 4022:	Oct-20	Apr-21	BKL	\$322	60%					
2036N4023Z	Maintenance Zone 4023:										
2036N4029Z	Maintenance Zone 4029:										
2036N4030Z	Maintenance Zone 4030:	Dec-20	Aug-21	Marquandt	\$143	23%					
2036N4031Z	Maintenance Zone 4031:										
2036N4067Z	Maintenance Zone 4067:										
2036N4069Z	Maintenance Zone 4069:										
2036N5016Z	Maintenance Zone 5016:										
2036N5026Z	Maintenance Zone 5026:										
2036N5027Z	Maintenance Zone 5027:										
2036N5033Z	Maintenance Zone 5033:										
2036N5039Z	Maintenance Zone 5039:										
2036N5040Z	Maintenance Zone 5040:			TEP							
2036N6035Z	Maintenance Zone 6035:			Benham	hold						

				DESIGN				CONS	STRUCTI	O N	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
2036N6142Z	Maintenance Zone 6142:										
2036N6144Z	Maintenance Zone 6144:										
2036N6148Z	Maintenance Zone 6148:										
2036N6149Z	Maintenance Zone 6149:										
2036N6150Z	Maintenance Zone 6150:										
2036N7048Z	Maintenance Zone 7048:	Nov-20	Oct-21	Benham	\$252	20%					
2036N7060Z	Maintenance Zone 7060:	Dec-20	Aug-21	HUB	\$73	45%					
2036N7104Z	Maintenance Zone 7104:										
2036N7109Z	Maintenance Zone 7109:										
2036N7115Z	Maintenance Zone 7115:										
2036N8057Z	Maintenance Zone 8057:	Feb-21	Oct-21	Wallace	\$107	12%					
2036N8102Z	Maintenance Zone 8102:	Oct-20	Aug-21	FNI	\$171	40%					
2036N8113Z	Maintenance Zone 8113:										
2036N8116Z	Maintenance Zone 8116:										
2036N9036Z	Maintenance Zone 9036:										
2036N9037Z	Maintenance Zone 9037:	Jan-21	Aug-21	CP&Y	\$183						
2036N9038Z	Maintenance Zone 9038:	Dec-20	Oct-21	PEC	\$71						
2036N9043Z	Maintenance Zone 9043:										
2036N9044Z	Maintenance Zone 9044:			POE	hold						
2036N9045Z	Maintenance Zone 9045:										
2036N9049Z	Maintenance Zone 9049:										
2036N9050Z	Maintenance Zone 9050:	Jan-21	Sep-21	CP&Y	\$98						
2036N9051Z	Maintenance Zone 9051:	Sep-20	Apr-21	Keithline	\$83	80%					
2036N9052Z	Maintenance Zone 9052:										
Arterial Stre	et Rehabilitation Projects:										
	Arterial Street Projects:										
2036A0001Z	56th St N-MLK Blvd to 1500ft W of Peoria										
2036A0002Z	46th St N - Peoria Ave to Lewis Ave										
2036A0003Z	46th St N - Elwood Ave to MLK Jr Blvd										
2036A0004Z	36th St N - Peoria Ave to Lewis Ave										
2036A0005Z	36th St N - Osage Cnty Line to MLK Blvd										
2036A0006Z	31st St N - 53rd W Ave to 41st W Ave										
2036A0007Z	Apache St - Harvard Ave to Yale Ave			C&K							
2036A0008Z	Pine St - Gilcrease Museum Rd to Union			Benham							
2036A0009Z	Pine St - Peoria Ave to Lewis Ave										
2036A0010Z	Edison St - 33rd W Ave to Union Ave										
2036A0011Z	33rd W Ave - Apache St to Pine St										

		DESIGN							STRUCTI	O N	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
2036A0012Z	33rd W Ave - Pine St to Edison St										
2036A0013Z	Gilcrease Museum Rd - Apache to Pine			Benham							
2036A0014Z	MLK Jr Blvd - 56th St N to 46th St N										
2036A0015Z	MLK Jr Blvd - 36th St N to Apache St										
2036A0016Z	MLK Jr Blvd - Apache St to Pine St										
2036A0017Z	Peoria Ave - 56th St N to 46th St N										
2036A0018Z	Peoria Ave - 46th St N to 36th St N										
2036A0019Z	Peoria Ave - Pine St to Admiral Blvd										
2036A0020Z	Lewis Ave - Pine St to Admiral Pl										
2036A0021Z	Harvard Ave - Mohawk Blvd to 36th St N										
2036A0025Z	41st St S - Union Ave to Elwood Ave			BKL							
2036A0026Z	51st St S - 33rd W Ave to Union Ave										
2036A0027Z	61st St S - Lewis Ave to Harvard Ave										
2036A0028Z	Elwood Ave - 71st St S to 81st St S										
2036A0029Z	Lewis Ave - 61st St S to 71st St S										
2036A0030Z	Lewis Ave - 71st St S to 81st St S										
2036A0031Z	Delaware Ave - 81st St S to 91st St S										
2036A0032Z	Harvard Ave - 61st St S to 71st St S										
2036A0033Z	Harvard Ave - 71st St S to 81st St S										
2036A0034Z	Harvard Ave - 81st St S to 91st St S										
2036A0039Z	36th St N - Garnett Rd to 129th E Ave										
2036A0040Z	36th St N - 129th E Ave to 141st E Ave										
2036A0041Z	Apache St - Gilcrease Expy to Sheridan Rd										
2036A0042Z	Pine St - Lewis Ave to Harvard Ave			McClelland							
2036A0043Z	Pine St - State Hwy 11 to Mingo Rd			Poe							
2036A0044Z	Pine St - Mingo Rd to Garnett Rd										
2036A0045Z	Pine St - Garnett Rd to 129th E Ave										
2036A0046Z	Admiral PI - Sheridan Rd to Memorial Dr										
2036A0047Z	Admiral PI - Memorial Dr to Mingo Rd			CEC							
2036A0048Z	Admiral PI - Garnett Rd to 129th E Ave										
2036A0049Z	11th St S - Memorial Dr to 89th E Ave										
2036A0050Z	Yale Ave - Apache St to Pine St			FNI							
2036A0051Z	Yale Ave - Pine St to Admiral Pl										
2036A0052Z	Sheridan Rd - 36th St N to Apache St										
2036A0053Z	Garnett Rd - Admiral PI to 11th St S										
2036A0054Z	129th E Ave - 36th St N to Apache St										
2036A0055Z	129th E Ave - Apache St to Pine St			Olsson							

	DESIGN							CONS	STRUCTIO	O N	
Budget Number	Proiect Description		Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
2036A0064Z	11th St S - Utica Ave to Lewis Ave			Wallace							
2036A0065Z	11th St S - Harvard Ave to Yale Ave										
2036A0066Z	15th St S - Boston Ave to Denver Ave										
2036A0067Z	15th St S - Harvard Ave to Yale Ave										
2036A0068Z	21st St S - Lewis Ave to Harvard Ave										
2036A0069Z	21st St S - Harvard Ave to Yale Ave										
2036A0070Z	Peoria Ave - 21st St S to 31st St S										
2036A0077Z	15th St S - Sheridan Rd to 73rd E Ave										
2036A0078Z	41st St S - Yale Ave to Sheridan Ave										
2036A0079Z	Yale Ave - 31st St S to 36th St S										
2036A0080Z	Yale Ave - 41st St S to I-44										
2036A0081Z	Sheridan Rd - 21st St S to 31st St S										
2036A0082Z	Sheridan Rd - 31st St S to 41st St S										
2036A0083Z	Sheridan Rd - 41st St S to 51st St S										
2036A0086Z	Admiral PI: 225th EA to 22200 Blk E Adm.										
2036A0087Z	11th St S - 145th E Ave to 161st E Ave										
2036A0088Z	11th St S - 161st E Ave to 177th E Ave										
2036A0089Z	11th St S - 177th E Ave to 193rd E Ave										
2036A0090Z	21st St S - 145th E Ave to 161st E Ave										
2036A0091Z	21st St S - 161st E Ave to 177th E Ave										
2036A0092Z	31st St S - Garnett Rd to 129th E Ave			Marquardt							
2036A0093Z	41st St S - 177th E Ave to 193rd E Ave										
2036A0094Z	129th E Ave - 51st St S to 61st St S										
2036A0095Z	145th E Ave - 11th St S to 21st St S										
2036A0096Z	145th E Ave - 21st St S to 31st St S										
2036A0097Z	161st E Ave - 11th St S to 21st St S										
2036A0108Z	61st St S - Sheridan Rd to Memorial Dr										
2036A0109Z	Memorial Dr - 51st St S 61st St S										
2036A0110Z	Mingo Rd - 61st St S to 71st St S										
2036A0111Z	Mingo Rd - 91st St S to 101st St S										
2036A0113Z	101st St S- Yale Ave to Sheridan Ave										
2036A0114Z	101st St S - Sheridan Rd to Memorial Dr										
2036A0115Z	111st St S - Yale Ave to Sheridan Rd										
2036A0116Z	121st St S - Yale Ave to Sheridan Rd										
2036A0117Z	Yale Ave - 61st St S to 71st St S										
2036A0118Z	Yale Ave - 111th St S to 121st St S										
2036A0119Z	Sheridan Rd - 71st St S to 81st St S			CGA							

			DESIGN				CONS	STRUCTI	O N	
Budget Number	Project Description	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
2036A0122Z	41st St S - Riverside Dr to Peoria Ave									
2036A0123Z	41st St S - Peoria Ave to Lewis Ave									
2036A0124Z	Peoria Ave - 31st St S to 41st St S									
2036A0125Z	Lewis Ave - 41st St S to I-44									
	Intersection Projects									
2036A0022Z	36th St N & Harvard Ave Intersection									
2036A0023Z	Apache St & MLK Jr Blvd Intersection									
2036A0024Z	Pine St & Gilcrease Museum Rd Intersection									
2036A0035Z	41st St S & Elwood Ave Intersection		BKL							
2036A0036Z	51st St S & 33rd W Ave Intersection									
2036A0037Z	71st St S & Union Ave Intersection									
2036A0038Z	81st St S & Union Ave Intersection									
2036A0056Z	36th St N & 129th E Ave Intersection									
2036A0057Z	Pine St & Sheridan Rd Intersection									
2036A0058Z	Pine St & Mingo Rd Intersection		Poe							
2036A0059Z	Pine St & Garnett Rd Intersection									
2036A0060Z	Admiral PI & Sheridan Rd Intersection									
2036A0061Z	Admiral PI & Garnett Rd Intersection									
2036A0062Z	11th St S & Sheridan Rd Intersection									
2036A0063Z	11th St S & Mingo Rd Intersection									
2036A0071Z	11th St S & Peoria Ave Intersection									
2036A0072Z	11th St S & Lewis Ave Intersection		Wallace							
2036A0073Z	11th St S & Harvard Ave Intersection									
2036A0074Z	15th St S & Harvard Ave Intersection									
2036A0075Z	21st St S & Harvard Ave Intersection									
2036A0076Z	31st St S & Peoria Ave Intersection									
2036A0084Z	15th St S & Sheridan Rd Intersection									
2036A0085Z	41st St S & Yale Ave Intersection									
2036A0098Z	11th St S & 145th E Ave Intersection									
2036A0099Z	11th St S & 161st E Ave Intersection									
2036A0100Z	11th St S & 177th E Ave Intersection									
2036A0101Z	11th St S & 193rd E Ave Intersection									
2036A0102Z	21st St S & 145th E Ave Intersection									
2036A0103Z	21st St S & 161st E Ave Intersection									
2036A0104Z	21st St S & 177th E Ave Intersection									
2036A0105Z	21st St S & 193rd E Ave Intersection									
2036A0106Z	31st St S & 145th E Ave Intersection									

				DESIGN				CONS	STRUCTIO	O N	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
2036A0107Z	41st St S & 177th E Ave Intersection										
2036A0112Z	91st St S & Memorial Dr Intersection										
2036A0120Z	121st St S & Yale Ave Intersection										
2036A0121Z	111th St S & Yale Ave Intersection										
2036A0126Z	41st St S & Peoria Ave Intersection										
Arterial Stre	et Widening Projects:										
2036W0001Z	Gilcrease Museum Rd - Pine St to Admiral E	Blvd		Poe							
2036W0002Z	81st St S - Tacoma Ave to Maybelle Ave										
2036W0003Z	81st St S & Elwood Ave Intersection										
2036W0004Z	91st St S - Memorial Dr to Mingo Rd			Garver							
2036W0005Z	101st St S & Sheridan Rd Intersection										
2036W0006Z	81st St S - Harvard Ave to Yale Ave										
Central Bus	iness District (CBD)										
	Streets and Alleyways										
2036D0001Z	4th St										
2036D0002Z	MLK Ave & Detroit Ave north of BNSF	Aug-20	Feb-21	Poe		90%					
2036D0003Z	Cincinnati Ave			Poe							
2036D0004Z	Detroit Ave south of BNSF			Poe							
2036D0005Z	Reconciliation Way	Aug-20	Feb-21	Poe		70%					
2036D0006Z	Lansing Ave			Poe							
2036D0007Z	Alleyways			Str & Stwtr							
	tenance & Rehabilitation										
2037B0201C	Bridge #201C			Benham							
2037B0216Z	Bridge #216										
2037B0219D	Bridge #219D										
2037B0286Z	Bridge #286			Benham							
2037B0340Z	Bridge #340										
2037B0343Z	Bridge #343			Benham							
2037B0179Z	Bridge #179										
2037B0232Z	Bridge #232										
2037B0245Z	Bridge #245	Jan-21	Sep-21	Garver							
2037B0258Z	Bridge #258	Jan-21	Sep-21	Garver							
2037B0263Z	Bridge #263			CP&Y							
2037B0301Z	Bridge #301			CP&Y							
2037B0359Z	Bridge #359										
2037B0232A	Bridge #232A	Jan-21	Sep-21	Garver		60%					

			DESIGN				CONS	STRUCTIO	O N		
Budget Number	Project Description		Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
2037B0301A	Bridge #301A										
2037B0425Z	Bridge #425										
2037B0225Z	Bridge #225										
2037B0167Z	Bridge #167			Garver							
2037B0173Z	Bridge #173			Poe							
2037B0236Z	Bridge #236										
2037B0241Z	Bridge #241			CP&Y							
2037B0261A	Bridge #261A			Garver							
2037B0261B	Bridge #261B			Garver							
2037B0269Z	Bridge #269			Benham							
2037B0474Z	Bridge #474										
2037B0482Z	Bridge #482										
2037B0153Z	Bridge #153										
2037B0183Z	Bridge #183										
2037B0252Z	Bridge #252										
2037B0271Z	Bridge #271										
2037B0322Z	Bridge #322			Benham							
2037B0329Z	Bridge #329										
2037B0478Z	Bridge #478										
2037B0204Z	Bridge #204			CP&Y							
2037B0315Z	Bridge #315										
2037B0336Z	Bridge #336										
2037B0404Z	Bridge #404										
2037B0346Z	Bridge #346										
2037B0423Z	Bridge #423			Benham							
2037B0424Z	Bridge #424										
2037B1000Z	Citywide Bridge Rehab and Inspection										
Citywide Pr											
	Citywide ADA Transition Plan Impl & Upd	ate (ROW)									
2036X0001Z	Transition Plan Update										
2036X0002Z	Transit Stops				\square						
2036X0003Z	Signalized Intersections			BKL							
2036S0001Z	Sidewalk Corridors			BKL	↓ ↓			ļ			
2036X0004Z	Citywide Infrastructure Partnership Funds										
2036N0001Z	Citywide Non-Arterial Routine & Preventive										
2036A1000Z	Citywide Arterial Routine and Preventive										

04/01/21

				DESIGN				CONS	STRUCTI	O N	
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
2036A1001Z	Pavement Reinspection										
2035X0001Z	Transit-MTTA-Route 66 Bus Rapid Transit			HNTB							
	Traffic Engineering										
2036X0005Z	Signal Coordination & Communication										
2036X0006Z	Signal Installation, Repair and Replace										
2036X0007Z	Traffic Calming										
2036X0008Z	Lighting Repair and Replacement										
2036X0009Z	Pavement Markings and Signs										
2036X0010Z	Guardrail Repair and Replacement										
2039X0009Z	Traffic Studies										
	Bicycle-Pedestrian Infrastructure										
2036S0002Z	Go Plan Implementation - Engineering			Garver							
2036S0003Z	Go Plan Implementation-Traffic Operation			Traffic							
2036S0004Z	Arterial Sidewalk			Strt & Strmwtr							
2036S0005Z	Non Arterial Sidewalk			Strt & Strmwtr							
2036X0011Z	Arena District Mstr Plan Implementation										
	TOTAL FUNDS 4281-4285 - 2020 S1	REETS GI	ENERAL O	BLIGATION	BOND						
Same design	contract for \$35,000										
o											

** Same design contract for \$15,000

Total contract with Becco is \$4,448,000 for stormwater project 993311 & street projects 6008-014180 & 6312-994526

125					D	ESIGN					CONSTRU	стіс	DN .	
Project	Special Project No.	Project Description	Start Date	Compl Date	% Compl	Engineer	City PM	Contract Amount	Adv. Date	Compl Date	Contractor	Ins p. C or E	Contracted Amount	% Compl
FUND	402 (60	09) - 2006 SALES	6 TAX F	UND										
062100		UNSRVD AREAS & OFFSITE MAINS												
062100	SA 05-15	Woodycrest #3	Aug-05	Oct-06	99%	Guy	TP	-	May-21	-	TriStar			0%
062110	5Y 05-02	RL JONES LS & FORCE MAIN				Tetra Tech	TP							
062120	5Y 05-03	SSWWTP 71 LS EXPANSION				TBD	JB	TBD						
062130	ES 2006-02	SPUNKY CREEK INTERCEPTOR - MAIN STEM NORTH	Feb-08	Jul-10	100%	C&K	TP	\$342	Aug-10	Dec-11	Utility Spec	Е	\$7423/\$7800	98%
062130	ES 2006-02	SPUNKY CREEK INTERCEPTOR - MAIN STEM NORTH (Stage 2, Contract 1)	May-09	Jul-10	100%	C&K	SW	\$342	Jul-10	Jan-12	-	-	-	-
062130	ES 2006-02	SPUNKY CREEK INTERCEPTOR - MAIN STEM NORTH (Stage 2, Contract 2)	TBD	TBD	TBD	C&K	SW	TBD	TBD	-	-	-	-	-
062130	ES 2006-02	SPUNKY CREEK INTERCEPTOR - MAIN STEM NORTH (Stage 2, Contract3)	tbd	tbd	tbd	C&K	SW	TBD	TBD	-		-		-
062140	ES 2006-01	LOWER BIRD CREEK PLANT EXPANSION	-	-	-	B&V	JB	TBD	-	-	-	-	-	-
		Fund 402 (6009)	Total											
FUND	4250-42	255 (6315-6319) 2	005 G.	O. Bor	nd									
052100		SS Gen Eng & Insp Ser	-	-	-	-	-	-	-	-	-	-	-	-
052100	SA 05-01	SSWWTP Odor Control Study	Mar-06	Mar-07	100%	PEC	NS	\$149/ \$400		-	-	-	-	-
052102	ES 2004-21	Upper Coal Creek		-	-	RJN	AOG	-		-	-	-	-	-
052103	SA 05-03	Joe Creek/LaFortune Park Capacity Enhancements	May-08	Jan-09	100%	RJN	SW	\$150	Apr-10	Jul-11				
052104	ES 2004-18	West Tulsa	-	-	-	-	-	-	· ·	-	-	-	-	-
052105	SA 05-04	Upper Flatrock Post Construction SSES				FHC	TP	\$200/375	-	-	-	-	-	-
052106	SA 05-05	Central Park/Midtown	-	-	-	-	-	-		-	-	-	-	-
052301	ES 2004-06	Lower Bird / Spunky Creek Sewer Extension	May-05	May-06	100%	Carollo	JB	\$521	Jul-07	Jun-09	-	-	-	-
		Fund 4250-4255	(6315-	<mark>19) T</mark> o	tal									