



FINANCE
Budget and Planning

Capital Planning Section

175 E 2nd, Tulsa, Oklahoma 74103-3203

To: STOC

Jake Epp
From: Capital Planning Manager

Date: June 25, 2024

Subject: June Meeting

Enclosed is the material for your June 25, 2024 meeting including the May 31, 2024 Financial Report for your review. 2016 and 2020 Sales Tax Program revenues for June 2024 and the fiscal year to date compared to 2016 and 2020 Sales Tax Program Adopted Budget Estimates are:

	Actual	Current Adopted Budget	Variance from Adopted Budget
Month of June	\$9,765,596	\$9,713,485	0.5%
Year To Date	\$109,793,017	\$106,412,633	3.2%

Please note the above amounts are the Sales Tax revenue only.

The 2016 and 2020 Sales Tax Programs Funds (4000 and 409), in addition to sales tax revenue, receives interest, and other revenues such as grants, transfers and miscellaneous revenues. Total revenue reported for the funds is not available until the end of the month so, the information provided below is for the most recently completed month. Total Fund 4000 and 409 revenue for the month of May was:

	Month Ending: May 31, 2024	Variance from Adopted Budget	Year Thru: May 31, 2024	Variance from Adopted Budget
Sales Tax Revenue	\$9,765,596	0.5%	\$109,793,017	3.2%
Interest on Investments	\$717,326	N/A	\$6,659,835	N/A
Other Revenue	<u>\$0</u>	N/A	<u>\$0</u>	N/A
Total Fund Revenue	\$10,482,921	0.5%	\$116,452,852	3.0%

SALES TAX OVERVIEW COMMITTEE

JUNE 25, 2024, 8:00 AM

175 E 2ND ST, 10-SOUTH

The STOC will meet in person at 8:00 am on June 25, 2024.

- I. Call to Order
- II. Reading of the May Minutes
- III. Chair Report to Council
- IV. Subcommittee Reports
 - A. Vison
 - B. Public Safety
 - C. Parks
 - D. Transportation
 - E. Financial
- V. Chair Report Presenters
- VI. Unfinished Business
- VII. New Business
- VIII. Adjournment

STOC

Sales Tax Overview Committee

MINUTES

Sales Tax Overview Committee Meeting

May 28, 2024, 8:00 a.m.

175 E 2nd Street, 10th Floor Conference room

The Sales Tax Overview Committee met for the regular monthly meeting at 8:00 a.m. on May 28, 2024.

I. Call to Order

Chair Ashley Webb called the meeting to order at 8:00 a.m.

The following members were present:

James Deming	Deborah McKinney
Scott Grizzle	Matt Meyer
Paul Hassink	Kathy Sebert
Linda Jenkins	Ashley Webb
Steve King	Pamela Amburgy
Scott Asbjornson	Sylvia Powell
Maia Treleaven	Mareo Johnson
Charles Wilkes	

The following members were not present:

Jeffrey Covington	Jennifer White
-------------------	----------------

Also present:

Anne Boyd	Jake Epp	Chris Havenar	Mary Womble
Dennis Whitaker	Brad Brown	Ellen Ray	Karen Gillis
James Wagner			

II. Approval of Minutes

The minutes for the March and April meeting were read. James Deming moved that the minutes be approved as read. Deborah McKinney seconded the motion. No corrections were discussed. The motion passed.

III. Chair's Report

Ashley Webb gave the chair report. Several projects were discussed, especially District 1 projects. Linda Jenkins said topics that were covered were Chamberlain Park pool, the

STOC

Sales Tax Overview Committee

Animal Shelter and additional fund-raising for said Animal Shelter. The MOA with Osage Nation for the North Parking lot at Gilcrease Museum. Ashley Webb stated that general sales taxes are above Budget. There were no questions from City Councilors. Ashley Webb stressed to the Council that Chamberlain Pool needs to be open by next year.

IV. Committee Reports

A. Vision

James Wagoner is going to present for Department of City Experience history. The why of why the department was re-organized, what DCE does and what's next. Working in Neighborhoods which was Code Enforcement, Animal Welfare and Special Events was re-made with adding back in some departments like Tulsa Planning Office and City Design Studios that had been moved to INCOG were moved back to the City of Tulsa. The past 11 years the City Council has been putting an emphasis on revitalizing neighborhoods. The Mayor also wanted to re-think how we measure success in the City of Tulsa. The City of Tulsa put out a survey that was more geared towards what people thought success was vs what the city thought success was. DCE was created to give the public a department where they felt like were heard. A department that is about planning, inviting, and connecting different groups and the public to shape the City of Tulsa's future and help residents access resources and navigate City processes. The report was accepted and there was no further discussion.

B. Public Safety

Ashley Webb stated that 815 Riverside is a Vision extension project, under Vision 2025 Public Safety and Economics Development. There is 5 million in Vision 2025 and one and half million in sales tax. Original sales tax was from 2006. Dennis Whitaker stated that there was 4.9 million in 2006 sales tax. Ashley Webb stated that this was the third round on this project. Dennis Whitaker deferred to Ellen Ray for his presentation. Ellen Ray stated that they are trying to finish up the project with something to honor Route 66 and works with the surrounding neighborhood. This is a collaboration with stakeholders and community engagement groups that have an interest in the 815 Riverside project. Ellen Ray stated that the Department of City Experience decided that splitting up the RFPs was the way to go. One for Development, one for an outdoor museum concept that is focused on Route 66 and one piece of public art. They wanted a roadside attraction that was exciting and quirky, a weird piece of public art in the way of Catoosa's Blue Whale or Buck Atoms on 11th St.

The City of Tulsa did not have the resources to devote to staffing a museum and the upkeep; instead of a museum there will be an outdoor interactive experience with a several podiums with a digital display of a QR code which will direct the patron to online multi-media content.

C. Parks

Ashley Webb gave an overview of the report. There were no questions or discussions, and the report was accepted.

STOC

Sales Tax Overview Committee

D. Transportation

Ashley Webb gave an overview of the report. There were no questions or discussions, and the report was accepted.

E. Financial

Ashley Webb gave an overview of the report. There were no questions or discussions, and the report was accepted.

V. Chair Report Presenters

Date	Presenter	Backup
Jun 5	Kathy Sebert	Ashley Webb
July 17	Ashley Webb	Matt Meyer

5/8, 6/5, 7/17, 8/7, 9/11, 10/9, 11/6, 12/4

VI. Unfinished Business

There was no unfinished business to discuss.

VII. Election of Officers

The nominations for officers:

Chair: Ashley Webb

VChair: Kathy Sebert

Secretary: Linda Jenkins

Ashley Webb was nominated as Chair of the STOC Board. Kathy Sebert was nominated as the Vice Chair to the STOC Board. Linda Jenkins was nominated as Secretary to the STOC Board. There was an acceptance of nominees as proposed. Deborah McKinney moved that the nominations be accepted. Mareo Johnson seconded the nomination.

VIII. New Business

No new business was discussed.

IX. Adjournment

The meeting was adjourned at 9:17 a.m.

Ashley Webb, Chair

Kathy Sebert, Vice Chair



STOC

SALES TAX OVERVIEW COMMITTEE

Ashley Webb
Chair

Ashley R. Webb
Riggs, Abney, Neal, Turpen, Orbison & Lewis Inc.
Attorney At Law
Tulsa, OK 74119
(918) 699-8905

To: City Council
Date: June 5, 2024
Subject: June Report to City Council

Attached is the May 2024 Sales Tax Overview Committee (STOC) Status Report

2006 Special Extended Sales Tax

April expenditures totaled \$56,000, of which \$53,000 was spent on the 91st Street: Memorial to Mingo project. Encumbrances and commitments total \$5,216,000. Current appropriations for the 2006 Third Penny Sales Tax Extension Fund total \$272,920,000. There is a current appropriation balance of \$1,590,000.

2008 Sales Tax Special Temporary Streets

There were no expenditures in April. Encumbrances and commitments total \$158,000. Current appropriations for the 2008 Sales Tax Special Temporary Streets Fund total \$145,494,000. There is a current appropriation balance of \$38,000.

2014 Sales Tax

April expenditures totaled \$1,548,000, of which \$837,000 was spent on the widening of Yale Ave from 81st to 91st project. Encumbrances and commitments total \$26,252,000. Current appropriations for the 2014 Sales Tax Fund total \$579,640,000. There is a current appropriation balance of \$120,796,000.

2016 Sales Tax

April expenditures totaled \$5,751,000, of which \$4,560,000 was spent on the the Tulsa Vision advanced sales tax revenue bonds debt service project. Encumbrances and commitments total \$4,034,000. Current appropriations for the 2016 Sales Tax Fund total \$332,124,000. There is a current appropriation balance of \$53,591,000.

2016 Revenue Bond

April expenditures totaled \$1,131,000, of which \$600,000 was spent on the Tulsa Zoo & Living Museum project. Encumbrances and commitments total \$8,666,000. Current appropriations for the 2016 Revenue Bond Fund total \$350,600,000. There is a current appropriation balance of \$17,403,000.

2020 Sales Tax

April expenditures totaled \$2,330,000, of which \$940,000 was spent on the Capital Equipment project. Encumbrances and commitments total \$9,531,000. Current appropriations for the 2020 Sales Tax Fund total \$112,683,000. There is a current appropriation balance of \$32,742,000.

2024 General Obligation Bonds

April expenditures totaled \$1,000, of which \$1,000 was spent on the Zink Lake Infrastructure needs project. Encumbrances and commitments total \$9,131,000. Current appropriations for the 2024 General Obligation Bonds Fund total \$87,610,000. There is a current appropriation balance of \$73,943,000.

2020 General Obligation Bonds

April expenditures totaled \$2,227,000, of which \$405,000 was spent on the Citywide Non-aerterial routine and preventative maintenance project. Encumbrances and commitments total \$39,957,000. Current appropriations for the 2020 General Obligation Bonds Fund total \$164,055,000. There is a current appropriation balance of \$78,098,000.

2014 General Obligation Bonds

April expenditures totaled \$1,873,000, of which \$715,000 was spent on the Maintenance Zone 4021 project. Encumbrances and commitments total \$25,509,000. Current appropriations for the 2014 General Obligation Bonds Fund total \$321,645,000. There is a current appropriation balance of \$41,977,000.

2008 General Obligation Bonds

There were no expenditures in April. Encumbrances and commitments total \$1,049,000. Current appropriations for the 2008 General Obligation Bonds Fund total \$231,104,000. There is a current appropriation balance of \$294,000.

2005 General Obligation Bonds

There were no expenditures in April. Encumbrances and commitments total \$1,055,000. Current appropriations for the 2005 General Obligation Bonds Fund total \$75,969,000. There is a current appropriation balance of \$11,000.

Respectfully submitted,

Ashley Webb, Chair



Attachments

cc: Tammy Pitts
Christy Basgall
Jarrod Moore
Jake Epp



FINANCIAL REPORT TO CITY COUNCIL

Wednesday, June 5, 2024

I. Financial Report

Revenue: 2016 Vision 0.805 Percent and 2020 Sales Tax 0.45 Percent Sales Tax Funds

	Fiscal Year to Date	
	May	Thru May
Actual	\$ 9,978,655	\$ 100,027,421
Adopted Budget - Current Year	10,073,262	96,699,148
Actual vs Budget	\$ (94,607)	\$ 3,328,273

Expenditures

Fund	April	Fiscal Year to Date
		Thru April
409 - 2020 Sales Tax	\$ 2,329,799	\$ 20,778,240
4001, 4003-4004 - Tulsa Vision Rev Bonds	1,130,173	32,088,031
4000 - Tulsa Vision Sales Tax	5,750,728	50,520,587
405 - 2014 Sales Tax	1,547,227	19,020,118
404 - 2008 Streets Temporary Sales Tax	-	-
402 - 2006 Special Extended Sales Tax	55,197	1,044,835
TOTAL \$	10,813,124	\$ 123,451,811

II. Expenditures in Other Funds

Fund	April	Fiscal Year to Date
		Thru April
401 - 2001 Sales Tax	-	-
429 - 2024 GO Bond	929	4,535,978
428 - 2020 GO Bond	2,226,637	17,579,026
427 - 2014 GO Bond	1,872,518	17,823,503
426 - 2008 GO Bond	-	(294,096)
425 - 2005 GO Bond	-	(2,793)
TOTAL \$	4,100,084	\$ 39,641,619

III. Items for the City Council's Attention

- A. Monthly Financial Reports
- B. STOC Committee and Subcommittee Minutes and Reports

IV. Attachments

- A. Attendance Record for the last 12 months
- B. STOC Committee and Subcommittee Minutes and Reports

Respectfully submitted,

Ashley R. Webb, Chair

Attachments

cc: Tammy Pitts
 Jarrod Moore
 Jake Epp

MAJOR CAPITAL IMPROVEMENTS CONSTRUCTION FUNDS SUMMARY

As of May 2024

	CURRENT		EXPENDITURES		ENCUMBERED/ COMMITTED	PERCENT	BALANCE
	APPROPRIATIONS		Current Month	Life To Date			
Fund 401 and Fund 403							
2001 Third Penny Sales Tax and 2006 Advance Funded Sales Tax	\$ 112,611,653	\$ -	\$ 112,597,047	\$ -	100%	\$ 14,605	
Fund 402							
2006 Third Penny Sales Tax Extension	\$ 272,920,362	\$ 55,197	\$ 266,114,238	\$ 5,216,154	99%	\$ 1,589,971	
Fund 404							
2008 Sales Tax Special Temporary Streets Fund	\$ 145,493,500	\$ -	\$ 145,298,037	\$ 157,931	100%	\$ 37,532	
Fund 405							
2014 Sales Tax Fund	\$ 579,639,705	\$ 1,547,227	\$ 432,592,186	\$ 26,251,682	79%	\$ 120,795,837	
Fund 406: 4000							
2016 Sales Tax Fund	\$ 332,123,895	\$ 5,750,728	\$ 274,498,690	\$ 4,033,872	84%	\$ 53,591,333	
Fund 406: 4001, 4003, 4004							
2016 Revenue Bond Fund	\$ 350,600,000	\$ 1,130,173	\$ 324,530,620	\$ 8,665,983	95%	\$ 17,403,397	
Fund 409							
2020 Sales Tax Fund	\$ 112,683,334	\$ 2,329,799	\$ 70,409,873	\$ 9,531,278	71%	\$ 32,742,184	
Fund 429							
2024 General Obligation Bonds	\$ 87,610,000	\$ 929	\$ 4,535,978	\$ 9,131,173	16%	\$ 73,942,849	
Fund 428							
2020 General Obligation Bonds	\$ 164,055,000	\$ 2,226,637	\$ 46,000,642	\$ 39,956,538	52%	\$ 78,097,820	
Fund 427							
2014 General Obligation Bonds	\$ 321,645,000	\$ 1,872,518	\$ 254,158,902	\$ 25,509,169	87%	\$ 41,976,929	
Funds 426							
2008 General Obligation Bonds	\$ 231,103,878	\$ -	\$ 229,760,841	\$ 1,048,941	100%	\$ 294,096	

MAJOR CAPITAL IMPROVEMENTS CONSTRUCTION FUNDS SUMMARY

As of May 2024

	CURRENT		EXPENDITURES		ENCUMBERED/		
Funds 425							
2005 General Obligation Bonds	\$ 75,969,082	\$ -	\$ 74,903,455	\$ 1,054,960	100%	\$ 10,667	
Fund 740: 7401-7408							
TMUA--Water Capital Fund	\$ 485,925,405	\$ 2,249,468	\$ 390,392,216	\$ 30,153,384	87%	\$ 65,379,806	
Funds 750: 7501-7522							
TMUA--Sanitary Sewer Capital Funds	\$ 621,159,957	\$ 1,139,573	\$ 518,583,241	\$ 49,288,286	91%	\$ 53,288,429	

STOC

Sales Tax Overview Committee

MINUTES

Sales Tax Overview Committee Meeting

April 23, 2024, 8:00 a.m.

175 E 2nd Street, 10th Floor Conference room

The Sales Tax Overview Committee met for the regular monthly meeting at 8:00 a.m. on April 23, 2024.

I. Call to Order

Chair Ashley Webb called the meeting to order at 8:02 a.m.

The following members were present:

James Deming	Deborah McKinney
Scott Grizzle	Matt Meyer
Paul Hassink	Kathy Sebert
Linda Jenkins	Ashley Webb
Steve King	Jennifer White

The following members were not present:

Pamela Amburgy	Mareo Johnson	Charles Wilkes
Scott Asbjornson	Sylvia Powell	
Jeffrey Covington	Maia Treleaven	

Also present:

Anne Boyd	Jake Epp	Chris Havenar	Mary Womble
Sherri Carrier	Brooke Caviness	James Wagner	

II. Approval of Minutes

The minutes for the March meeting were tabled. There was no quorum.

III. Chair's Report

Kathy Sebert gave the report. Ms. Sebert reported that she brought the Council up to date on the move of the elephants. All of them are in the new barn and the old barn has been closed for repairs and renovation. She also talked about Swan Lake. There were no other discussions or questions.

STOC

Sales Tax Overview Committee

IV. Committee Reports

A. Vision

James Wagner gave a brief overview of the need for a new animal shelter. He cited the current location being difficult to find, the need for more and updated space, and the changes in how the animal shelter operates. Sherri Carrier reported that the new facility would have more kennels that are better designed for current operations, there would be an area for the veterinarian to attend sick and injured animals (space that the current facility does not have) and an area for people to get to know potential animals they wish to adopt. She noted that the shelter takes most kinds of animals. The new facility will improve services and help relieve the current overcrowding conditions. Brooke Caviness gave a report on the Zink Dam project. The project is nearing completion. The inclinometers, which help monitor the gates, will be received in May. Work has begun on parking lots. There were no other questions or discussions, and the report was accepted.

B. Public Safety

Ashley Webb reported on Public Safety. He reported that City funding for Greenwood would be used for infrastructure on the current building. Other projects will be completed using private funding and should not interfere with City funded projects. There were no other questions or discussions, and the report was accepted.

C. Parks

Kathy Sebert reported on Parks. She reported that there was no update for the shade structure at McClure Park. Chamberlain Pool has bid and will be moving forward. The current expected completion is in time for the 2025 pool season. There were no other questions or discussions, and the report was accepted.

D. Transportation

Ashley Webb gave an overview of the report. The Committee is still looking for someone to come and report on projects not covered by current sources, such as the citywide named projects. A contact has been identified and will be invited to the next Transportation subcommittee. The committee is requesting to see the design for the roads around the Gilcrease Museum. There were no other questions or discussions, and the report was accepted.

E. Financial

The April collections were \$9.6M which is about 4.2 percent over budget. Current sales tax collections are about 4.0 percent ahead of budget for the year to date.

STOC

Sales Tax Overview Committee

V. Chair Report Presenters

Date	Presenter	Backup
May 1	Ashley Webb	Linda Jenkins
Jun 5	Kathy Sebert	Ashley Webb

5/8, 6/5, 7/17, 8/7, 9/11, 10/9, 11/6, 12/4

VI. Unfinished Business

VII. Nomination of Officers

The nominations for officers:

Chair: Ashley Webb

VChair: Kathy Sebert

Secretary: Linda Jenkins

VIII. New Business

IX. Adjournment

The meeting was adjourned at 9:10 a.m.

Ashley Webb, Chair

Kathy Sebert, Vice Chair



Sales Tax Overview Committee

STOC

SALES TAX OVERVIEW COMMITTEE

12-Month Attendance Record

May-24

Member	Expires	District	Jan-24	Feb-24	Mar-24	Apr-24	May-24	Jun-23	Jul-23	Aug-23	Sep-23	Oct-23	Nov-23	Dec-23	# Attended	# Possible	Comments
Wilkes, Charles	Dec-26	1	A	P	P	A	P	P	A	A	A	A	A	A	4 of 12		
Jenkins, Linda (Secretary)	Dec-24	1	A	P	P	P	P	P	P	P	P	P	P	P	11 of 12		
Asbjornson, Scott	Dec-26	2	P	P	A	A	P	A	A	A	NM	NM	NM	P	4 of 9		as of Dec. 23
Powell, Sylvia	Dec-24	2	P	P	P	A	P	P	P	A	P	A	P	A	8 of 12		
Vacant	Dec-26	3	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	0 of 0		Marshal resigned 3/23
Vacant	Dec-24	3	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	0 of 0		
Vacant	Dec-22	4	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	0 of 0		
Webb, Ashley (Chair)	Dec-24	4	P	P	P	P	P	P	P	P	A	P	P	P	11 of 12		
Sebert, Kathy (Vice-Chair)	Dec-22	5	P	P	P	P	P	P	P	P	P	P	P	P	12 of 12		
Covington, Jeff	Dec-24	5	A	A	A	A	A	A	P	P	P	A	A	A	3 of 12		
Treleaven, Maia	Dec-26	6	A	P	P	A	P	NM	NM	NM	A	P	P	P	6 of 9		as of Aug. 2023
Vacant	Dec-26	6	NM	NM	NM	NM	NM	P	P	P	P	P	A	A	5 of 7		
Meyer, Matt	Dec-26	7	P	P	P	P	P	P	P	P	P	P	P	P	12 of 12		
Deming, James	Dec-24	7	NM	P	P	P	P	NM	NM	NM	NM	NM	NM	NM	4 of 4		
McKinney, Deborah	Dec-26	8	P	P	P	P	P	NM	NM	NM	A	P	P	P	8 of 9		as of Sep 23
King, Steve	Dec-24	8	P	P	P	P	P	A	P	P	P	P	P	P	11 of 12		
Grizzle, Scott	Dec-26	9	P	P	P	P	P	P	P	P	P	P	P	P	12 of 12		
Hassink, Paul	Dec-24	9	P	P	P	P	P	P	P	P	P	P	P	A	11 of 12		as of Mar. 2023
Amburgy, Pamela	Dec-26	M	P	A	P	A	P	P	A	P	A	P	P	P	8 of 12		
White, Jennifer	Dec-24	M	P	P	P	P	A	NM	P	P	P	P	A	A	8 of 11		as of Jul 23
Johnson, Mareo	Dec-26	M	A	A	P	A	P	P	P	P	A	A	A	P	6 of 12		
Members Present			11	14	15	10	15	11	12	12	10	12	11	11			

A = ABSENT
 P = PRESENT
 NM = NO MEMBER APPOINTED
 OC = OUT OF COUNTRY
 OT = OUT OF TOWN on Business

Prepared by City of Tulsa
 Department of Finance
 Budget & Planning Division
 Capital Planning Section

Tulsa Economic Development Project

Attendees:

Linda Jenkins
James Deming
Kathy Sebert
Matt Meyer
Sylvia Powell
Ashley Webb
Pamela Amburgy
Paul Hassink
Mareo Johnson



CITY EXPERIENCE
City Design Studio

DATE:

June 18, 2024

To: STOC

From: Department of City Experience

Subject: Vision Tulsa Project Updates

- Projects List

- 1. 170000 Zink Dam
- 2. 147200 Arkansas River Pedestrian Bridge
- 3. 170010 Turkey Mountain Urban Wilderness
- 4. 170020 New Trail East Bank Cousins
- 5. 170025 23rd & Jackson Redevelopment
- 6. 170030 Gilcrease Museum
- 7. 170045.2 Airport Infrastructure – Spirit
- 8. 170045.4 Airport Infrastructure – American Airlines
- 9. 170050 Tulsa Zoo Elephant Exhibit
- 10. 170055 Langston Healthcare
- 11. 170060 BMX National Headquarters
- 12. 170065 South Mingo Corridor
- 13. 170070 Public Schools Safety First Initiative
- 14. 170080 Citywide: Commercial Revitalization
- 15. 170080 Citywide: Route 66
- 16. 170085 Peoria-Mohawk Business Park
- 17. 170100 Air National Guard MTC
- 18. 170145 Vision Arts - Tulsa Arts Commission

- Completed Projects

170035	Cox Arena District	January 2019
170035	Cox Business Center Renovation	September 2023
170040	Tulsa Fairgrounds	November 2021
170045.1	Airport Infrastructure – AA Tail Slot	January 2019
170045.2	Airport Infrastructure – Navistar	December 2021
170095	Community Health East Clinic	April 2020
170110	North Peoria Connection, 56 th – Mohawk	March 2020
170115	TCC Career Placement	August 2019
170125	McCullough Park	February 2023
170130	Mohawk Sports Complex	March 2022
170135	GO plan Bike Ped Master Plan	March 2022
170140	Route 66 Train Depot	October 2022
170155	PAC Master Plan	June 2021

1836 * 1898

TUL * USA



CITY EXPERIENCE
City Design Studio

1. No. 170000

Project Name: Zink Dam
Representative: Brooke Caviness, COT
Total Funding: \$54,673,411.53
Available Funding: \$54,673,411.53
Design Firm(s): Jacobs/CH2MHill, HISINC, LLC
Contractor: Crossland Construction Company
Start Date: 10.18.2020
Anticipated Completion: October 2023 (Opening planned for Labor Day 2024, after related additional projects are completed, more detail below)

- Construction **105.5%** billed, **100.5%** time (updated through Change Order #3) as of **05.31.24**
- For safety and work / laydown area, no public access to flume area during construction. Construction of the east bank and bumpout is anticipated to be complete mid-2024.
- Operations and maintenance planning ongoing included elected officials, RPA, Government staff and stakeholders. Bi-weekly meetings began week of 01.31.22.
- Program and operation meetings underway. Focus working groups defined to cover construction, operations, recreational programming and communications / amenities and water quality.
- Holly Frontier Sinclair Tulsa Refinery (HFSTR) west bank stabilization project began construction 07.10.2023. Substantial completion 04.09.24.
 - Project includes constructing a clay barrier along the bank with monitoring wells. It will have an armoring system to prevent erosion.
- Zink Dam Phase 4 – tunning, commissioning, water quality testing began 03.04.24.
- Water Quality Plan presented to City Council 01.31.2024. Public meeting held 02.27.2024 at A Gathering Place.
- Water quality dashboard available to the public March 2024.
- **Ongoing work on flume hydraulics, operations going well**
- **Misc. site work on east bank upstream of dam ongoing**
- **Irrigation installation complete and hydro seeding to start week of 06.24.24**
- **Merrick testing flume, week of 06.10.24.**
- Items affecting opening of Dam:
 - AGP bumpouts are scheduled to be complete by summer 2024,
 - City of Tulsa needs to tune the flume gates / dam gates prior to opening; tuning block may need to be moved. Flume designer Merrick will oversee tuning. Tuning takes about 6 months, can't begin until water can be held by lake, after HFSTR project is complete. 6 months = March – August 2024
 - Obermeyer (OHI) equipment was delayed, should not impact tuning schedule.
 - 11 inclinometers on east bank to be replaced. **All inclinometers installed except for Drop #4**
 - City of Tulsa and River Parks must complete the MOU for operations
 - City of Tulsa will concurrently finalize the water quality testing / communication program
- RPA – MOU. Joe Medlin started with RPA January 2024 and is **coordinating** finalization of MOU, projected to be complete by **Summer 2024, ongoing.**

1836 * 1898

TUL * USA



CITY EXPERIENCE
City Design Studio

2. Project No. 147200

Project Name: Arkansas River Pedestrian Bridge
Representative: Jeff Stava, RPA/TGP and Brooke Caviness, COT
Total Funding: \$27,400,000.00
Available Funding: \$27,400,000.00
Design Firm(s): SBP, MVVA, GKFF, and River Parks
Contractor: Crossland Construction Company
Start Date: 05.14.2021
Anticipated Completion: Summer / Fall 2023 (opening Labor Day 2024 to public)

- Tier III Funding - \$7.25 million in funding and donations secured
- Construction **94.59% billed, \$30,051,237.18 of \$31,769,504.00 as of 06.17.24**
- **Handrail punchlist is completed.**
- **Lighting fixture replacement is completed for the non-working lights. Testing is ongoing and all lights are currently operational.**
- **Work left to complete – lighting final demonstration, demarcation studs on the bridge, bench installation. To be finished after the FHWA testing the second week of July.**
- Demarcation studs and benches will be done closer to actual opening date (Labor Day weekend).

3. Project No. 170020

Project Name: Turkey Mountain Urban Wilderness
Representative: Ryan Howell, RPA (River Parks Authority)
Total Funding: \$ 7,600,000.00
Available Funding: \$ 7,600,000.00
Design Firm(s): LandPlan Consultants, Inc (LPCI)
Contractor: TBD
Start Date: TBD

- Acquisition of property: \$5,490,928.25
- Turkey Mountain Master Plan components: \$2,109,071.75
 - In recent months, several projects have been added to Turkey Mountain and the surrounding area that have impacted the ability to put the 71st street Improvement project out to bid.
 - Updated master site plan 10.18.23 provides overall site planning strategy for the south side of Turkey incorporating all projects: (RAISE Grant to extend west bank trails from Turkey Mtn to Jenks, REI and possible changes to 71st and Elwood intersection, parking lot expansion at Turkey, and a new voter approved IOT 2023 maintenance facility for River Parks to possibly be located at Turkey).
 - Now that master plan has been updated, final modifications to 71st Street trail improvements are moving ahead.
 - Plans being revised to align with Master Plan and feedback to be given prior to going out to bid. Landplan is wrapping up Zink East Bank improvements project to meet Labor Day 2024 opening timeframe, will then pick up 71st Street connector trail project for bidding and construction, **ongoing**.

1836 * 1898

TUL * USA



CITY EXPERIENCE
City Design Studio

- Amendment with Landplan forthcoming to design a below grade tunnel pedestrian crossing from the access road off 71st street, **ongoing**.
- RPA has received preliminary design of tunnel for the safe crossing along 71st and the rehab connector hard paved trail and is under review, **ongoing**.
- RPA has trail maintenance projects underway. New and old trail alignments to address erosion and clearing, ongoing.
- Negotiations underway with ODOT on land acquisition for portions of the westerly 2 Placerder properties (City owns). No impact on Mitchell Park exchange parcel.
- ODOT final land boundary has been defined and price offer will be finalized.
- Funding received from ODOT from land sale will reimburse the Vision Tulsa funding for RPA.
- A subsequent amendment will be entered into with RPA to fund Turkey Mountain improvements.
- **New west parking lot and existing upper parking lot designs are being reviewed by COT staffers. Once review is finalized, the projects will go to bid and be constructed with the hope they are in use before the end of 2024.**
- **Wallace Engineering is designing a safe road crossing from the upper parking lot to the new water tower site that will be activated with an additional 8 miles of multi-use trails in early 2025.**
- **Private funding will be constructing an outdoor downhill bike park in early 2025.**

4. Project No. 170020

Project Name: New Trail East Bank 101st to Cousins Park
 Representative: Doug Helt and Nancy Doutey, COT
 Total Funding: \$ 4,000,000.00
 Available Funding: \$ 600,000.00
 Design Firm(s): LandPlan Consultants, Inc (LPCI), Garver
 Contractor: TBD
 Start Date: TBD

- Conceptual design completed 02.16.2018 (\$68,454.00)
- Conceptual cost estimate for trail \$10.2 million, with time value at 3% for 13 years - \$15.0 million, with land, total cost is \$26 million.
- TAP (Transportation Alternative Program) grant awarded March 2021 through INCOG to fund design (\$133,991.00 requested, \$107,193.00 awarded, COT to pay additional \$27K to fund the full design value of \$133,991) for Riverside Drive (Vensel Creek to south of Creek Turnpike)
 - Land Plan has been selected as design consultant for Vensel Creek design plans only (does not include construction funding).
 - Scoping agreement ODOT LG 2360. This area is also in the footprint of the RAISE grant, design among 2 projects to be coordinated as part of effort.
- TA (Transportation Alternative) grant applications: 3 additional segments to Cousin’s Park were on Mayor’s agenda for 01.04.23, 103rd to 110th awarded \$1M federal funds 06.01.23.
- Design Agreement being finalized with Garver-Landplan team, **ongoing**
- Funding Agreement with INCOG **review complete and routing for signatures.**



CITY EXPERIENCE
City Design Studio

- Trail segments will be coordinated with the South Tulsa – Jenks Dam project – **ongoing**
- Mayor provided letter to affirm City matching funds. (80% ODOT and 20% COT is typical, to be confirmed) **no updates** (06.18.24).

5. Project No. 170025

Project Name: 23rd & Jackson Redevelopment Site – Relocation Study Design and Acquisition

Representative: COT

Total Funding: \$1,000,000.00

Available Funding: \$181 K balance

Design Firm(s): Cyntergy

- Scope includes planning, design work and partial acquisition costs to relocate Public Works, update master plan site at Harvard and Mohawk, appraise and acquire operation yard location.
- Draft report submitted to Administration, February 2020
- Acquisition of 2 parcels – Tulsa County Yard on North Harvard - \$320K (Vision funding), 56th & Garnett - \$1.46 million (water enterprise funds) – closing for both 08.30.2020
- Traffic Engineering is now occupying County site on North Harvard Avenue
- Amendment with consultant to be resubmitted once direction is known (originally recommended at 09.01.21 PCSSC).
- Project on hold: there is no potential source of current City capital funding for any relocation through 2031, including enterprise funds, and we can't justify spending the remaining \$181 K in Vision funds for a design that would change by the time funding might be identified closer to the end of Vision.
- The only caveat would be a catalyst such as new redevelopment in the area that could assist relocation efforts, in which case the City would have these design funds available. (01.17.24).

6. Project No. 170030

Project Name: Gilcrease Museum

Representative: Brian Lee Whisenhunt, Gilcrease, Mary Womble, COT

Current Budget: \$140,465,850

Total Funding: \$140,465,850 (\$91,517,113 public + \$48,948,737 private, includes \$1,250,00 from Osage Nation)

Fundraising Goal: \$ 0

Design Firm(s): Smith Group, 1 Architecture; Gallagher & Associates

Construction Manager: Flintco, LLC

Start Date: 05.10.22

Scheduled Completion: 11.30.2024

Anticipated Completion: 11.30.2024 (Building only, not including exhibits)

- Funding:
 - Public Funding total: Vision (\$65 M), Remaining bond funds from past Gilcrease projects (\$2.6 M), IOT 2 (\$6 M), ARPA City Funding (\$1 M), Public Utilities (\$817,113.00), Supplemental Appropriations (\$6.1M), IOT3 (\$10M) = \$91,517,113.00
 - Private Funding total (\$48,948,737)



CITY EXPERIENCE
City Design Studio

- Mayor’s Task Force: call held 04.25.24, next call is 06.27.24
- Construction 78.4% billed as of 05.31.24.
- **Lighting, painting, sheetrock, stone façade and roofing in process.**
- **Amphitheater green roof portions and irrigation in process**
- Elevator install ongoing scheduled to be completed late-June 2024, stucco veneer started early May 2024.
- STOC tours were held 05.23.23, 06.13.23, 09.13.23 and 02.28.24.
- Construction update from 06.14.24 attached at end of report.
- Agreement for Exhibits bidding funding with Flintco executed 05.08.24.
- Amendment with Gallagher & Associates, July 2024, in process.
- Exhibits fabrication bidding - 05.07.24, bids open 07.19.24
- MOA executed by Mayor and Chief 05.21.24 for value of \$1,250,000 for north parking lot
- Final parking lot plans sent to Osage Nation 06.11.24, bidding to follow.

7. Project No. 170045

Project Name: Airport Infrastructure – Spirit
 Representative: Andy Stroud, COT
 Total Funding: \$ 5,000,000.00
 Available Funding: \$ 300,000.00 (remaining to spend)
 Design Firm(s): Poe
 Contractor: Grade Line Construction, LLC
 Start Date: 10.23.23 for TMUA-W 21-08, last phase of work
 Completion Date: TBD

- Paving Phases 1 and 2 (Areas 1,2 ,3 4, 5, 6A & 6B, and 9) completed 12.31.2020
- South parking area parking and parking completed 03.08.22.
- Approximately \$300K remaining in budget for Fire Line extension / elements, control valves and fire hydrant replacements in last phase of work = TMUA-W 21-08.
- Valves have been potholed and were manufactured for installation, received mid-October 2023.
- Work started 10.23.23
- **All valves installed. One valve and a 90-degree fitting need to be replaced, once received and installed will schedule a final walk for project.**

8. Project No. 170045

Project Name: Airport Infrastructure – AA (American Airlines)
 Representative: Mary Womble, COT
 Total Funding: \$ 14,500,000.00
 Available Funding: \$ 14,500,000.00
 Design Firm(s): FSB, Allana Buick & Bers Inc.
 Contractor (s): The Ross Group Corp
 Start Date: 12.02.2020
 Completion Date: TBD

- Agreement with list of projects signed by Mayor 12.02.2020
- Projects:



CITY EXPERIENCE
City Design Studio

○ Tail Slot:	\$ 2,122,396.00	completed 01.08.2019
○ Hangar 80 Re-Skin:	\$ 1,497,343.63	100% billed
○ AAERO APU:	\$ 2,005,980.69	100% billed
○ Master Plan	\$ 416,318.92	100% billed
○ Plating Shop Roof, MAU	\$ 2,405,000.00	100% billed
○ CUP Cooling Tower & Hangar 6 Cooling Tower	\$ 5,925,356.76	99.9% billed

- Total billed: \$14,370,196.00 – overall 99.9% - 02.26.24, **\$2,200 balance to bill**
- Remaining billing to go to CUP (Central Utility Plant) project (06.18.24)

9. Project No. 170050

Project Name: Tulsa Zoo Elephant Exhibit
 Representative: Lindsay Hutchinson, TZMI, **Steve Lassman, COT**
 Total Funding: \$ 25,000,000.00
 Available Funding: \$ 25,000,000.00 (City) + \$7.6M (TZMI) = \$32.6 M
 Design Firm(s): Selser Schaefer Architects dba Narrate
 Construction Manager: Nabholz Construction
 Start Date: 04.04.22
 Scheduled Completion: February 2025
 Anticipated Completion: February 2025

- Current construction budget is \$32 million.
- \$20M of \$25M was previously allocated for Elephants with remaining \$5M originally allocated for front entrance.
- TZMI has requested remaining \$5M to go towards Elephants, TZMI has funded remaining \$7.8M for Elephants.
- Total budget for Elephants is now \$32,682,000, fundraising is complete.
- TZMI amendment approved by Board the week of 06.05.23 to eliminate cap on TZMI private fundraising, City funding is capped.
- IOT (Improve our Tulsa) 2 to provide \$6M to front entrance in FY25 / FY26.
- Construction of the Elephant Barn:
 - The Barn construction is complete and turned over to Zoo for use
 - Development Services issued the Certificate of Occupancy 01.09.24.
 - Elephants started transfer to new barn 03.26.24 to the new Elephant Barn, all 3 have been transferred as of late April 2024.
 - Delays in cagework, cagework systems and 10-acre elephant yard are delaying the completion of the project - new scheduled completion is February 2025. **ongoing**
- Site work:
 - 404 permit work underway for elephant yard, anticipation fall-2024. **ongoing**

10. Project No. 170055

Project Name: Langston Healthcare Professions Complex
 Representative: Blake Allen, Flintco, Phil Thomas & Kirby Crain, OSU-LRFP
 Total Funding: \$ 16,250,000.00
 Available Funding: \$ 16,250,000.00

1836 * 1898

TUL * USA



CITY EXPERIENCE
City Design Studio

Design Firm(s): Beck
Construction Manager: Flintco, LLC
Start Date: 06.01.2020
Scheduled Completion: 11.30.2021
Anticipated Completion: 11.30.2021 (Summer 2024 with all amenities)

- OSU - LRFP (Long Range Facilities Planning) providing project oversight
- Certificate of Occupancy received week of 12.21.21
- Final work to be done includes repairing existing wood columns.
 - Wood started installation 06.12.24 and is near complete as of 06.17.24, final inspection pending.
- Signage naming building in honor of Jack Henderson has been ordered and is expected to be on site in 4+ weeks, end of July / early August 2024.

11. Project No. 170060

Project Name: BMX National Headquarters
Representative: Ryan O’Neil, Nabholz, Shane Fernandez, BMX
Total Funding: \$ 23,000,000.00
Available Funding: \$ 23,000,000.00
Design Firm(s): Todd Architecture Group
Construction Manager: Nabholz Construction
Start Date: 06.01.2020
Scheduled Completion: 12.09.2021
Anticipated Completion: Spring 2022 / Fall 2022

- Funding - Vision (\$15 M), TPA (\$2 M), Hardesty (\$1.5 M), UCAT Vision (\$3.6 M) EDIF (\$900 K) = \$23 M total
- Leasehold with BMX began 03.01.22.
- Rezoning for BMX and Evans entire property completed December 2022
- Final plat filed with courthouse 04.25.24, project complete
- Final pay with Nabholz in process as of 06.17.24

12. Project No. 170065

Project Name: South Mingo Corridor
Representative: Patty Parks, COT
Total Funding: \$ 15,000,000.00
Available Funding: \$ 15,000,000.00
Design Firm(s): Benham Design, LLC (170065), Garver (170065A), Poe (170065B)
Contractor: APAC Oklahoma (170065)
Start Date: 08.19.2019 (First Phase, 71st to 81st on Mingo)
Scheduled Completion: 10.27.2020
Completion: 07.28.22 (First Phase, 71st to 81st on Mingo)

- First Phase: 71st to 81st on Mingo (Project 170065) – complete as of 01.31.23
- Second Phase: 91st from Mingo to Memorial (Project 170065A)

1836 * 1898

TUL * USA



CITY EXPERIENCE
City Design Studio

- Garver is consultant
- 404 permit submitted to USACE on 10.11.21, will get 404 permit before project goes out to bid. Preliminary 404 mitigation cost is approximately \$1.1M
- NWP (Nationwide Permit) approved by USACE 09.12.22, valid until 03.14.26.
- Honey Springs Mitigation Bank credit cost \$973,706.50, agreement signed 12.14.22
- Construction funding in Improve Our Tulsa 2 - \$10.7 million
- Right-of-way: (20 parcels identified originally: 13 closed, 1 Right-of-entry pending, 0 in negotiation, 1 in imminent domain, and 6 removed) and utility work underway. ongoing
- ONG struck 48-inch waterline and collateral damage included exposing bridge piles and voids under approach slab of Little Haikey Creek Bridge on Mingo Road. Waterline repairs and damage restoration by TG.
- **Mylars routing for signature, June / July 2024 advertisement date proposed.**
- Projected construction starts: Winter 2024 – ongoing (after ROW and utility relocates)
- Third Phase: 81st to 91 on Mingo (Project 170065B)
- Poe is consultant, Contract fulfilled at 60% plans: contract complete 09.01.2020
- Estimated construction cost is \$ 9 M, does not include ROW or utilities
- Construction funding in 2026 (earliest). Design to be completed at a later date.

13. Project No. 170070

Project Name: Public Schools Safety First Initiative
 Representative: Andy Stroud, COT
 Total Funding: \$ 14,500,000.00
 Available Funding: \$ 14,500,000.00
 Design Firm(s): Lee Engineering, LLC
 Contractor: R & L Construction (Bid package 4)
 Start Date: 02.07.23 (Bid package 4)
 Scheduled Completion: TBD

- Bid package 1, 2 and 3 – complete
- Bid package 4
 - Project consists of signing, pavement marking, sidewalks, drainage improvements, pavement, lighting, and traffic signal improvements at Priority 3, 4, and 5 schools, and bus shelter construction at Priority 1-5 schools.
 - Change Order to reduce number of site and/or scope of work to fit within budget defined by TPS.
 - All originally awarded sites and 5 added sites complete as of 05.15.24.
 - **All sites complete. Started final walk at all sites and had several issues, contractor to correct sites, then will re-schedule final walk.**

14. Project No. 170080

Project Name: Citywide Commercial Revitalization
 Representative: Michelle Barnett and Spencer Mitchell, Partner Tulsa
 Total Funding: \$ 3,600,000.00

1836 * 1898

TUL * USA



CITY EXPERIENCE
City Design Studio

Available Funding: \$ 1,454,393.39 remaining
Design Firm(s): Place Dynamics, Inc., Medium Giant

- Retail Market Study by Place Dynamics, Inc. (\$125K) completed January 2019
 - Will inform use of Commercial Revitalization fund, as well as assist Route 66 Commission in targeting Route 66 funds
- **Project 1: Business Resilience and Recovery Fund** - \$1.1 million Total.
 - Reimbursement from CARES act dollars is expected to fully fund the Commercial Revitalization Strategy.
 - All funds disbursed (\$1.1million)
 - City has received \$531,589.55 as of 07.01.23 in repayments
- **Project 2: Retail Revitalization Revolving Loan Fund** - \$1.5 million Total (formerly Bus Rapid Transit Revolving Loan Fund)
 - \$530,200 loaned to date, \$969,800 remaining obligated to loan **No updates**
- **Project 3: Destination Districts** - \$250K Total.
 - \$32K spent, \$218K left to spend
 - COT administering (Samantha Extance with Department of City Experience): Greenwood, Route 66, Kendall Whittier, and Global District (formerly International District) (21st & Garnett area).
 - Transitioning management of this contract to Samantha.
- **Project 4: Communications Strategy** - \$400K Total.
 - \$100K spent, \$300K left to spend
 - \$100K – Medium Giant media strategy consultant - work completed
 - Launch of a \$150K - \$300K marketing campaign paused until Partner Tulsa onboards Retail Attraction consultant, scheduled for April 2024
 - This person will take a comprehensive look at commercial revitalization efforts and the use of remaining funds
 - Reviewing potential uses of marketing campaign funding

15. Project No. 170080

Project Name: Route 66 Beautification & Reinvestment
Representative: Dennis Whitaker and Bradley Brown, COT
Total Funding: \$ 3,700,000.00
Available Funding: \$ 810,000.00 (\$265K each year through 2028)
Design Firm(s): COT staff

- Route 66 Commission and COT staff providing oversight.
- Retail Market Study informed targeted funding uses on corridor
- Uses include marketing, wayfinding, façade grants, neon sign grants and project maintenance.
- **69** neon sign grants in various stages of contracting through installation.
- Total for neon signs: \$1,093,219.47 total costs, \$378,720.40 total grants (totals do not include 6 new signs listed below)
 - Mother Road Parking Lot
 - Red Light Chicken and Toast
 - **Hillcrest Medical Center**
 - **Oklahoma RT 66 Association**



CITY EXPERIENCE
City Design Studio

- Meadow Gold Mack
- Southwest Church of the Nazarene
- “Shop Saturday” monthly event continues **ongoing**
- Legal department pursuing a trademark designation for Tulsa as, “Capital of Route 66”. The U.S. Patent & Trademark Office awarded the final certificate.
 - **Legal department now working on trademark license agreement for commercial use.**
- Marketing contract with Undaunted signed 08.10.23, **ongoing.**
- Avery Centennial Plaza: the 28 original bollards are in various declined conditions or missing and will be replaced. Park staff will provide the labor for installation. Bids were received on 04.03.24 and was awarded. **Bollards to be installed summer 2024.**
- E 11th Street Streetscape: This original Vision 2025 project included fluted pole with Route 66 Tulsa Banners in the center median between a Wayfinding sign at Mingo Road and an Interpretive Plaza south of the Mingo intersection.
 - Vision Tulsa Repair and Replace project: Replace 4 banners and 2 fluted poles. Replace bracket arms for all 9 fluted poles. Repair 2 pole footings resulting from vehicle collisions and theft. **Project has been awarded and material production to start soon.**
- Meadow Gold Security lighting: Security lighting **has been** installed under the Pavilion roof to light the plaza area with vandal resistant high wattage light directed into the plaza and away from the neighborhood. Utilizes a citywide contract under Asset Management Dept. **Project has been completed successfully and came in under budget.**
- **The first Special Event Matching Grant was awarded, and the event was held 06.01.24 at Mother Road Market and the surrounding area. The event was called "Mother Road Rally" and was a big success.**

1836 * 1898

TUL * USA

16. Project No. 170085

Project Name: Peoria-Mohawk Business Park
 Representative: Josh Miller, GKFF, Cassia Carr, COT
 Total Funding: \$ 10,000,000.00
 Available Funding: \$ 3,860,000.00 remaining
 Design Firm(s): Cedar Creek (no Vision funding)
 Contractor: Crossland Heavy
 Start Date: 10.22.2020 (Bid package 3)
 Scheduled Completion: 10.31.2021 (Bid Package 3)
 Completion: 05.15.22 (packages 1, 2 and 3).

- Bid package 1 – mass grading with earth change permit – completed 04.30.2020
- Bid package 2 – public road and site utilities – completed 09.30.2020
- Bid package 3 – scope is water line, paving, storm and sidewalks / trail for Mohawk Blvd and the Utica cul-de-sac off 36th street North
- Crossland change order for time additional work (fencing, sidewalk, retaining walk etc.) \$31K and time given for weather and repair of 30-inch waterline by others. Completed 05.15.22.
- Ribbon cutting for Muncie to be scheduled, delayed due to supply chain issues. Planning to have after Phase II is complete (now in progress) **timing TBD**
- 61.4% of \$10 million has been expended (\$ 3,860,000.00 remaining)



CITY EXPERIENCE
City Design Studio

- IDP permit issued 04.30.24.
- Bidding projected in **Summer 2024**.
- Scope of project includes connecting Utica Ave back out to 36th St N, installing both an 8” water and an 8” sanitary sewer main line, storm drainage and a sidewalk extension along Mohawk.

17. Project No. 170100

Project Name: Air National Guard 138FW MTC (Mission Training Center)
 Representative: Mary Womble, COT
 Total Funding: \$ 9,400,000.00
 Available Funding: \$ 9,400,000.00
 Design Firm(s): LWPB Architects
 Construction Manager: Crossland Construction Company, Inc.
 Start Date: 07.01.2018
 Scheduled Completion: 07.01.2020 (Building operational)
 Completion: 01.31.2021

- Artist Agreement executed 03.23.23.
- MOU between TAIT, City and TASM executed 04.05.23
- Meeting with stakeholders held 11.30.23, location of art at TASM moved from sidewalk to next to main entry in front of flagpoles to better allow for use of sidewalk (ADA access and moving TASM equipment back and forth on site).
- Concrete pad to be poured for artist’s bench using art contingency funds.
- MOU between TAIT, City and TASM amended and approved at 04.11.24 TAIT Board meeting to reflect updated location of art with concrete pad and sidewalk, and TASM / TAIT insurance requirements, routing for Mayor's signature.
- Amendment with Artist and B.E.N. Construction to be done to reflect updated TASM / TAIT insurance requirements, **Citywide contract executed 06.05.24.**
 - **Amendment with BEN Construction in progress (06.17.24)**
 - **Amendment with Artist in progress (06.17.24)**
- Art bench is 100% complete as of 04.05.24 (fabrication off-site).

18. Project No. 170145

Project Name: Vision Arts - Tulsa Arts Commission
 Representative: Juniper Hentz, COT
 Total Funding: \$ 2,250,000.00
 Available Funding: \$ 900,000.00

- 1st round of artist grants totaling \$300K, 29 agreements signed by Mayor 09.02.2020
- 2nd round of grants totaling \$300K, 33 agreements approved by Mayor 03.03.2021.
- 3rd round of grants totaling \$150K, 12 agreements approved by Mayor 06.08.2022
- 4th round of grants totaling \$150K (Vision Arts 4) 21 agreements approved by Mayor 08.14.23.
 - Organizations have from 07.01.23 until 06.30.24 to use funding for Eligible Expenses.



CITY EXPERIENCE
City Design Studio

- 5th round of grants totaling \$150K RFP: 34 responses received 12.22.23
 - IRP (independent Review Panel) recommendations received at 03.11.24 Arts Commission Meeting.
 - Mayoral approval of recommendations for 21 organizations recommended, contracts processing, spending: July 1, 2024 to June 30, 2025
 - **\$102,500 to Small Organizations (Less than \$400,000 budget)**
 - \$15,000 to Chamber Music Tulsa Inc
 - \$10,000 to Red Dirt Relief Fund
 - \$10,000 to Heller Theatre Company
 - \$10,000 to Portico Dance Theatre DBA Oklahoma Movement
 - \$8,000 to Brady Craft Inc. (108 Contemporary)
 - \$6,750 to Theatre North
 - \$5,250 to World Stage Theatre Company
 - \$5,000 to Twisted Arts, Inc.
 - \$5,000 to American Theatre Company
 - \$5,000 to Circle Cinema Foundation
 - \$5,000 to Art House Tulsa, Inc. (Fiscally sponsored by TCF)
 - \$5,000 to MapWorks Tulsa Inc
 - \$5,000 to Tulsa Film Collective
 - \$4,000 to Tulsa Clark Youth Theatre
 - \$3,500 to Oklahoma Fashion Alliance
 - **\$47,500 to Large Organizations (\$400,000 budget and above)**
 - \$12,500 to Living Arts of Tulsa
 - \$12,500 to Tulsa Symphony Orchestra, Inc.
 - \$7,500 to Philbrook Museum of Art, Inc.

 - \$5,000 to East Tulsa Main Street Inc
 - \$5,000 to Downtown Tulsa Partnership
 - \$5,000 to Tulsa Performing Arts Center Trust



Vision Tulsa Gilcrease Museum



GILCREASE MUSEUM
Thomas Gilcrease Institute of American History and Art

Weekly Construction Update



Main building view
Grading in progress.



Lit bollard rough-in at Main Entry
walkway in progress.



South view
Stone facade progress.



Stucco at West site retaining wall / stairs
complete.



Amphitheater green roof soil & irrigation
progress.



Amphitheater stone facade progress.




Vision Tulsa Gilcrease Museum



GILCREASE MUSEUM
Thomas Gilcrease Institute of American History and Art

Weekly Construction Update



Lighting above Grand Stair progress.




First paint coat complete at LL1 Corridor.



First paint coat complete at LL2 Community Room.



Current L2 Cafe space. Redesign pricing being gathered.



Sheetrocking walls at North side of L2 Atrium.



Shades installed at LL3.



Vision Tulsa Gilcrease Museum



GILCREASE MUSEUM
Thomas Gilcrease Institute of American History and Art

Weekly Construction Update

Site Aerial View



(Drone flight: 6/6/24)

Upcoming Work

- Continue Rough-In for MEP/FP on all LL2-L2
- Continue Interior Drywall & Plywood on L2
- Continue Elevator (PE1, PE2, Freight) Installations
- Continue Exterior Metal Panel Installation
- Continue Stone Veneer on S, W, & Amphitheater Facades
- Finish Overhead Doors Installation (Interior)
- Start Passenger Elevator #3 (PE3)
- Continue Stucco on West & North Facades
- Continue Amphitheater Green Roof
- Continue interior storefront at LL1
- Continue millwork installation at LL3, LL1, and L1M.
- Painting at LL2, LL1, Lobby, & L1M
- Continue water mist system installation at LL3
- Field Measure Illuminated Folio at PE 1 & 2 (6/20).

Public Safety and Economic Development

Attendees:

Kathy Sebert
Deborah McKinney
Linda Jenkins
Ashley Webb
Scott Asbjornson
Paul Hassink



CITY EXPERIENCE
City Design Studio

DATE:
June 11, 2024

To: STOC

From: Department of City Experience - City Design Studio, Mary Womble, AIA

Subject: Public Safety Project Updates

1. Project No. 067520, 040430-7, and CP 23-13

Project Name: 815 S Riverside Drive (placeholder name)
 Location: 815 S Riverside Drive
 Representative: Blake Ewing and Ellen Ray, COT
 Total Funding: \$6,500,000 original funding (\$5M Vision 2025, \$1.5M Sales Tax)
 Available Funding: \$4,903,968.71 (sales tax)
 Design Firm(s): TBD
 Contractor: TBD
 Start Date: TBD
 Anticipated Completion: Varies by project - TBD

- Sharp Development selected 05.05.23 to develop the project, and later withdrew in August 2023.
- New efforts to develop site started January 2024.
- Boundary survey, geotechnical report, and property report completed in advance of release of 3 RFPs to reimagine this site (Vision 2025 funds)
- Roadside Attraction RFP 24-327 (public art) - \$250,000 budget
 - 15 responses received 05.22.24 and are under review by 9-member review committee consisting of neighborhood, arts, tourism, and Route 66 stakeholders
 - Selected proposal will go to Arts Commission 7.8.24 then for mayoral approval
- Interactive Technology - \$300,000 budget
 - 20 site-specific digital installations to be installed along Route 66 corridor
 - Technology consulting team to consist of product development and curatorial content/research expertise
 - RFP to be released June or July
- Commercial Development - up to \$4.5 available in incentives
 - RFP 24-925 issued 04.29.24, responses due 07.24.24
 - Proposals required to emphasize waterfront activation, commercial viability, unique architectural interest, and on-site parking
 - Proposals will demonstrate thoughtful use of incentives relative to scale of project

2. Project No. 065100

Project Name: Misc. Electrical, Mechanical Services Citywide
 Representative: Mary Womble, COT
 Available Funding: \$50,406.99 - Contract 32622



CITY EXPERIENCE
City Design Studio

Design Firm(s): \$25,000 - Contract 136276
Cyntergy

- Funds to be expended as need arises, on-call citywide services
- Consultant prepared proposals to modernize Civic Center Parkade elevators, **under review as of 06.04.24**

3. Project No. 065100, Contract 31

Project Name: Misc. Structural Engineering Services Citywide
Representative: Mary Womble, COT
Available Funding: \$75,000 - Contract 136289
\$47,825.59 - Contract 32622
Design Firm(s): Wallace Design Collective

- Funds to be expended as need arises, on-call citywide services
- Final Payment for Contract 92998 signed by Mayor 04.17.24. **No update.**

4. Project No. SP 22-12A: Municipal Courts Building ADA and SP 22-12B: OTC ADA

Project Name: ADA Transition Plan - Buildings
Representative: **Max Wells, COT**
Total Funding: \$ 1,275,000
Design Firm(s): GH2
Contractor: Magnum Construction
Start Date: TBD

- Scope includes 90% exterior work at Courts, and 2 OTC packages
- Contract awarded to Magnum for \$734,856, signed by Mayor 05.22.24
- Pre-work scheduled for 06.21.24

5. Project No. 145300, SP 22-11, IFB 23-426

Project Name: Public Facilities - OTC Recarpeting Solar Well Stairs
Representative: Mary Womble, COT
Total Funding: \$3,295,000
Available Funding: \$ 1,710,000
PO for carpet: \$ 160,905.68
Design Firm(s): GH2
Contractor: L&M Office Furniture, LLC
Start Date: 12.15.23
Anticipated Completion: May 2024

- Final elevator cab carpet replaced 04.26.24
- Final punch list issued 04.30.24, **work is complete as of 05.17.24**

6. Project No. 145400

1836 * 1898

TUL * USA



CITY EXPERIENCE
City Design Studio

Project Name: Public Facilities - Roofing, project numbers below
Representative: Max Wells, COT
Total Funding: \$ 3,000,000.00
Design Firm(s): Cyntergy, LLC, & SGA Design Group, PC

- EMF Roof (Electronics Maintenance Facility) (SP 17-05)
 - Funding: IOT1 (145400) and IOT2 (2234B00006) Facilities Roofing
 - Consultant: SGA
 - Contractor: Lowry Construction (\$1,089,999.67)
 - Construction complete
 - Final payment to Contractor approved 01.31.24
- Lacy Rec Center (SP 21-2)
 - Funding: TIF (7239000)
 - Consultant: SGA
 - Contractor: American Roofing Construction (\$481,100.00)
 - Final walkthrough revealed additional punch items to be corrected 12.06.23
 - Project complete. Contractor’s closeouts submitted 03.05.24
- TFD Station #23 & #25 (SP 17-17, SP 17-18)
 - Funding: IOT2 (2234B00006) Facilities Roofing and IOT2 (2234B00024)
 - Consultant: Cyntergy
 - Contractor: Sooner Recon (\$708,135)
 - FS # 25 & FS #23 near complete
 - Projects complete, punch lists complete, awaiting Closeout Documents
- Mohawk Admin Building (SP 22-15)
 - Funding: TMUA
 - Consultant: SGA
 - Contractor: Sooner Recon (\$1,072,344)
 - Construction complete, closeout documents completed.

7. Project No. SP 21-2

Project Name: PAC Renovations, Phase 2 Office Renovations
Representative: Max Wells, COT
Design Firm(s): Beck Design
Contractor (s): Magnum Construction
Start Date: 09.19.23
Completion Date: TBD

- Construction contract with Magnum executed 06.28.23 for \$870,512
- Family Restroom Substantial Completion inspection held 03.06.24 (2nd street entrance by ticket counter)
- Project is substantially complete and ready for intended use.
- Final walk-through held 04.05.24, punch list items list issued 04.08.24.
- Punch list items working.
- **Construction complete, Awaiting one damaged desk to be replaced.**



CITY EXPERIENCE
City Design Studio

8. Project No. 16-1-1453XX

Project Name: PAC Renovations
Representative: Mary Womble, COT
Available Funding: \$ 186,694.12 (balance of CEI Contract)
Design Firm(s): Matrix (closed business late 2022)
Contractor: CEI, new contractor to be selected
Start Date: TBD
Scheduled Completion: TBD

- City filed suit in June 2022 - Case No. CJ-2020-2561
- City served with discovery requests; mediation followed in June 2022
- An updated listing of incomplete and or tasks to be redone was sent by City via mediator on 07.15.22, 08.04.22 and 11.18.22 (no response from CEI's side)
- One year deadline to suits was 07.08.23
- City refiled suit against CEI in August 2023 - new Case No. CJ-2023-2334
- Third party architect visited the site the week of 03.18.24, inspected 5-10 items to get a feel for the job.
- Full inspection of all items (211+ items) with cost estimate to be developed by third-party architect, ongoing.
- Meeting between third-party architect and attorneys held 05.08.24. **No update.**

9. Project No. 170055

Project Name: Tulsa Fire Department Facilities - Rehabilitate garage, training center, storage and supply at 1760-1790 Newblock Drive, HVAC and external building repairs
Representative: Max Wells, COT
Total Funding: \$ 2,000,000
Available Funding: \$ 1,757,000
Design Firm(s): BKL

- Worked with Stormwater Design on flooding issues, 2023
- Partial design completed 08.11.23, then project halted, TFD to move to Public Safety Center with IOT3 funding.

10. Project No. 146120

Project Name: Tulsa Police Department, Uniform Divisions Renovations
Representative: Max Wells, COT
Total Funding: \$3,000,000 plus \$300,000 ADA funding
Available Funding: \$ 2,609,000 plus \$300,000 ADA funding
Design Firm(s): BKL
Contractor: TBD
Start Date: TBD
Scheduled Completion: TBD

1836 * 1898

TUL * USA



CITY EXPERIENCE
City Design Studio

- Partial design completed then project halted in August 2023, TPD to move to Public Safety Center with IOT3 funding.
- Consultant has revised plans to remove MVD from scope
- Drawings approved and signed 05.03.24.
- **Advertisement for Bidding to begin 06.14.24**

11. Project No. 145500

Project Name: Animal Shelter Expansion, Phase 1 & 2
 Representative: Max Wells, COT
 Total Funding: \$ 13,884,552.29 (\$2,750,000 - IOT1; \$2,080,000 - IOT2; \$500,000 - ARPA County; \$2,500,000 - ARPA City; Supplemental Appropriation Budget Amendment - \$6,100,000; \$44,532,29 Transfer from Ventilation project; Crematorium - \$89,980)
 Available Funding: \$ 13,884,552.29
 Design Firm(s): GH2
 Construction Manager: Timberlake Construction
 Start Date: TBD
 Scheduled Completion: TBD

- 36th Street North and west of Sheridan new site selected March 2023
- Estimate by CM submitted 12.22.23 was over budget.
- Value Engineering to bring base project within budget - January 2024 - March 2024.
- 95% construction documents for review and cost estimates on 03.01.24.
- Final cost estimate and 100% submitted pre-mylar drawings 04.05.24.
- Project is \$1.2M over budget, working to value engineer items as possible
- **CMAR Amendment 1 for Timberlake on Mayor's agenda 06.12.24** to encumber funds for bidding project, possibly in phases to reduce risk for bidding subcontractors.
- **CCP (Code review) meeting held 06.05.24, some items to be resolved before submitting for full building permit.**
- **Earth change permit to be considered to allow earlier construction start.**
- **Utility potholing in process to check for utility conflicts, results expected end of June 2024.**

12. Project No. 146110

Project Name: Police Academy Renovation / Police Courts / Compstat Building
 Phase II: Elevators, building envelope and roofing
 Representative: Thomas Chandler, COT
 Total Funding: \$ 4,004,000
 Available Funding: \$ 1,096,000
 Design Firm(s): BKL
 Contractor: Various

- Facilities Maintenance is coordinating upgrades to facilities:
 - Interior and exterior lighting
 - Repair of Police Courts roof due to wind damage
 - Work on hold due to new Public Safety Center project (05.08.24)



CITY EXPERIENCE
City Design Studio

13. Project No. SP 16-10-1400XX

Project Name: EMD Facilities Maintenance & Upgrades
Representative: Thomas Chandler, COT
Available Funding: Project 14,0070: \$144,000 balance
Available Funding: Project 14,0080: \$820,000 balance
Design Firm(s): BKL and Cyntergy

- EMD requested a new monitoring system for leakage of hydrocarbons, PO prepared
- Above ground piping and fuel tank blasting and painting due to corrosion PO processed
- Work ongoing for various projects as maintenance needs arise (06.11.24)

14. Project No. SP 21-5, 2234B00006

Project Name: Citywide Public Facilities - Roofs
Representative: Max Wells, COT
Total Funding: \$ 2,400,000
Available Funding: \$ 400,000
Design Firm(s): GH2, BKL, JCJ
Contractor: Lowry

- EMF Roof (Electronics Maintenance Facility)
 - Contractor contract: (\$616,909.30)
 - Construction complete
- Reed Park Roof Replacement (SP 23-6)
 - Preliminary design submittal received from GH2 03.07.24
 - 95% Design submitted 04.02.24 and is under review
- East Yard Water Distribution Satellite Office Roof (SP 22-14)
 - TMUA approved bids, contract executed late February 2024.
 - Pre-construction conference held 03.14.24
 - Construction underway **ongoing**
- AB Jewell Maintenance Roof Replacement (SP 21-7)
 - Bids opened 03.08.24, Crossland Heavy awarded for \$427,000 on 04.17.24 Mayor's Agenda.
 - **TMUA approved construction contract 05.08.24**
 - **Pre-construction conference held 05.31.24**
 - **Construction to begin as soon as submittals are approved.**

15. Project No. 2234B00008, SP 22-02, R2

Project Name: OTC and TAE0 - Parking Garage Repairs
Representative: Mary Womble, COT
Total Funding: \$ 1,000,000
Available Funding: \$ 275,000
Design Firm(s): Wallace Design Collective

1836 * 1898

TUL * USA



CITY EXPERIENCE
City Design Studio

Contractor: Impact

- Final coat has been applied by Contractor, 02.01.24
- Awaiting closeout documents and final pay as of 02.28.24
- **Working through damages by Contractor, before final pay can be paid, ongoing as of 06.11.24.**
- **May recommend removal of contractor from pre-qualified City bidder list.**

16. Project No. 2234B00024

Project Name: Citywide Public Facilities Rehab / Repair
 Representative: Thomas Chandler, COT
 Total Funding: \$ 7,000,000
 Available Funding: \$ 2,610,000

- Work for various projects as maintenance needs arise
- **Generator replacement at Fire station 19 in process, June 2024**
- **Chief's living quarters at Fire Station 32 in process, June 2024**
- **Exterior painting at Fire Station 12 to start week of 06.17.24**

17. Project No. 147150

Project Name: Greenwood Cultural Center Facility Rehabilitations
 Representative: Mary Womble, COT
 Total Funding: \$ 5,340,000 - IOT2
 Consultant(s): JCJ / Moody Nolan Architects
 Design Fees: \$128,459.76 (Master Plan) + \$565,076.80 (Design) = \$693,536.56

- Facility assessment and initial scoping was held 03.01.22
- Master Plan phase report submitted 10.18.22, budget approximately \$2M+ over,
- The Greenwood Cultural Center Board privately contracted with the Consultant to perform an expanded Master Plan for their fundraising process: 12 weeks (09.15.23 to 12.08.23)
- Expanded scope concept drawings and cost estimate received 01.12.24.
- GCC Board proposed 16-24 months to raise \$20 million in reduced scope of \$33M+ budget overage at 01.24.24. GCC Board meeting.
- The current design of the facility improvements is on hold until vision and funding items are identified, and fundraising goals are established.
- Fundraising timeline provided by GCC Board: Sending Feasibility letters late March 2024; campaign ends before December 2026.
- City and Consultant met 03.28.24, 04.17.24, 05.01.24 and 05.29.24 to discuss available City budget and spending strategy.
- JCJ prepared proposed list/drawings of improvements with costs to use City funds without disrupting future fundraising improvements.
- **Met with GCC Board 05.31.24 to review preliminary renovation plans and costs.**
- **Met with GCC Board 06.11.24 to discuss plans further and consider strategic alignment with GCC fundraising strategy.**

1836 x 1898

TUL x USA

**Tulsa Fire Department
Sales Tax/Bond Projects Report
6/11/2024**

Mike Mallory
Physical Resource Chief
Office 918-596-1230
Mobile 918-527-0262
mmallory@cityoftulsa.org

Eight Engines

P.O. 221308

Combined Total of 7,210,986.16 Funded by ARPA
Funded through ARPA, Eight Engines were ordered from Pierce Manufacturing on 1/26/2022. Pierce has started the construction which can be seen at www.conradfire.com and shown as Tulsa job numbers 38245-01 through 05 that will be assigned in chronological order to Engines 2, 3, 5, 7, 10, 15, 22, and 66. All eight apparatus will be given a final inspection at the manufacturing facility the week of June 17th.

Two Aerials

P.O. 221309

Combined Total of \$3,077,455.08 Funded by ARPA and IOT-2
Funded through ARPA, the two Ladders were ordered with the Engines from Pierce Manufacturing on 1/26/2022. Delivery is expected in the summer of 2024. Personnel are currently at the manufacturing facility for pre-construction of the apparatus. The apparatus are expected to be completed in July 2024. The apparatus can be seen at www.conradfire.com

Technical Heavy Rescue

P.O. 232194

Estimate \$2,006,959.45 Funded by SAFER savings
Delivery is expected in February of 2026. No new activity.

Extended Cab Air Trucks

P.O. 232195

Estimated Total \$689,858.66 Funded by SAFER savings
Two F-550 extended cab 4x4 mini-rescue body Air Trucks.
Delivery is expected in December 2025. No new activity.

HazMat Air Truck (Small)

P.O. 240318

Estimate \$367,274.41

Funded by IOT-2

One F-550 crew cab 4x4 mini-rescue body HazMat Air Truck

Delivery is expected in June 2026. No new activity.

Stock Heavy Rescue Truck for HazMat (Full Size)

Requisition 20241090

P.O. 241129

Estimate \$758,619.41

Funded by IOT-2

The apparatus was formally delivered to the Fire Department Thursday June 8th and is now in the process of being prepared for service.



Four Stock Engines

Requisition 20241097

P.O. 241130

Combined Estimate \$3,629,403.04

Funded by IOT-2 plus \$906,036.94 from

SAFER savings

Pierce Enforcer Cab Pumpers without equipment

Awaiting a P.O. 241130

Expected delivery December 2024

No new activity

Stock Mid-Mount Aerial Platform

Requisition 20241088

P.O. 241128

Estimate \$2,160,811.97

Funded by IOT-2

Pierce Enforcer Cab 100-ft. mid-mount aerial platform

Awaiting a P.O. 241128

Expected delivery August 2024

In production and visible at www.conradfire.com

Parks

Attendees:

Kathy Sebert
Sylvia Powell
Deborah McKinney
Linda Jenkins
Ashley Webb
Scott Asbjornson
Paul Hassink

Parks STOC Report

6/12/24

Submitted To: Public Safety, Urban Development and Equipment Subcommittee Sales Tax Overview Committee

Submitted By: Steve Lassman

1. McCLURE PARK SLIDE / PLUNGE POOL (147500-1R)
 - 7440 E. 7th Street – District 3
 - 2014 Sales Tax – part of McClure Pool Reconstruction Project (\$406,000)
 - Old slide tower removed starting April 26, 2023.
 - Project provides shade shelter with tables and benches that can be used for the pool patrons.
 - **Conceptual design costs have been confirmed by contractor and manufacturer prices.**

2. SAVAGE PARK IMPROVEMENTS (147230)
 - 17800 E. 21st Street – District 6
 - 2014 Sales Tax
 - Budget: \$120,000 (\$15,000 in FY2019 and \$105,000 in FY2020)
 - Consultant: Method Architecture
 - Design Fees: \$22,173.63
 - Scope of work: HVAC improvements, flooring, painting, and roofing at Savage Park Concession, Restrooms.
 - **Work to be completed by Purchase Orders through City annual contractors.**

3. WOODWARD PARK IMPROVEMENTS (147250)
 - 2324 S. Rockford Ave. – District 4
 - 2014 Sales Tax (147250.ArchEngr.)
 - Budget: \$4,850,000 (\$870k in FY20 and \$3,980k in FY21)
 - Consultant: LandPlan Consultants, Inc.
 - Kick-off meeting was held June 10, 2020.
 - 100% design was submitted on April 21, 2023. Staff have reviewed documents in preparation for advertising for bids. Review comments have been submitted to the Consultant.
 - Tree damage from the June 2023 storm has been coordinated with the Consultant.
 - Final review with consultant was held December 14, 2023. Changes to the irrigation system and civil work are to be made to protect the root zones of existing trees.
 - **Revised 100% Documents received April 18, 2024. Staff is preparing documents to advertise for bids.**
 - **Advertising for bids is scheduled to begin in July 2024 and open in August 2024.**

4. CHAMBERLAIN PARK POOL RECONSTRUCTION (147300)
 - 4940 North Frankfort Ave. – District 1
 - 2014 Sales Tax (147300.ArchEngr.)
 - Budget: \$2,424,185
 - Consultant: Alaback Design Associates
 - Design Fees: \$266,583.77
 - Community Outreach approved Pool moving to Chamberlain Park – Brown Ordinance processed.
 - Contract was approved March 9, 2022. Design Kick-off meeting was held March 17th.
 - 100% Documents were submitted on January 17, 2023.
 - Final drawings were submitted on August 31, 2023.
 - Submittal to State Health Department occurred on September 6, 2023.
 - Health Department approval was received January 9, 2024.
 - Advertising for bids began January 19, 2024, with bids opening February 16, 2024
 - **Bid has been awarded to Magnum Construction at a cost of \$3,437,544 for the base bid.**
 - **Building permits approved.**
 - **Construction began May 16, 2024 and expected completion in April 2025.**

Parks STOC Report

6/12/24

5. TULSA ZOO CARNIVORES (147150)

- 5701 East 36th Street North. – District 1
- 2014 Sales Tax and Private Funding
- Budget: \$8,000,000 (2014) + \$20,920,000 (Private) = \$28,920,000 funding secured to date
- Current Cost Estimate = \$37,000,000
- Consultant: WDM (contract is with TZMI)
- **Consultant is preparing the final Construction Documents.**
- **Cost control activities continue to reduce overall costs of the project – reduced length and width of Boardwalk; removal of train depot complex; changed viewing building from round to square.**
- **TZMI is raising the final \$4.8 million required to totally fund this project.**
- **Advertising for bids is scheduled to begin in late summer 2024.**

6. FRED JOHNSON PARK IMPROVEMENTS (SP21-6)

- 6002 South Riverside Drive – District 7
- IOT2 Sales Tax (2244P00012) + IOT3
- Total Budget: \$3,125,000 (IOT2) + \$5,000,000 (IOT3) = \$8,125,000
- Master Plan Fees: \$39,950
- Master Plan Consultant: Greenplay / Berry Dunn Consultants
- Design Consultant: Landplan Consultants
- Design Fee: \$800,207.23
- A Design Contract was approved by PCSSC on December 12, 2023 and approved on the Mayor's signing Agenda.
- Design kick-off meeting was held March 5, 2024. Design meetings to be held every 2 weeks through the preliminary design phase.
- **Consultant provided a project update at the RiverWood Neighborhood Festival on May 4, 2024 held at Johnson Park.**
- **Conceptual plans scheduled for mid-July 2024**
- **Advertising for bids is scheduled for summer 2025 with construction beginning in January 2026 and being completed in fall 2026.**

7. SWAN LAKE FOUNTAIN REHABILITATION (2242P00030)

- 1573 Swan Drive – District 4
- IOT2 Sales Tax (2244P00030)
- Total Budget: \$1,700,000 (IOT2) + \$500,000 (IOT3) = \$2,200,000
- Scope: Rehabilitation of the historic Swan Lake Fountain and improvements to the water quality of the lake.
- Consultant: Alaback Design Associates, Inc.
- Design Fees: \$203,825.55
- Design agreement has been approved – the Design Kick-off meeting was held May 12, 2022.
- A Neighborhood Meeting was held September 20, 2022.
- Final mylar drawings were submitted on October 6, 2023.
- Advertising for bids began November 3, 2023 with bids opening December 8, 2023.
- The bid was awarded to Daris Construction with a cost of \$1,871,542.350 for the Base Bid and Alternate #1 (aeration system).
- Pre-Construction Conference was held February 6, 2024.
- A Public Neighborhood Meeting was held February 20, 2024.
- Construction began March 25, 2024.
- Cofferdams are installed. The draining of the construction site completed.
- **Fountain demolished end of May 2024.**
- **Fountain stone selected 05.14.24**
- **Construction is scheduled to be completed in October 2024.**

Parks STOC Report

6/12/24

8. OWEN PARK CENTER IMPROVEMENTS

- 560 N. Maybelle Ave. – District 1
- IOT2 Sales Tax – Parks Facilities
- Total Budget - \$50,000.00 (interior) + \$80,000 (roof) = \$130,000.00
- **Total Expenditures - \$141,525.00: current coverage of \$11,525**
Oxley Nature Center roof \$72,600 est. / \$11,440 cost = savings of \$61,160
- New drinking fountains – **work completed by Staff**
- New VCT floor and base in annex – **work completed by Staff**
- Gym floor repairs –Purchasing Bid – Ascension Grant – **work is completed.**
- Replace glass in gym windows –PO with Apax Glass (\$80,003) **work is completed.**
- Finish back side of partition wall – **work completed by Staff**
- Replace low roofs - PO with Allwine Roofing (\$55,522) **work is completed.**
- New storefront entrance – PO with Apax Glass (\$5,000) **work is completed.**
- Remove existing entry doors – **PO with Apax Glass (\$1,000) work is completed.**
- Relocate fire alarm pull station – **work to be completed by Staff.**
- New panic hardware and exit signs on 2 doors – **cost proposal is being prepared.**
- HVAC split unit in new entry –**TBD**
- **Owen Center Reopening Ceremony to be held 06.29.24 from 1PM-3PM**

9. ZINK PARK EROSION AND SITE REPAIRS

- 3216 S Trenton Ave.- District 4
- IOT2 Sales Tax (2244B00009)
- Total Budget: \$151,800
- Consultant: Wallace Engineering
- Design Fees: \$10,500.00
- Scope: repair damaged stone stairs at NE corner of tennis courts and remediate ground water in lower park.
- Final Design drawings received October 27, 2023
- **Earthsmart Construction (contract through Stormwater) is providing all improvements on this project at a cost of \$118,000.**
- **60% plans expected early July 2024**
- **Construction began April 1, 2024 and is scheduled to be complete in summer 2024.**

10. TENNIS COURT REHABILITATION

- Parks System Wide
- IOT2 Sales Tax (2244P00011)
- Budget: \$1,200,000
- Project is to repair and resurface tennis and sports courts, provide new nets, screens, fencing, and new sports striping.
- Specifications have been prepared and submitted to Purchasing for Bidding.
- Purchasing Bid opened April 13, 2023. 4 bids were submitted.
- Staff has selected 2 contractors who submitted the lowest responsible bids.
- Total Estimated Improvement Costs: \$1,110,483.00 / Construction cost: \$945,774.00
- Purchase Orders have been approved and contracts have been finalized.
- A pre-construction meeting was held with John Henzel to discuss and schedule work on the first 5 courts (~~Leake~~ Skelly Park, Rose Dew Park, Starks Park, Terwilleger Park, and ~~Clark~~ Challenger 7 Park)
- 2nd pre-construction meeting was held with CBE Construction for 14 courts (Cowan, Carbondale, Norberg, Hicks, Explorer, McClure, Ute, Langenheim, ~~Zink~~ Lacy, Manion, Whiteside, Heller, Tracy, West Highlands, and Lakeview Parks).
- **Construction on the first 5 courts with Henzel began April 2, 2024.**
- **Construction on the CBE courts has begun at McClure and Hicks Park on June 1, 2024, to be followed by Langenheim, Manion, Heller in July.**

Parks STOC Report

6/12/24

11. REED PARK CENTER ROOF REPLACEMENT (SP23-6)
 - 4333 S. Yukon Ave. – District 2
 - IOT2 – Parks Facilities (2242B00009) for Design Fees
 - IOT3 – Parks Roofing Improvements for Construction
 - Consultant: GH2 Architects
 - Fees: \$41,439.68
 - **Consultant submitted 25% review drawings on January 30, 2024.**
 - **95% drawings were submitted on April 5, 2024 and are being reviewed by Staff.**

12. CRAWFORD PARK SHELTER ROOF REPLACEMENT (SP23-7)
 - 2425 N. Hartford Ave. – District 1
 - IOT2 – Parks Facilities
 - Consultant: GH2 Architects
 - Design Fees: \$22,421.23
 - 100% design drawings were submitted on August 3, 2023.
 - Advertising for bids began December 15, 2023 and opened January 19, 2024.
 - One contractor provided a bid that was 50% higher than the budget and estimated cost. The bid has been rejected.
 - **Allwine Roofing (City Annual Contractor) has provided a cost to perform the work at \$87,000. A purchase order is being prepared for Allwine to complete this project.**

13. CARL SMITH PARK SEWER LAGOON EXPANSION AND REPAIR (SP23-4)
 - 17120 E. 21st Street – District 6
 - IOT2 Sales Tax – Park Facilities
 - Budget: \$650,000
 - Consultant: E&E Engineering & Associates, LLC
 - Expansion of the existing sanitary sewer lagoon system to meet current needs and codes.
 - Consultant has submitted the draft report which has been reviewed by City staff.
 - **It has been determined that the Water and Sewer Department will take over the management of this project due to their expertise in this area.**

14. HICKS PARK REC. CENTER IMPROVEMENTS (2242B00009)
 - 3443 S. Mingo Rd. – District 6
 - IOT2 Sales Tax – Park Facilities
 - **Purchase Order (Bacco) – repaint exterior walls of Rec. Center - \$34,167.90 (PO has been approved and work is being scheduled).**
 - **Interior painting complete, exterior painting in progress, expected to complete by end of June.**

15. REED PARK REC. CENTER IMPROVEMENTS (2244B00009)
 - 4333 S. Yukon Ave. – District 2
 - IOT2 – Parks Facilities (2242B00009)
 - Scope: Paint exterior walls of Center
 - Contractor: Bacco Construction (Purchase Order)
 - Budget: \$81,696 – proposal is being prepared by contractor.

16. PARKS HVAC REPLACEMENT @ GARDEN CENTER (CP 24-15)
 - 2324 S. Rockford Ave. – District 4
 - IOT2 Parks Facility – 2244B00009
 - Budget: \$475,893.00 (IOT2 facilities)
 - Design: N/A
 - **Purchase Order with Logic Heat & Air is processing.**
 - **Purchase Order cost = \$174,180.**

Parks STOC Report

6/12/24

17. PARKS HVAC REPLACEMENT MULTIPLE SITES (CP 24-16)

- IOT2 Parks Facility – 2244B00009
- Budget: \$1,702,843.00 (IOT2 facilities)
- Design: N/A
- Purchase Order is being processed for HVAC equipment to be provided for Woodward Gift Shop, 1710 Chas. Page (upstairs), Garnett Station, Woodward Linneaus.
- Purchase Order cost = \$19,065.29

18. HILL PARK IMPROVEMENTS (CP-9)

- 210 E. Latimer Pl. – District 1
- IOT2 Project Funding: \$2,750,000 (\$500K FY25 + \$2.250K FY26) IOT2
- Design: Consultant Selection after scope of work is identified through Neighborhood Meetings.
- Design Fees: TBD
- Parks to hold Community /neighborhood meetings to determine scope of project.

19. MOHAWK PARK REHAB AND RENOVATION (CP-10)

- 5701 E 36th Street North – District 1
- IOT2 Project funding: \$1,000,000 (\$100K FY25 + \$900K FY26)
- Parks staff is having meetings to determine scope of project.
- Design: Consultant Selection pending
- Design Fees: TBD

20. CW – PARK SYSTEM PARKING REHAB (CP-11)

- IOT2 Project Funding: \$1,000,000 (\$525K FY25 + \$475K FY26)
- Design: TBD
- Parks staff prioritizing parking lots that need repairs.

21. HUNTER RENOVATION & EXPAND (147170 – CP24-17)

- 5804 E. 91st
- IOT Project Budget: \$400,000
- Design – N/A
- Scope: Interior improvements made in coordination with ADA Hunter improvements.
- Anticipate improvements to be made through Purchase Orders.

22. PARKS ADA IMPROVEMENTS @ HUNTER PARK (145200)

- 5804 E. 91st
- IOT funding: \$163,702.76 (balance) + \$1,000,000 FY25 + \$1,000,000 FY26
- Design: McIntosh Group, LLC
- Design Fees: \$43,660.00
- Construction Estimate: \$511,980.00 (05.28.2023)
- 65% Drawings submitted and reviewed by staff. Staff reviewing southern trail for interference with existing trees' critical root zones. Consultant is providing additional survey information on existing trees.

23. CW – OUTDOOR PARK PLAY AMENITIES(CP-24-18)

- IOT2 Total Budget: \$5,500,000
- Appropriated: \$500K + \$1,200K = \$1,700,000 available
- Additional Funding: \$1,900K FY25 + \$1,900K FY26
- Breakdown of projects reviewed and approved by City Council.

Parks STOC Report

6/12/24

24. TZMI ENTRANCE AND PARKING IMPROVEMENTS

- 5701 East 36th Street North. – District 1
- IOT2 Funding: \$6,000,000 (\$600,000 FY25 + \$5,400,000 FY26)
- Design: TBD
- Design Fees: TBD

25. TZMI RAINFOREST HVAC REHABILITATION (2444B0010z)

- 5701 East 36th Street North. – District 1
- IOT3 Funding: - \$8,550,000 (\$8,000,000 available + \$550,000 in future)
- Design: EDA – FKI Engineers (Cy Nowkhah)
- Design Fees: private (TZMI)
- Design is 35% complete.
- Aeon is donating HVAC units
- Bidding: anticipated for late summer 2024.

26. TZMI ROOFING REPLACEMENT (2444B0009z)

- 5701 East 36th Street North. – District 1
- IOT3 Funding: \$1,800,000 (April 2024) + \$3,600,000 (future funding)
- Design: TBD
- Design Fees: TBD
- 3 roofs of the existing NALM buildings are to be replaced. City staff have inspected the roofs and are preparing for selection of design consultant to provide design documents.

27. CW – PARKING LOT REHABILITATION – HICKS PARK

- 3443 S. Mingo Rd.
- IOT3 Funding: \$800,000 (April 2024)
- Design: TBD
- Design Fees: TBD

28. CW – ROOFING REPAIRS

- IOT3 Funding: \$1,625,000 (future bond sales)
- Design: TBD
- Design Fees: TBD
- Priorities are being identified.

29. CW – MECHANICAL EQUIPMENT

- IOT3 Funding: \$300,000 (future bond sales)
- Design: TBD
- Design Fees: TBD
- Priorities are being identified.

30. MOHAWK GOLF RENOVATIONS

- 5228 E. 41ST Street North – District 1
- IOT3 Funding; \$4,000,000 (April 2024)
- Design; TBD
- Design Fees: TBD

31. CHAMBERLAIN PARK IMPROVEMENTS

- 4940 North Frankfort Ave. – District 1
- IOT3 Funding; \$5,000,000 (April 2024)

Parks STOC Report

6/12/24

- **Design; privately funded through GKFF**
- **Construction funding to supplement privately funded project currently under design.**

Sewer, Stormwater, and Transportation

Attendees:

Kathy Sebert
Mareo Johnson
Ashley Webb
Deborah McKinney
Scott Asbjornson
Pamela Amburgy

CITY OF TULSA, OKLAHOMA
 SALES TAX OVERVIEW COMMITTEE
 TRANSPORTATION PROJECTS STATUS REPORT

Design & Construction as of:

06/14/24

DESIGN							CONSTRUCTION				
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
FUND 405 - SALES TAX FUND (2014)											
144017	Arterial Street Rehab										
a	Charles Page Blvd. - 33rd W. Ave. to 25th W. Ave.	Jun-15	Sep-17	Garver	\$206	90%			Tri-Star	\$776	
b	49th W. Ave. - Edison St. to Charles Page Blvd.	May-18	Apr-19	CEC	\$165	85%	Jul-24				
c	Utica Ave. - Pine St. to Admiral Blvd.	Nov-15	Apr-16	CEC	\$528	85%	Jul-24		Tri-Star		
d	Lewis Ave. - 36th St. N. to Apache St.	Jun-18	Dec-18	Cytergy	\$118	95%					
e	Southwest Blvd. - W. 23rd St. to W. 31st St.	Dec-16	Sep-17	Dewberry/Poe	\$300	100%	Jul-22	Mar-24	Becco	\$7,097	100%
f	Southwest Blvd. - W. 31st St. to W. 40th St.	Dec-16	Sep-17	Dewberry/Poe	\$315	100%	Jul-22	Mar-24			
g	Union Ave. - Southwest Blvd. to W. 41st St.	May-15	Sep-17	COT	\$158	90%	Nov-24				
h	Union Ave. - W. 51st St. to W. 61st St.	Jun-15	Aug-17	Garver	\$157	100%	Jan-21	Aug-21	Ellsworth	\$1,598	100%
i	Riverside Dr. - Joe Creek to 81st St.	Jan-17	Oct-17	CGA	\$53	100%	Jul-18	Sep-18	Becco	\$787	100%
j	Pine St. - Harvard Ave. to Yale Ave.	May-18	Apr-19	Benham	\$289	94%	Sep-24				
k	Admiral Pl. - Lewis Ave. to Harvard Ave.	Jan-18	Aug-18	BKL	\$253	95%	Jul-24				
l	Admiral Pl. - Harvard Ave. to Yale Ave.	Nov-16	Jul-17	Poe	\$325	95%	Feb-21	May-22	Ellsworth	\$4,177	100%
m	Sheridan Rd. - Apache St. to Pine St.	Nov-15	Sep-17	AAB	\$156	90%					
n	Mingo Rd. - 46th St. N. to 36th St. N.	Aug-15	Apr-16	McClelland	\$241	100%	Oct-17	May-18	Becco	\$3,743	100%
o	Mingo Rd. - 36th St. N. to Pine St.	Nov-16	Nov-17	McClelland	\$727	100%	Mar-19	Sep-21	Becco	\$8,435	100%
p	Mingo Rd. - Admiral Blvd. to 11th St.	Oct-18	Aug-09	Wallace	\$89	100%	Nov-21	Sep-22	Ellsworth	\$1,187	100%
q	11th St. - 89th E. Ave. to Mingo Rd.	Feb-15	Nov-15	CEC	\$162	100%	Apr-19	Oct-19	Ellsworth	\$1,631	100%
r	15th St. - Peoria Ave. to Lewis Ave.	May-15		Garver	\$248	100%	Sep-19	Nov-20	Crossland	\$3,094	100%
s	15th St. - Lewis Ave. to Harvard Ave.	Jan-17	Oct-17	Garver	\$302	90%	May-24				
t	Peoria Ave. - Admiral Blvd. to 11th St.	May-18	Feb-19	MARQUARDT	\$214	90%					
u	Peoria Ave. - 11th St. to 21st St.	Feb-16	Nov-16	MARQUARDT	\$252	85%					
v	Utica Ave. - Admiral Blvd. to 11th St.	Nov-19	Aug-20	C&K	\$317	96%					
w	Utica Ave. - 11th St. to 15th St.	Dec-16	Jul-17	BKL	\$224	90%	Sep-24				
x	Harvard Ave. - 15th St. to 21st St.	Sep-19	Jul-20	Garver	\$245	90%					
y	Harvard Ave. - 21st St. to 31st St.	Apr-18	Apr-19	Poe	\$469	98%					
z	21st St. - Yale Ave. to Sheridan Rd.	May-18	Mar-19	CEC	\$259	98%			Becco	\$2,437	
aa	31st St. - Yale Ave. to Sheridan Rd.	Aug-19	May-20	Garver	\$237	80%	Feb-24				
ab	31st St. - Riverside Dr. to Peoria Ave.	Jun-15	Aug-16	Walter P Moore	\$131	100%	Sep-17	Jan-18	Tri-Star	\$1,449	100%
ac	41st St. - Sheridan Rd. to Memorial Dr.	Apr-18	Jan-19	CGA	\$262	90%	Oct-24				
ad	Memorial Dr. - 21st St. to 31st St.	Nov-15	Jun-16	BKL	\$289	100%	Jul-19	Oct-21	Grade Line	\$5,086	100%
ae	51st St. - Mingo Rd. to Garnett Rd.	Apr-18	Jun-19	Garver	\$234	90%	Jun-24				

CITY OF TULSA, OKLAHOMA
 SALES TAX OVERVIEW COMMITTEE
 TRANSPORTATION PROJECTS STATUS REPORT

Design & Construction as of:

06/14/24

DESIGN							CONSTRUCTION				
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
af	71st St. - Memorial Dr. to Mingo Rd.			COT		100%	Apr-21	Jun-22	Crossland	\$2,228	100%
ag	91st St. - Mingo Rd. to Hwy 169.			COT/Poe		100%	May-20	Aug-20	Becco		100%
ah	Memorial Dr. - 81st St. to 91st St.	Sep-17	Mar-18	Marquardt	\$129	100%	Mar-21	Jan-22	Crossland Heavy	\$2,987	100%
ai	Memorial Dr. - 91st St. to Creek Tpk.	Jun-15	Dec-15	Marquardt	\$58	100%	Mar-21	Jan-22	Crossland Heavy		100%
aj	Sheridan Rd. - 91st St. to 101st St.	Apr-18	Jun-19	HUB	\$84	95%			Tr-Star	\$1,200	
ak	51st St. - Pittsburg Ave. to Yale Ave.	Jan-16	Sep-16	Schemmer	\$74	100%	Dec-18	May-19	Ellsworth	\$926	100%
al	Harvard Ave. - 41st St. to 51st St.	Apr-18	Dec-18	PEC	\$236	90%			Gradeline	\$1,600	
am	36th St. N. - Mingo Rd. to Hwy 169	Jun-18	Apr-19	K-H	\$301	100%	Jan-23	Jul-23	TriStar	\$4,739	100%
ao	Downtown Arterial Streets	May-15	Aug-15	Poe	\$923	70%					
	Phase 1 - 1st Street		Apr-16	Poe		95%	Aug-17	Jan-18	Crossland	\$1,493	100%
	Phase 2 - 5th Street		Aug-16	Poe		95%	Nov-17	Jul-18	Tri-Star	\$1,735	100%
	Phase 3 - 6th Street South		Mar-16	Poe		100%	Oct-16	Mar-17			100%
	Phase 4 - Boulder/1ST to 10th		May-17	Poe		95%	Jan-19	Apr-20	Becco	\$4,415	100%
ao	Phase 5 - 6th Street / 7th Street		Jul-17	Poe		100%	Apr-20	Feb-21	Crossland	\$4,663	100%
ao	Phase 6A - Detroit / 8th Street		Aug-17	Poe		95%	Oct-22	Aug-23	Crossland Heavy	\$4,146	100%
ao	Phase 6B - 7th Street			Poe		95%	Feb-24				
ao	Phase 7 - Cheyenne		Jan-18	Poe		95%	Mar-24				
ap	Pine St. & MLK Jr. Blvd Intersection	May-08	Feb-19	CP&Y	\$117	98%					
aq	Pine St. & Peoria Ave. Intersection	Jun-17	Jun-18	Schemmer	\$135	80%					
ar	Pine St. & Lewis Ave. Intersection	Mar-17	Aug-17	Wallace	\$75	100%	Jan-21	Jun-21	Gradeline	\$1,598	100%
as	41st St. & Union Ave. Intersection	May-15	Sep-19	COT	\$158	99%	Nov-24				
at	51st St. & Union Ave. Intersection			Garver		100%			ODOT		100%
au	46th St. N. & Mingo Rd. Intersection	Aug-15	Apr-16	McClelland	\$241	100%	Oct-17	Oct-18	Becco		100%
av	36th St. N. & Mingo Rd. Intersection	Nov-16	Nov-17	McClelland	\$727	100%	Aug-19	Sep-21	Becco		100%
aw	Admiral Blvd. & Lewis Ave. Intersection	Dec-17	Aug-18	BKL	\$250	95%	Jul-24				
ax	11th St. & Utica Ave. Intersection	Dec-16	Jul-17	BKL	\$224	90%	Sep-24				
ay	21st St. & Peoria Ave. Intersection			MARQUARDT		85%					
az	21st St. & Memorial Dr. Intersection	Nov-15	Apr-16	BKL	\$289	100%	Jul-19	Jul-21	Gradeline		100%
ba	51st St. & Mingo Rd. Intersection	Apr-18	Mar-19	Garver	\$234	95%	Jun-24				
bb	71st St. & Sheridan Rd. Intersection	Mar-17	Nov-17	Cynergy	\$99	95%					
bc	61st St. & Sheridan Rd. Intersection	Jun-15	Aug-16	CGA	\$105	100%	Jan-17	Jun-17	Becco	\$5,889	100%
bd	71st St. & Memorial Dr. Intersection			COT		100%	Apr-21	Jan-22	Crossland		100%
be	81st St. & Memorial Dr. Intersection	May-17	Dec-17	Benham		100%	Jun-21	Jan-23	Becco	\$13,875	100%
bf	61st St. & Yale Ave. Intersection	Dec-16	Aug-17	C&K	\$77	100%	Mar-21	Aug-21	Crossland	\$1,747	100%
144020	Citywide Non-Arterial Routine and Preventive Maintenance			C&K		100%			Crossland		

CITY OF TULSA, OKLAHOMA
 SALES TAX OVERVIEW COMMITTEE
 TRANSPORTATION PROJECTS STATUS REPORT

Design & Construction as of:

06/14/24

DESIGN							CONSTRUCTION				
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
144101	Widen Yale Avenue, 81st St. to 91st Street South	Jun-15	Jul-17	Benham	\$600	100%	Oct-21	Apr-24	Becco	\$31,153	99%
144102	Widen 81st Street South, Sheridan Road to Memorial Drive	Sep-16	May-18	Benham	\$950	100%	May-21	May-23	Becco	\$13,875	100%
144103	Widen Yale Avenue, 96th St. South to 101st St. South	Aug-16	Jul-17	CEC	\$200	100%	Mar-20	Jan-22	Becco	\$8,752	100%
144104	Widen Riverside Drive, 24th to 33rd Place South	Jun-14	Mar-15	HNTB	\$1,600	100%	Aug-15	Feb-17	Becco	\$14,999	100%
144105	Widen 25th W. Ave., Edison to Apache (design)	Apr-21		Poe		95%					
144108	Widen Pine Street, Mingo to U.S. 169 (design)	Jun-23	Apr-24	Garver	\$439	80%					
144120	Gilcrease Expressway Local Match										
144063	Bridges - Replacement and Rehabilitation Programs										
a	Bridge No. 275 - 10100 E. 36th St. N.	Jun-18	Dec-19	K-H		95%	Apr-24				
b	Bridge No. 185 - 4000 N. Hartford Ave.		Jun-18	Cowen		100%	Oct-18	Mar-19	Grade Line	\$2,346	100%
c	Bridge No. 285 - 1900 W. 43rd St.		Jun-18	Cowen		100%	Oct-18	Mar-19	Grade Line	\$2,346	100%
d	Bridge No. 232 - 3600 S. Southwest Blvd.		Jun-18	Cowen		100%	Oct-18	Mar-19	Grade Line	\$2,346	100%
e	Bridge No. 181 - 300 N. Garnett Rd.		Jun-18	Cowen		100%	Oct-18	Mar-19	Grade Line	\$2,346	100%
f	Bridge No. 204A - 200 S. Mingo Rd.		Jun-18	Cowen		100%	Oct-18	Mar-19	Grade Line	\$2,346	100%
g	Bridge No. 250 - 11200 E. 11th St.	Jun-15	Dec-15	Cowen	\$39	100%			Becco	\$693	100%
h	Bridge No. 247 - 9200 E. 11th St.	Jun-15	Dec-15	Cowen	\$39	100%			Becco	\$693	100%
i	Bridge No. 239 - 2600 S. Yorktown Ave.		Jun-18	Cowen		100%	Oct-18	Mar-19	Grade Line	\$2,346	100%

TRANSPORTATION PROJECTS STATUS REPORT

DESIGN							CONSTRUCTION				
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
j	Bridge No. 311 - 3900 S. 90th E. Ave.		Jun-18	Cowen		100%	Oct-18	Mar-19	Grade Line	\$2,346	100%
k	Bridge No. 401 - 3800 S. Memorial Dr.	Jun-15	Dec-15	Cowen	\$39	100%	Sep-19	Feb-20	Becco	\$693	100%
l	Bridge No. 310 - 2750 S. 90th E. Ave.		Jun-18	Cowen		100%	Oct-18	Mar-19	Grade Line		100%
m	Bridge No. 254 - 8330 E. 14th St.		Jun-18	Cowen		100%	Oct-18	Mar-19	Grade Line		100%
n	Bridge No. 403 - 4400 S. Memorial Dr.	Jun-15	Jan-16	Cowen	\$39	100%	Sep-19	Feb-20	Becco	\$693	100%
o	Bridge No. 402 - 4200 S. Memorial Dr.	Nov-15	Jun-16	Cowen	\$62	100%	Jul-18	Oct-18	Crossland	\$274	100%
p	Bridge No. 307 - 2900 S. 87th E. Ave.		Jun-18	Cowen		100%	Oct-18	Mar-19	Grade Line	\$2,346	100%
q	Bridge No. 266 - 13700 E. 28th St.		Jun-18	Cowen		100%	Oct-18	Mar-19	Grade Line	\$2,346	100%
r	Bridge No. 262 - 19200 E. 21st St.	Jun-15	Dec-15	Cowen	\$39	100%	Sep-19	Feb-20	Becco	\$693	100%
s	Bridge No. 333 - 1300 S. 177th E. Ave.	Jun-20	Oct-21	CP&Y		100%	Jan-22	Oct-22	Grade Line	\$503	100%
t	Bridge No. 316 - 3800 S. 93rd E. Ave.		Jun-18	Cowen		100%	Oct-18	Mar-19	Grade Line	\$2,346	100%
u	Bridge No. 209 - 3000 N. Mingo Rd.	Nov-16	Nov-17	K-H	\$727	100%					

CITY OF TULSA, OKLAHOMA
 SALES TAX OVERVIEW COMMITTEE
 TRANSPORTATION PROJECTS STATUS REPORT

Design & Construction as of:

06/14/24

DESIGN							CONSTRUCTION				
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
v	Bridge No. 352 - 12300 E. State Farm Blvd.	Nov-16	Nov-17	Cowen	\$177	100%	Jul-18	Apr-19	Grade Line	\$2,346	100%
w	Bridge No. 226 - 8200 S. Pittsburg Ave.		Jun-18	Cowen		100%	Jul-18	Apr-19	Grade Line	\$2,346	100%
x	Bridge No. 222 - 3200 S. Peoria Ave.	May-18	Jul-19	Garver	\$227	100%	Nov-21	Jun-22	Tri-Star	\$2,275	100%
y	Bridge No. 166 - 3200 S. Cincinnati Ave.		Jun-18	Cowen	\$177	100%	Jul-18	Apr-19	Grade Line	\$2,346	100%
z	Bridge No. 210 - 5600 S. Harvard Ave.	Jun-15	Dec-15	Cowen	\$39	100%	Sep-19	Feb-20	Becco	\$693	100%
aa	Bridge No. 194 - 5300 S. Louisville Ave.		Jun-18	Cowen		100%	Jul-18	Apr-19	Grade Line	\$2,346	100%
ab	Bridge No. 217 - 5300 S. New Have Ave.		Jun-18	Cowen		100%	Jul-18	Apr-19	Grade Line	\$2,346	100%
144094	ODOT Rehabilitation and Replacement Program										
144003	Citywide guardrail replacement										
144004	Citywide traffic signalization										
144005	Roadway, pedestrian, and decorative lighting replacement										
144006	Signing, pavement marking and delineation										
144007	Traffic calming										
144008	Traffic signal installation, modification, and safety improvements										
144009	Traffic signal pole replacement										
144010	Creek Turnpike Trail pedestrian bridge over Memorial Dr. (\$200,000 for study only)										
144011	GPS emergency vehicle preemption system (approx. 30 intersections)										
144109	Citywide ADA Transition Plan Implementation (Minimum for 30-Year Schedule - High and Medium Priority Needs)	Feb-16	Aug-18	BKL	\$639	90%					
	ADA Transition Plan - Package #1		Sep-17	BKL		100%	Mar-20	Nov-20	Daris	\$1,642	100%
	ADA Transition Plan - Package #2			BKL		100%			Crossland		100%
	ADA Transition Plan - Package #3		Mar-23	BKL		95%			Rand L Const.	\$1,495	

CITY OF TULSA, OKLAHOMA
 SALES TAX OVERVIEW COMMITTEE
 TRANSPORTATION PROJECTS STATUS REPORT

Design & Construction as of:

06/14/24

DESIGN							CONSTRUCTION				
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
	ADA Transition Plan - Package #4			BKL		90%					
	ADA Transition Plan - Package #5			BKL		1%					
144093	Citywide Matching Funds										
144018	Bicycle/Pedestrian Master Plan Implementation										
144019	IDL Entrance Rehabilitation (1st, 7th, and 8th Streets; signals at 1st and Greenwood)	see ao 144017		Garver	\$1	100%			Crossland		100%
TOTAL FUND 405 INCOMPLETE PROJECTS											
FUNDS 4270-4276 - 2014 STREETS GENERAL OBLIGATION BOND											
Streets, Expressways, Sidewalks, Traffic Calming											
Arterial Street Rehabilitation and Citywide Projects:											
144200	36th St. - N. MLK Jr. Blvd. to Peoria Ave.	Jun-15	Mar-20	PEC	\$232	90%	Sep-21	Feb-24	Ground Level	\$4,895	100%
144201	Apache St. - MLK Jr. Blvd. to Peoria Ave.	Nov-14	Aug-15	MESHEK	\$267	100%	Mar-19	Nov-19	Crossland	\$3,380	100%
144202	Apache St. - Peoria Ave. to Lewis Ave.	Aug-16	Mar-17	C&K	\$500	98%					
144203	W. 41st St. S. - 41st W. Ave. to S. 33rd W. Ave.	Sep-14	Aug-15	DEWBERRY/COT	\$175	95%	Mar-22	Dec-23	Grade Line	\$3,692	99%
144204	S. 33rd W. Ave. - 41st St. to 51st St.	Sep-14	Aug-15		\$275	95%					
144205	Apache St. - Lewis Ave. to Harvard Ave.	Sep-14	Sep-15	GUY	\$210	92%	Apr-22	Feb-23	Becco	\$3,987	100%
144206	11th St. - Peoria Ave. to Utica Ave.	Nov-14	Nov-15	BKL	\$185	100%	Mar-20	Jan-21	Becco	\$2,343	100%
144207	11th St. - Lewis Ave. to Harvard Ave.	Jun-16	Mar-17	BKL	\$205	85%			Becco	\$2,224	
144208	11th St. - Sheridan Rd. to Memorial Dr.	Nov-14	Nov-15	BKL	\$180	100%	Feb-22	Dec-22	Becco	\$3,227	100%
144209	21st St. - Garnett Rd. to 129th E. Ave.	Dec-14	Jul-15	GARVER	\$235	100%	Oct-20	Aug-21	Becco	\$4,079	100%
144210	21st St. - 129TH East Ave. Intersection	Dec-14	Jul-15	GARVER	\$156	100%	Oct-20	Aug-21	Becco		100%
144211	41st St. - Garnett Rd. to 129th E. Ave.	Feb-16	Oct-16	BKL	\$102	95%	Mar-19	Aug-19	Ellsworth	\$1,610	100%
144212	51st St. - Sheridan Rd. to Memorial Dr.	Dec-14	Feb-16	LEIDOS	\$148	95%	Sep-17	Jan-18	Becco	\$973	100%
144213	91st St. - Harvard Ave. to Yale Ave.		May-19	CEC	\$177	95%					
144214	Sheridan Rd. - 81st St. to 91st St.	10/1/14	Jun-15	POE	\$136	95%	Oct-16	Mar-17	Crossland	\$1,509	100%
62 144215	Peoria Ave. - 41st St. to 51st St.	Dec-16	Aug-17	MARQUARDT	\$340	95%	Feb-23	Sep-24	Becco	\$3,082	66%
144216	41st St. - Lewis Ave. to Harvard Ave.	Oct-14	Aug-15	CEC	\$275	95%	Apr-21	Jul-22	Crossland	\$5,653	100%
144217	Apache St. & Harvard Ave. Intersection	Sep-14	Sep-15	GUY	\$176	95%	Apr-22	Feb-23	Becco	\$3,987	100%
144218	41st St. & Lewis Ave. Intersection	Oct-14	Aug-15	CEC	\$210	95%	Apr-21	Jul-22	Crossland		100%

CITY OF TULSA, OKLAHOMA
 SALES TAX OVERVIEW COMMITTEE
 TRANSPORTATION PROJECTS STATUS REPORT

Design & Construction as of:

06/14/24

Budget Number	Project Description	DESIGN					CONSTRUCTION				
		Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
144309	Citywide - Arterial Rehabilitation										
144110	Citywide - Arterial Sidewalk Improvements										
144020	Citywide - Arterial Routine and Preventive Maintenance										
144093	Citywide Matching Funds										
193140000Z	Mingo Creek Trail - 41st to 51			RL Shears		100%	Feb-19	Jul-19	Crossland		100%
144094	ODOT Rehabilitation and Replacement Program										
	Non-Arterial Rehabilitaiton and Citywide Projects.										
144111	Maintenance Zone 1001:	May-15	Feb-16	MAR / ARB	271 / 284	95%	Feb-22	Jun-24	Gradeline	\$8,291	82%
144106	Maintenance Zone 1006:	Sep-14	Jun-15	TETRA-TECH	\$356	95%	Apr-19	Oct-19	Ellsworth	\$2,585	100%
144107	Maintenance Zone 1007:	Oct-14	Apr-15	Cytergy	\$56	95%	Nov-18	Jan-21	Becco		100%
144168	Maintenance Zone 1068: N	Sep-16	Sep-17	TEP	152.	95%			Tri-Star	\$1,149	
144168	Maintenance Zone 1068: S	Sep-16	Sep-17	Poe		95%					
144173	Maintenance Zone 1073:	Oct-14	Jul-15	COWAN	\$49	100%	Jul-17	Nov-17	PCSI	\$437	100%
144176	Maintenance Zone 1076:	Nov-14	Jul-15	MEHLBURGER	\$269	95%	Jan-19	Oct-19	Crossland	\$2,387	100%
144199	Maintenance Zone 1099:	Jun-15	Dec-15	CP&Y	\$259	95%	Apr-21	Apr-22	Ellsworth	\$2,343	100%
144153	Maintenance Zone 1153:	Sep-14	Jun-15	POE	\$334+	95%	Jul-23	Apr-24	Crossland Heavy	\$4,784	97%
144157	Maintenance Zone 1157 N:	Sep-14	Jun-15	BKL	\$302	100%	May-18	Feb-19	Ellsworth	\$3,195	100%
144158	Maintenance Zone 1157 S:	Jun-15	Mar-16	SKW	\$210	100%	Oct-19	May-20	Crossland	\$2,493	100%
144255	Maintenance Zone 2055:	Sep-14	Jun-15	ALEXANDER	\$101	100%	Sep-16	Jan-17	Crossland	\$1,049	100%
144256	Maintenance Zone 2056:	Nov-14	Jul-15	ROSENBAUM	\$113	100%	Dec-16	Apr-17	Becco	\$1,030	100%
144264	Maintenance Zone 2064:	Sep-14	Mar-15	MARQUARDT	\$129	100%	Mar-17	Feb-18	Becco	\$1,193	100%
144265	Maintenance Zone 2065:	Sep-14	Mar-15	TEP	\$81	100%	Sep-16	Jan-17	TriStar	\$838	100%
144219	Maintenance Zone 2119:	Oct-14	Jul-15	OJC	\$39	100%	Dec-16	Apr-17	Elliot	\$462	100%
144225	Maintenance Zone 2125:	Nov-14	Aug-15	WALLACE	\$179	100%	Apr-19	Jan-20	Becco	\$2,189	100%
144226	Maintenance Zone 2126:	Oct-14	Jun-15	KEITHLINE	\$36	100%	Nov-16	Feb-17	Ellsworth	\$310	100%
144230	Maintenance Zone 2130:	Oct-14	Aug-15	MESHEK	\$270	95%	Oct-20	Nov-21	Becco	\$3,485	100%
144303	Maintenance Zone 3003:	Oct-14	May-15	CENTERGY	\$93	100%	Jan-17	Apr-17	Crossland	\$807	100%
144304	Maintenance Zone 3004:	Sep-14	Mar-15	MARQUARDT	\$166	100%	Sep-17	Mar-18	Crossland	\$1,449	100%
144310	Maintenance Zone 3010:	May-15	Jan-16	K-H	\$544	90%			Becco	\$4,365	
144311	Maintenance Zone 3011:	Jun-16	Jun-17	POE	\$656	100%	Aug-20	Sep-21	Crossland Heavy	\$7,603	100%
144317	Maintenance Zone 3017:	Oct-17	Jul-18	CGA	\$324	80%					
144318	Maintenance Zone 3018:	Oct-14	May-15	SCHEMMER	\$44	100%	Mar-17	Jan-18	Becco	\$484	100%
144320	Maintenance Zone 3020:	Aug-16	May-17	Garner	\$345	80%	Sep-24				
144380	Maintenance Zone 3080:	Oct-14	Mar-15	CP&K	\$19	95%		Jan-16	Crossland	\$176	100%
144413	Maintenance Zone 4013:	Sep-14	Apr-15	LEIDOS	\$512	95%	Jul-24				
144415	Maintenance Zone 4015:	Oct-14	May-15	EST	\$80	100%		Feb-19	Becco	\$641	100%
144421	Maintenance Zone 4021:	Jul-16	Apr-17	CEC	\$343	96%	Oct-23	Aug-24	Crossland Heavy	\$2,908	99%
144430	Maintenance Zone 4030 :	Oct-14	Jun-15	AAB	\$151	100%	Mar-18	Dec-18	Becco	\$1,928	100%

CITY OF TULSA, OKLAHOMA
 SALES TAX OVERVIEW COMMITTEE
 TRANSPORTATION PROJECTS STATUS REPORT

Design & Construction as of:

06/14/24

Budget Number	Project Description	DESIGN					CONSTRUCTION				
		Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
144431	Maintenance Zone 4031:	May-15	Feb-16	GARVER	\$576	95%	Nov-22	Apr-24	Crossland Heavy	\$10,082	100%
144467	Maintenance Zone 4067 phase 1	Oct-14	Jun-15	GUY	\$344	100%	Jan-20	Aug-20	Crossland	\$3,127	100%
144467	Maintenance Zone 4067 phase 2			COT		90%	Jun-24				
85 144452	Maintenance Zone 4152:	Oct-17	Jul-18	HUB	\$373	85%					
144527	Maintenance Zone 5027:	Nov-14	May-15	CRAFTENTULL	\$115	100%	Sep-18	Jan-19	Paragon	\$1,144	100%
144533	Maintenance Zone 5033:	Oct-14	Jun-15	CGA	\$444	100%	Oct-18	Aug-19	Crossland	\$4,847	100%
144539	Maintenance Zone 5039:	Oct-14	Jun-15	DEWBERRY	\$274	100%	Oct-17	Apr-18	Becco	\$2,918	100%
144546	Maintenance Zone 5046:	Jun-16	Mar-17	K-H	\$540	90%	Aug-24				
144547N	Maintenance Zone 5047: North			GARVER			Mar-24	Nov-25	Becco	\$5,544	12%
144547S	Maintenance Zone 5047: South	Aug-16	Jun-17	GARVER	\$584	90%	Apr-23	Jun-24	RLConstr	\$1,690	78%
144627	Maintenance Zone 6027:	Sep-14	Apr-15	PEC	\$83	95%	Nov-16	Mar-17	Ellsworth	\$920	100%
144628E	Maintenance Zone 6028: East	Jan-18	Aug-19	K-H	\$428	80%	Sep-24				
144628W	Maintenance Zone 6028: West			MESHEK		90%	Feb-23	Mar-25	Becco	\$9,827	59%
144635	Maintenance Zone 6035:	May-15	Apr-16	HUB	\$253	100%	Oct-19	Jul-19	Becco	\$2,768	100%
144642	Maintenance Zone 6142:	Oct-14	Jun-15	HOOD/ Poe	\$78	100%	Feb-22	Feb-23	Ellsworth	\$1,313	100%
144645	Maintenance Zone 6145:	Oct-04	May-15	Cynergy	\$195	100%	Mar-21	Jul-22	Becco	\$2,957	100%
144647	Maintenance Zone 6147:	Oct-14	Jun-15	WP MOORE	\$75	100%	Apr-18	Jul-18	Crossland	\$770	100%
144740	Maintenance Zone 7040:	Jun-16	Apr-17	HUB	\$254	100%	Dec-20	Oct-21	Crossland Heavy	\$3,478	100%
144748	Maintenance Zone 7048:	Nov-14	Jul-15	SKW	\$150	100%	Sep-08	Feb-19	Becco	\$1,097	100%
144754	Maintenance Zone 7054:	Sep-17	Feb-19	POE	\$747	80%					
144760	Maintenance Zone 7060:	Oct-14	Jun-15	HUB	\$250	100%	Oct-16	Jul-17	Becco	\$3,227	100%
144700	Maintenance Zone 7100:	Jun-15	Feb-16	ALEXANDER	\$171	100%	Feb-18	Aug-18	Becco	\$5,684	100%
144733	Maintenance Zone 7133:	Oct-14	Apr-15	AAB	\$120	100%	Aug-16	Nov-16	Crossland	\$707	100%
144857	Maintenance Zone 8057:	Apr-17	Jul-19	WALLACE	\$107	100%	Oct-20	Jun-21	Ellsworth	\$1,601	100%
144863A	Maintenance Zone 8063: North	Oct-17	Sep-19	CraftonTull	\$195	95%	Jan-23	Mar-24	Crossland Heavy	\$3,211	99%
144863B	Maintenance Zone 8063: South	Oct-17	Sep-19	PEC	\$195	95%	Sep-23	Feb-25	R & L	\$4,008	20%
144803	Maintenance Zone 8103:	Oct-14	Jun-15	MCCLELLAND	\$137	100%	Oct-16	Feb-25	Crossland	\$1,445	100%
144812	Maintenance Zone 8112:	Dec-13	Nov-14	GARVER	\$193	100%	Sep-15	May-16	A-A Asphalt	\$2,720	100%
144931	Maintenance Zone 9031:	Nov-14	7/1/15	WALLACE	\$59	100%	Oct-16	Apr-17	Crossland	\$429	100%
144943	Maintenance Zone 9043:	Nov-14	Jul-15	CEC	\$334	100%	Mar-17	Dec-17	Crossland	\$2,898	100%
144944	Maintenance Zone 9044:	Oct-14	May-15	Meshek	\$293	100%	Sep-20	May-21	Tri-Star	\$3,575	100%
144945	Maintenance Zone 9045:	Oct-14	Jul-15	GARVER	\$200	100%	Jan-19	Nov-19	Crossland	\$3,557	100%
144949	Maintenance Zone 9049:	Sep-17	May-19	GARVER	\$770	85%					
144950	Maintenance Zone 9050:	Jul-16	Feb-17	CP&Y	\$255	100%	Nov-22	Aug-23	Tri-Star	\$3,600	100%
144951	Maintenance Zone 9051:	Jul-16	Feb-17	SKW	\$130	100%	Jun-23	Oct-23	Tri-Star	\$1,476	100%
144958	Maintenance Zone 9058:	Oct-14	Jun-15	WP MOORE	\$165	100%	Oct-18	Feb-19	Crossland	\$934	100%
144015	Citywide Non-Arterial Rehabilitation										
144021	Citywide Non-Arterial Routine and Preventive Maintenance										

CITY OF TULSA, OKLAHOMA
 SALES TAX OVERVIEW COMMITTEE
 TRANSPORTATION PROJECTS STATUS REPORT

Design & Construction as of:

06/14/24

DESIGN							CONSTRUCTION				
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
144016	Citywide Non-Arterial Sidewalk Improvements										
144060	Bridge No. 189 - 4700 N. Iroquois Ave.	Nov-14	Jul-15	MEHLBURGER		100%	Mar-19	Oct-19	Crossland		100%
144061	Bridge No. 298 - 2100 E. 61st St.	Oct-14	Apr-15	G&K	\$70	100%	Jul-16	Oct-16	MX Corp	\$637	100%
144062	Bridge No. 323B - 12000 E. 21st	Dec-14		GARVER	\$10	100%	Oct-20	Aug-21	Becco		100%
TOTAL FUNDS 4270-4273 - 2014 Streets General Obligation Bond											
FUNDS 4281-4285 - 2020 STREETS GENERAL OBLIGATION BOND											
'Non-Arterial Street Rehabilitation Projects:											
2036N1007Z	Maintenance Zone 1007:	Dec-20	Aug-21	COT	\$81	98%					
2036N1068Z	Maintenance Zone 1068:										
2036N1070Z	Maintenance Zone 1070:	Feb-21	Oct-21	CGA	\$204	97%					
2036N1071Z	Maintenance Zone 1071:	Apr-24		PEC	\$98						
2036N1072Z	Maintenance Zone 1072:	Apr-24	Sep-24	BKL	161%	25%					
2036N1076Z	Maintenance Zone 1076:		Mar-24	K-H	\$236	90%	Oct-24				
2036N1078Z	Maintenance Zone 1078:	Oct-20	Jun-21	Olsson	\$253	85%					
2036N1097Z	Maintenance Zone 1097:										
2036N1098Z	Maintenance Zone 1098:										
2036N1153Z	Maintenance Zone 1153:	Apr-22	Feb-23	Poe	\$164	90%	Nov-24				
2036N1155Z	Maintenance Zone 1155:	Aug-22	Apr-23	CGA	\$45	95%	Jul-24				
2036N1157Z	Maintenance Zone 1157:	Sep-24	Jun-24	Poe	-	90%					
2036N2056Z	Maintenance Zone 2056:	Oct-22	Mar-24	TEP	\$180	95%					
2036N2065Z	Maintenance Zone 2065:	Jan-21	Sep-21	Garver	\$218	95%	Feb-24	Jan-25	Crossland	\$3,518	34%
2036N2066Z	Maintenance Zone 2066:	Oct-20	Jul-21	C&K	\$101	100%					
2036N2131Z	Maintenance Zone 2131:										
2036N3004Z	Maintenance Zone 3004:	Dec-23	Mar-24	Marquardt	\$72	82%					
2036N3005Z	Maintenance Zone 3005:			CEC	\$183						
2036N3008Z	Maintenance Zone 3008:										
2036N3010Z	Maintenance Zone 3010:	Aug-23	Nov-24	K-H	\$145	75%					
2036N3011Z	Maintenance Zone 3011:										
2036N3017Z	Maintenance Zone 3017:	Feb-24	Jul-24	HUB	\$164	80%					
2036N3075Z	Maintenance Zone 3075:	Aug-22	Apr-23	CGA/HUB	\$45	95%	Jul-24				
2036N3080Z	Maintenance Zone 3080:										
2036N3081Z	Maintenance Zone 3081:	Feb-21	Mar-22	EST	\$58	95%	Apr-24	Jun-24	Tri-Star	\$552	66%
2036N3082Z	Maintenance Zone 3082:										
2036N4014Z	Maintenance Zone 4014:	Oct-20	May-21	Poe	\$136	95%	Jan-24				
2036N4015Z	Maintenance Zone 4015:										
2036N4021Z	Maintenance Zone 4021:	Sep-20	Feb-22	CEC	\$256	80%					
2036N4022Z	Maintenance Zone 4022:	Oct-20	Apr-21	BKL	\$322	90%					
2036N4023Z	Maintenance Zone 4023:	Aug-22	Apr-23	CGA/HUB	\$45	95%	Jul-24				
2036N4029Z	Maintenance Zone 4029:										
2036N4030Z	Maintenance Zone 4030:	Dec-20	Aug-21	Poe	\$143	95%	Dec-22	Oct-23	R&L	\$1,886	99%
2036N4031Z	Maintenance Zone 4031:										

CITY OF TULSA, OKLAHOMA
 SALES TAX OVERVIEW COMMITTEE
 TRANSPORTATION PROJECTS STATUS REPORT

Design & Construction as of:

06/14/24

DESIGN							CONSTRUCTION				
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
2036N4067Z	Maintenance Zone 4067:	Dec-23	Jun-24	Benham	\$91	70%					
2036N4069Z	Maintenance Zone 4069:	Aug-22	Jul-23	BKL	\$200	80%					
2036N5016Z	Maintenance Zone 5016:	Jun-22	Apr-23	Garver	\$576	92%					
2036N5026Z	Maintenance Zone 5026:										
2036N5027Z	Maintenance Zone 5027:	Sep-22	Jul-23	Wallace	\$46	95%	Nov-24				
2036N5033Z	Maintenance Zone 5033:										
2036N5039Z	Maintenance Zone 5039:	Jun-23	Dec-23	FNI	\$86	95%			Becco	\$992	
2036N5040Z	Maintenance Zone 5040:	Apr-21	Mar-22	TEP	\$81	95%	Apr-24	Jul-24	Crossland	\$1,067	3%
2036N6035Z	Maintenance Zone 6035:			Benham		95%			H&G	\$819	
2036N6142Z	Maintenance Zone 6142:	Jul-22	Nov-22	C&K	\$50	95%	Oct-23	Dec-23	Ellsworth	\$543	100%
2036N6144Z	Maintenance Zone 6144:										
2036N6148Z	Maintenance Zone 6148:										
2036N6149Z	Maintenance Zone 6149:										
2036N6150Z	Maintenance Zone 6150:	Dec-23	Aug-24	Poe	\$217	40%					
2036N7048Z	Maintenance Zone 7048:	Nov-20	Mar-22	Benham	\$252	95%					
2036N7060Z	Maintenance Zone 7060:	Dec-20	Dec-21	HUB	\$73	95%	Jan-24	May-24	Gradeline	\$1,483	62%
2036N7104Z	Maintenance Zone 7104:										
2036N7109Z	Maintenance Zone 7109:	Aug-23	Apr-24	Keithline	\$94	90%					
2036N7115Z	Maintenance Zone 7115:										
2036N8057Z	Maintenance Zone 8057:	Feb-21	Mar-22	Wallace	\$107	95%	Aug-23	Nov-23	Ellsworth	\$1,478	100%
2036N8102Z	Maintenance Zone 8102:	Oct-20	Apr-22	FNI	\$171	95%			Ellsworth	\$1,539	
2036N8113Z	Maintenance Zone 8113:	Aug-22	Feb-23	Keithline		95%	Jan-24	Aug-24	R&L Construction		20%
2036N8116Z	Maintenance Zone 8116:										
2036N9036Z	Maintenance Zone 9036:	Sep-22	Feb-24	CEC	\$236	90%					
2036N9037Z	Maintenance Zone 9037:	Jan-21	Aug-21	CP&Y	\$183	90%			H & G Paving	\$1,453	
2036N9038Z	Maintenance Zone 9038:	Dec-20	Oct-21	PEC	\$71	95%	Jul-23	Oct-23	Tri-Star	\$520	99%
2036N9043Z	Maintenance Zone 9043:										
2036N9044Z	Maintenance Zone 9044:	Sep-22	Apr-24	Benham	\$201	70%					
2036N9045Z	Maintenance Zone 9045:	Aug-22	Feb-23	Keithline	\$21	95%	Jan-24	Aug-24	R&L Construction		20%
2036N9049Z	Maintenance Zone 9049:	Jun-22	Mar-23	Marquardt	\$207	91%	Jan-24				
2036N9050Z	Maintenance Zone 9050:	Jan-21	Sep-21	CP&Y	\$98	90%	Mar-24	Nov-24	R&L Construction	\$1,162	9%
2036N9051Z	Maintenance Zone 9051:	Sep-20	Apr-21	Keithline	\$83	95%					
2036N9052Z	Maintenance Zone 9052:			Keithline		95%	Jan-24	Aug-24	R&L Construction		20%
Arterial Street Rehabilitation Projects:											
Arterial Street Projects:											
2036A0001Z	56th St N-MLK Blvd to 1500ft W of Peoria										
2036A0002Z	46th St N - Peoria Ave to Lewis Ave	Apr-22	Mar-23	C&K	\$273	90%	May-24		Becco		
2036A0003Z	46th St N - Elwood Ave to MLK Jr Blvd										
2036A0004Z	36th St N - Peoria Ave to Lewis Ave										
2036A0005Z	36th St N - Osage Cnty Line to MLK Blvd	Jul-23	Aug-24	Benham	\$52	25%					
2036A0006Z	31st St N - 53rd W Ave to 41st W Ave										
2036A0007Z	Apache St - Harvard Ave to Yale Ave	Jun-22	Jan-23		\$49	20%					

CITY OF TULSA, OKLAHOMA
 SALES TAX OVERVIEW COMMITTEE
 TRANSPORTATION PROJECTS STATUS REPORT

Design & Construction as of:

06/14/24

Budget Number	Project Description	DESIGN					CONSTRUCTION				
		Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
2036A0008Z	Pine St - Gilcrease Museum Rd to Union	Sep-21	Sep-22	Poe		90%	Aug-23	Jul-24	Becco		63%
2036A0009Z	Pine St - Peoria Ave to Lewis Ave			CEC		50%			ODOT-STP		
2036A0010Z	Edison St - 33rd W Ave to Union Ave	Sep-21	Sep-22	Poe		90%	Aug-23	Jul-24	Becco		63%
2036A0011Z	33rd W Ave - Apache St to Pine St	Sep-21	Sep-22	Poe		90%	Aug-23	Jul-24	Becco		63%
2036A0012Z	33rd W Ave - Pine St to Edison St	Sep-21	Sep-22	Poe		90%	Aug-23	Jul-24	Becco		63%
2036A0013Z	Gilcrease Museum Rd - Apache to Pine	Sep-21	Sep-22	Poe		90%					
2036A0014Z	MLK Jr Blvd - 56th St N to 46th St N										
2036A0015Z	MLK Jr Blvd - 36th St N to Apache St	Jul-23	Aug-24	Benham	\$100	30%					
2036A0016Z	MLK Jr Blvd - Apache St to Pine St	Jul-23	Aug-24	Benham	\$50	30%					
2036A0017Z	Peoria Ave - 56th St N to 46th St N	Apr-22	Mar-23	C&K	\$273	90%			Becco		
2036A0018Z	Peoria Ave - 46th St N to 36th St N	Apr-22	Mar-23	C&K	\$273	90%			Becco		
2036A0019Z	Peoria Ave - Pine St to Admiral Blvd			K-H					ODOT-STP		
2036A0020Z	Lewis Ave - Pine St to Admiral Pl	Oct-22	Feb-24	CEC	\$179	60%			ODOT-STP		
2036A0021Z	Harvard Ave - Mohawk Blvd to 36th St N			Schemmer	\$49						
2036A0025Z	41st St S - Union Ave to Elwood Ave	Jan-23	Sep-23	BKL	\$223	90%					
2036A0026Z	51st St S - 33rd W Ave to Union Ave										
2036A0027Z	61st St S - Lewis Ave to Harvard Ave	Jun-22	Jan-23	COT	\$49	90%	Apr-24		Becco		99%
2036A0028Z	Elwood Ave - 71st St S to 81st St S										
2036A0029Z	Lewis Ave - 61st St S to 71st St S										
2036A0030Z	Lewis Ave - 71st St S to 81st St S										
2036A0031Z	Delaware Ave - 81st St S to 91st St S	Jun-23	Nov-23	BKL	\$109	90%			Crossland Heavy	\$1,421	
2036A0032Z	Harvard Ave - 61st St S to 71st St S										
2036A0033Z	Harvard Ave - 71st St S to 81st St S			Benham							
2036A0034Z	Harvard Ave - 81st St S to 91st St S										
2036A0039Z	36th St N - Garnett Rd to 129th E Ave	Nov-23	Aug-24	Keithline	\$88	90%					
2036A0040Z	36th St N - 129th E Ave to 141st E Ave										
2036A0041Z	Apache St - Gilcrease Expy to Sheridan Rd										
2036A0042Z	Pine St - Lewis Ave to Harvard Ave			K-H					ODOT-STP		
2036A0043Z	Pine St - State Hwy 11 to Mingo Rd	Jun-23	Feb-24	Garver	\$189	85%			ODOT-STP		
2036A0044Z	Pine St - Mingo Rd to Garnett Rd										
2036A0045Z	Pine St - Garnett Rd to 129th E Ave	Jan-23	Oct-24	PEC	\$75	85%					
2036A0046Z	Admiral Pl - Sheridan Rd to Memorial Dr			CEC							
2036A0047Z	Admiral Pl - Memorial Dr to Mingo Rd			CEC							
2036A0048Z	Admiral Pl - Garnett Rd to 129th E Ave			CEC							
2036A0049Z	11th St S - Memorial Dr to 89th E Ave								ODOT-STP		
2036A0050Z	Yale Ave - Apache St to Pine St	Jul-23	Apr-24	HUB	\$200	65%					
2036A0051Z	Yale Ave - Pine St to Admiral Pl										
2036A0052Z	Sheridan Rd - 36th St N to Apache St			CGA/HUB							
2036A0053Z	Garnett Rd - Admiral Pl to 11th St S										
2036A0054Z	129th E Ave - 36th St N to Apache St	Nov-22	Aug-23	Keithline	\$88	90%					
2036A0055Z	129th E Ave - Apache St to Pine St	Feb-23	Jun-23	CGA/HUB		85%					

CITY OF TULSA, OKLAHOMA
 SALES TAX OVERVIEW COMMITTEE
 TRANSPORTATION PROJECTS STATUS REPORT

Design & Construction as of:

06/14/24

Budget Number	Project Description	DESIGN					CONSTRUCTION				
		Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
2036A0064Z	11th St S - Utica Ave to Lewis Ave			Wallace		100%			TIF-IDP		100%
2036A0065Z	11th St S - Harvard Ave to Yale Ave										
2036A0066Z	15th St S - Boston Ave to Denver Ave										
2036A0067Z	15th St S - Harvard Ave to Yale Ave	Nov-22	May-24	Garver	\$110	80%					
2036A0068Z	21st St S - Lewis Ave to Harvard Ave										
2036A0069Z	21st St S - Harvard Ave to Yale Ave										
2036A0070Z	Peoria Ave - 21st St S to 31st St S										
2036A0077Z	15th St S - Sheridan Rd to 73rd E Ave										
2036A0078Z	41st St S - Yale Ave to Sheridan Ave										
2036A0079Z	Yale Ave - 31st St S to 36th St S										
2036A0080Z	Yale Ave - 41st St S to I-44										
2036A0081Z	Sheridan Rd - 21st St S to 31st St S										
2036A0082Z	Sheridan Rd - 31st St S to 41st St S										
2036A0083Z	Sheridan Rd - 41st St S to 51st St S			Garver							
2036A0086Z	Admiral Pl: 225th EA to 22200 Blk E Adm.			CEC							
2036A0087Z	11th St S - 145th E Ave to 161st E Ave										
2036A0088Z	11th St S - 161st E Ave to 177th E Ave	Jun-23	Aug-24	TEP	\$54	60%					
2036A0089Z	11th St S - 177th E Ave to 193rd E Ave	Jun-23	Aug-24	TEP	\$84	60%					
2036A0090Z	21st St S - 145th E Ave to 161st E Ave										
2036A0091Z	21st St S - 161st E Ave to 177th E Ave										
2036A0092Z	31st St S - Garnett Rd to 129th E Ave			Marquardt					ODOT-STP		
2036A0093Z	41st St S - 177th E Ave to 193rd E Ave										
2036A0094Z	129th E Ave - 51st St S to 61st St S										
2036A0095Z	145th E Ave - 11th St S to 21st St S										
2036A0096Z	145th E Ave - 21st St S to 31st St S										
2036A0097Z	161st E Ave - 11th St S to 21st St S	Jun-23		TEP	\$91	60%					
2036A0108Z	61st St S - Sheridan Rd to Memorial Dr										
2036A0109Z	Memorial Dr - 51st St S 61st St S	Jan-23	May-24	Poe	\$438	70%					
2036A0110Z	Mingo Rd - 61st St S to 71st St S			C&K					ODOT-STP		
2036A0111Z	Mingo Rd - 91st St S to 101st St S										
2036A0113Z	101st St S - Yale Ave to Sheridan Ave										
2036A0114Z	101st St S - Sheridan Rd to Memorial Dr										
2036A0115Z	111st St S - Yale Ave to Sheridan Rd										
2036A0116Z	121st St S - Yale Ave to Sheridan Rd										
2036A0117Z	Yale Ave - 61st St S to 71st St S										
2036A0118Z	Yale Ave - 111th St S to 121st St S			CEC							
2036A0119Z	Sheridan Rd - 71st St S to 81st St S	Apr-23	Feb-24	CGA/HUB	\$138	56%			ODOT-STP		
2036A0122Z	41st St S - Riverside Dr to Peoria Ave										
2036A0123Z	41st St S - Peoria Ave to Lewis Ave										
2036A0124Z	Peoria Ave - 31st St S to 41st St S	Jun-23	Oct-24	Marquardt	\$59	67%			ODOT-STP		
2036A0125Z	Lewis Ave - 41st St S to I-44	Aug-22	Jun-24	Benham	\$85	64%					
	Intersection Projects										

CITY OF TULSA, OKLAHOMA
 SALES TAX OVERVIEW COMMITTEE
 TRANSPORTATION PROJECTS STATUS REPORT

Design & Construction as of:

06/14/24

DESIGN							CONSTRUCTION				
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
2036A0022Z	36th St N & Harvard Ave Intersection			Schemmer							
2036A0023Z	Apache St & MLK Jr Blvd Intersection			Benham							
2036A0024Z	Pine St & Gilcrease Museum Rd Intersection										
2036A0035Z	41st St S & Elwood Ave Intersection	Jan-23	Sep-23	BKL	\$223	90%					
2036A0036Z	51st St S & 33rd W Ave Intersection										
2036A0037Z	71st St S & Union Ave Intersection										
2036A0038Z	81st St S & Union Ave Intersection										
2036A0056Z	36th St N & 129th E Ave Intersection	Nov-22	Aug-23	Keithline	\$65	90%					
2036A0057Z	Pine St & Sheridan Rd Intersection										
2036A0058Z	Pine St & Mingo Rd Intersection	Jan-23	Feb-24	Garver		88%			ODOT-STP		
2036A0059Z	Pine St & Garnett Rd Intersection	Jun-23	Oct-24	PEC	\$35	85%					
2036A0060Z	Admiral Pl & Sheridan Rd Intersection			CEC							
2036A0061Z	Admiral Pl & Garnett Rd Intersection										
2036A0062Z	11th St S & Sheridan Rd Intersection										
2036A0063Z	11th St S & Mingo Rd Intersection										
2036A0071Z	11th St S & Peoria Ave Intersection										
2036A0072Z	11th St S & Lewis Ave Intersection			Wallace		100%			TIF-IDP		100%
2036A0073Z	11th St S & Harvard Ave Intersection										
2036A0074Z	15th St S & Harvard Ave Intersection			Garver							
2036A0075Z	21st St S & Harvard Ave Intersection										
2036A0076Z	31st St S & Peoria Ave Intersection	Jun-23		Marquardt	\$42	67%					
2036A0084Z	15th St S & Sheridan Rd Intersection										
2036A0085Z	41st St S & Yale Ave Intersection										
2036A0098Z	11th St S & 145th E Ave Intersection										
2036A0099Z	11th St S & 161st E Ave Intersection	Jun-23	Aug-24	TEP	\$16	60%					
2036A0100Z	11th St S & 177th E Ave Intersection	Jun-23	Aug-24	TEP	\$14	60%					
2036A0101Z	11th St S & 193rd E Ave Intersection	Jun-23	Aug-24	TEP	\$14	60%					
2036A0102Z	21st St S & 145th E Ave Intersection										
2036A0103Z	21st St S & 161st E Ave Intersection										
2036A0104Z	21st St S & 177th E Ave Intersection										
2036A0105Z	21st St S & 193rd E Ave Intersection										
2036A0106Z	31st St S & 145th E Ave Intersection										
2036A0107Z	41st St S & 177th E Ave Intersection										
2036A0112Z	91st St S & Memorial Dr Intersection										
2036A0120Z	121st St S & Yale Ave Intersection										
2036A0121Z	111th St S & Yale Ave Intersection			CEC							
2036A0126Z	41st St S & Peoria Ave Intersection										
Arterial Street Widening Projects:											
2036W0001Z	Gilcrease Museum Rd - Pine to Admiral	Sep-22	Aug-23	Poe		90%					
2036W0002Z	81st St S - Tacoma Ave to Maybelle Ave			ODOT					ODOT		
2036W0003Z	81st St S & Elwood Ave Intersection			BKL							
2036W0004Z	91st St S - Memorial Dr to Mingo Rd	Mar-20	Dec-23	Garver	\$814	95%	Jun-24				

CITY OF TULSA, OKLAHOMA
 SALES TAX OVERVIEW COMMITTEE
 TRANSPORTATION PROJECTS STATUS REPORT

Design & Construction as of:

06/14/24

DESIGN							CONSTRUCTION				
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl
2036W0005Z	101st St S & Sheridan Rd Intersection	Nov-23	Aug-25	CEC	\$603	10%	Oct-27				
2036W0006Z	81st St S - Harvard Ave to Yale Ave	Jun-23	Jan-24	Garver	\$1,485	15%					
Central Business District (CBD)											
Streets and Alleyways											
2036D0001Z	4th St	6/1/2023	Feb-24	Poe		60%					
2036D0002Z	MLK Ave & Detroit Ave north of BNSF	Aug-20	Feb-21	Poe	\$130	95%	Oct-21	May-22	Crossland	\$1,592	100%
2036D0003Z	Cincinnati Ave	Oct-23		Poe		25%					
2036D0004Z	Detroit Ave south of BNSF	Aug-23	Sep-24	Poe		30%					
2036D0005Z	Reconciliation Way	Aug-20	Feb-21	Poe		95%	Oct-21	May-22	Crossland	\$1,592	100%
2036D0006Z	Lansing Ave	Jun-23	Feb-24	Poe		60%					
2036D0007Z	Alleyways			Str & Stwtr							
Bridge Maintenance & Rehabilitation											
2037B0201C	Bridge #201C	Oct-22	Oct-23	Benham	\$8	90%					
2037B0216Z	Bridge #216										
2037B0219D	Bridge #219D										
2037B0286Z	Bridge #286	Oct-22	Oct-23	Benham	\$8	90%					
2037B0340Z	Bridge #340										
2037B0343Z	Bridge #343	Oct-22	Oct-23	Benham	\$8	90%					
2037B0179Z	Bridge #179										
2037B0232Z	Bridge #232										
2037B0245Z	Bridge #245	Jan-21	Sep-21	Garver	\$89	95%	Sep-23	Jan-24	Gradeline	\$600	100%
2037B0258Z	Bridge #258	Jan-21	Sep-21	Garver	\$35	95%	Sep-23	Jan-24	Gradeline	\$300	100%
2037B0263Z	Bridge #263	Jul-21		CP&Y	\$30	90%					
2037B0301Z	Bridge #301	Jul-21		CP&Y	\$30	90%					
2037B0359Z	Bridge #359	Feb-22	Dec-22	Garver		95%	Aug-23	Feb-24	Daris	\$150	99%
2037B0232A	Bridge #232A	Jan-21	Sep-21	Garver		95%					
2037B0301A	Bridge #301A										
2037B0425Z	Bridge #425										
2037B0225Z	Bridge #225										
2037B0167Z	Bridge #167	Feb-22	Dec-22	Garver		90%	Aug-23	Feb-24	Daris	\$60	99%
2037B0173Z	Bridge #173			Poe							
2037B0236Z	Bridge #236										
2037B0241Z	Bridge #241	Jul-21		CP&Y	\$54	60%					
2037B0261A	Bridge #261A	Feb-22	Dec-22	Garver		90%	Aug-23	Feb-24	Daris	\$120	99%
2037B0261B	Bridge #261B	Feb-22	Dec-22	Garver		90%	Aug-23	Feb-24	Daris	\$100	99%
2037B0269Z	Bridge #269			Benham							
2037B0474Z	Bridge #474										
2037B0482Z	Bridge #482										
2037B0153Z	Bridge #153										
2037B0183Z	Bridge #183										
2037B0252Z	Bridge #252										

CITY OF TULSA, OKLAHOMA
 SALES TAX OVERVIEW COMMITTEE
 TRANSPORTATION PROJECTS STATUS REPORT

Design & Construction as of:

06/14/24

DESIGN							CONSTRUCTION					
Budget Number	Project Description	Estimated Start Date	Currently Anticipated Completion Date	Engineer	Contract Amount	Pct Compl	Adv or Contract Award Date	Currently Anticipated Completion Date	Contractor	Contract Amount	Pct Compl	
2037B0271Z	Bridge #271											
2037B0322Z	Bridge #322			Benham								
2037B0329Z	Bridge #329											
2037B0478Z	Bridge #478											
2037B0204Z	Bridge #204	Mar-21		CP&Y		90%						
2037B0315Z	Bridge #315											
2037B0336Z	Bridge #336											
2037B0404Z	Bridge #404											
2037B0346Z	Bridge #346											
2037B0423Z	Bridge #423			Benham								
2037B0424Z	Bridge #424											
2037B1000Z	Citywide Bridge Rehab and Inspection											
Citywide Projects												
Citywide ADA Transition Plan Impl & Update (ROW)												
2036X0001Z	Transition Plan Update											
2036X0002Z	Transit Stops			BKL								
2036X0003Z	Signalized Intersections			BKL								
2036S0001Z	Sidewalk Corridors			BKL								
2036X0004Z	Citywide Infrastructure Partnership Funds											
2036N0001Z	Citywide Non-Arterial Routine & Preventive											
2036A1000Z	Citywide Arterial Routine and Preventive											
2036A1001Z	Pavement Reinspection											
2035X0001Z	Transit-MTTA-Route 66 Bus Rapid Transit			HNTB	\$1,317	80%						
Traffic Engineering												
2036X0005Z	Signal Coordination & Communication											
2036X0006Z	Signal Installation, Repair and Replace											
2036X0007Z	Traffic Calming											
2036X0008Z	Lighting Repair and Replacement											
2036X0009Z	Pavement Markings and Signs											
2036X0010Z	Guardrail Repair and Replacement											
2039X0009Z	Traffic Studies											
Bicycle-Pedestrian Infrastructure												
2036S0002Z	Go Plan Implementation - Engineering			Garver								
2036S0003Z	Go Plan Implementation-Traffic Operation			Traffic								
2036S0004Z	Arterial Sidewalk			Strt & Strmwtr								
2036S0005Z	Non Arterial Sidewalk			Strt & Strmwtr								
2036X0011Z	Arena District Mstr Plan Implementation			Landplan					ODOT-STP			
TOTAL FUNDS 4281-4285 - 2020 STREETS GENERAL OBLIGATION BOND												

- * Same design contract for \$35,000
- ** Same design contract for \$15,000
- *** Total contract with Becco is \$4,448,000 for stormwater project 993311 & street projects 6008-014180 & 6312-994526

STOC

SALES TAX OVERVIEW COMMITTEE

Ashley Webb
Chair

Ashley R. Webb
Riggs, Abney, Neal, Turpen, Orbison & Lewis Inc.
Attorney At Law
Tulsa, OK 74119
(918) 699-8905

To: City Council
Date: July 17, 2024
Subject: July Report to City Council

Attached is the June 2024 Sales Tax Overview Committee (STOC) Status Report

2006 Special Extended Sales Tax

May expenditures totaled \$1,000, of which \$1,000 was spent on the Riverside East Bank Improvements: 11th St to 21st St project. Encumbrances and commitments total \$5,177,000. Current appropriations for the 2006 Third Penny Sales Tax Extension Fund total \$272,920,000. There is a current appropriation balance of \$1,629,000.

2008 Sales Tax Special Temporary Streets

There were no expenditures in May. Encumbrances and commitments total \$158,000. Current appropriations for the 2008 Sales Tax Special Temporary Streets Fund total \$145,494,000. There is a current appropriation balance of \$38,000.

2014 Sales Tax

May expenditures totaled \$2,076,000, of which \$1,096,000 was spent on the Art Street Rehab & Citywide project. Encumbrances and commitments total \$32,595,000. Current appropriations for the 2014 Sales Tax Fund total \$579,640,000. There is a current appropriation balance of \$112,378,000.

2016 Sales Tax

May expenditures totaled \$5,395,000, of which \$4,560,000 was spent on the the Tulsa Vision advanced sales tax revenue bonds debt service project. Encumbrances and commitments total \$4,511,000. Current appropriations for the 2016 Sales Tax Fund total \$332,124,000. There is a current appropriation balance of \$47,720,000.

2016 Revenue Bond

May expenditures totaled \$2,145,000, of which \$727,000 was spent on the Airport Infrastructure project. Encumbrances and commitments total \$6,522,000. Current appropriations for the 2016 Revenue Bond Fund total \$350,600,000. There is a current appropriation balance of \$17,403,000.

2020 Sales Tax

May expenditures totaled \$2,019,000, of which \$940,000 was spent on the Capital Equipment project. Encumbrances and commitments total \$8,441,000. Current appropriations for the 2020 Sales Tax Fund total \$112,683,000. There is a current appropriation balance of \$31,814,000.

2024 General Obligation Bonds

May expenditures totaled \$114,000, of which \$113,000 was spent on the Zink Lake Infrastructure needs project. Encumbrances and commitments total \$9,047,000. Current appropriations for the 2024 General Obligation Bonds Fund total \$87,610,000. There is a current appropriation balance of \$73,914,000.

2020 General Obligation Bonds

May expenditures totaled \$3,149,000, of which \$587,000 was spent on the Citywide Non-aerterial routine and preventative maintenance project. Encumbrances and commitments total \$43,330,000. Current appropriations for the 2020 General Obligation Bonds Fund total \$164,055,000. There is a current appropriation balance of \$71,576,000.

2014 General Obligation Bonds

May expenditures totaled \$4,032,000, of which \$822,000 was spent on the Maintenance Zone 5047 project. Encumbrances and commitments total \$25,815,000. Current appropriations for the 2014 General Obligation Bonds Fund total \$321,645,000. There is a current appropriation balance of \$37,640,000.

2008 General Obligation Bonds

There were no expenditures in May. Encumbrances and commitments total \$1,049,000. Current appropriations for the 2008 General Obligation Bonds Fund total \$231,104,000. There is a current appropriation balance of \$294,000.

2005 General Obligation Bonds

There were no expenditures in May. Encumbrances and commitments total \$1,055,000. Current appropriations for the 2005 General Obligation Bonds Fund total \$75,969,000. There is a current appropriation balance of \$11,000.

Respectfully submitted,

Ashley Webb, Chair



Attachments

cc: Tammy Pitts
Christy Basgall
Jarrod Moore
Jake Epp



FINANCIAL REPORT TO CITY COUNCIL

Wednesday, July 17, 2024

I. Financial Report

Revenue: 2016 Vision 0.805 Percent and 2020 Sales Tax 0.45 Percent Sales Tax Funds

		Fiscal Year to Date	
	June	Thru June	
Actual	\$ 9,765,596	\$	109,793,017
Adopted Budget - Current Year	9,713,485		106,412,633
Actual vs Budget	\$ 52,111	\$	3,380,384

Expenditures

Fund	May	Fiscal Year to Date	
		Thru May	
409 - 2020 Sales Tax	\$ 2,018,245	\$	22,796,484
4001, 4003-4004 - Tulsa Vision Rev Bonds	2,144,710		34,232,741
4000 - Tulsa Vision Sales Tax	5,394,009		55,914,596
405 - 2014 Sales Tax	2,075,158		21,095,276
404 - 2008 Streets Temporary Sales Tax	-		-
402 - 2006 Special Extended Sales Tax	900		1,045,735
TOTAL \$	11,633,022	\$	135,084,833

II. Expenditures in Other Funds

Fund	May	Fiscal Year to Date	
		Thru May	
401 - 2001 Sales Tax	-		-
429 - 2024 GO Bond	113,275		4,649,253
428 - 2020 GO Bond	3,148,595		20,727,620
427 - 2014 GO Bond	4,031,096		21,854,600
426 - 2008 GO Bond	-		(294,096)
425 - 2005 GO Bond	-		(2,793)
TOTAL \$	7,292,966	\$	46,934,585

III. Items for the City Council's Attention

- A. Monthly Financial Reports
- B. STOC Committee and Subcommittee Minutes and Reports

IV. Attachments

- A. Attendance Record for the last 12 months
- B. STOC Committee and Subcommittee Minutes and Reports

Respectfully submitted,

Ashley R. Webb, Chair

Attachments

cc: Christy Basgall
Jarrod Moore
Jake Epp

MAJOR CAPITAL IMPROVEMENTS CONSTRUCTION FUNDS SUMMARY

As of May 31, 2024

	CURRENT		EXPENDITURES		ENCUMBERED/ COMMITTED	PERCENT	BALANCE
	APPROPRIATIONS		Current Month	Life To Date			
Fund 401 and Fund 403							
2001 Third Penny Sales Tax and 2006 Advance Funded Sales Tax	\$ 112,611,653	\$ -	\$ 112,597,047	\$ -	100%	\$ 14,605	
Fund 402							
2006 Third Penny Sales Tax Extension	\$ 272,920,362	\$ 900	\$ 266,115,138	\$ 5,176,641	99%	\$ 1,628,583	
Fund 404							
2008 Sales Tax Special Temporary Streets Fund	\$ 145,493,500	\$ -	\$ 145,298,037	\$ 157,931	100%	\$ 37,532	
Fund 405							
2014 Sales Tax Fund	\$ 579,639,705	\$ 2,075,158	\$ 434,667,344	\$ 32,594,551	81%	\$ 112,377,810	
Fund 406: 4000							
2016 Sales Tax Fund	\$ 332,123,895	\$ 5,394,009	\$ 279,892,700	\$ 4,511,306	86%	\$ 47,719,889	
Fund 406: 4001, 4003, 4004							
2016 Revenue Bond Fund	\$ 350,600,000	\$ 2,144,710	\$ 326,675,330	\$ 6,522,058	95%	\$ 17,402,613	
Fund 409							
2020 Sales Tax Fund	\$ 112,683,334	\$ 2,018,245	\$ 72,428,117	\$ 8,441,360	72%	\$ 31,813,856	
Fund 429							
2024 General Obligation Bonds	\$ 87,610,000	\$ 113,275	\$ 4,649,253	\$ 9,046,667	16%	\$ 73,914,080	
Fund 428							
2020 General Obligation Bonds	\$ 164,055,000	\$ 3,148,595	\$ 49,149,236	\$ 43,330,130	56%	\$ 71,575,634	
Fund 427							
2014 General Obligation Bonds	\$ 321,645,000	\$ 4,031,096	\$ 258,189,999	\$ 25,814,779	88%	\$ 37,640,222	
Funds 426							
2008 General Obligation Bonds	\$ 231,103,878	\$ -	\$ 229,760,841	\$ 1,048,941	100%	\$ 294,096	

MAJOR CAPITAL IMPROVEMENTS CONSTRUCTION FUNDS SUMMARY

As of May 31, 2024

	CURRENT	EXPENDITURES	ENCUMBERED/		
Funds 425					
2005 General Obligation Bonds	\$ 75,969,082	\$ -	\$ 74,903,455	\$ 1,054,960	100% \$ 10,667
Fund 740: 7401-7408					
TMUA--Water Capital Fund	\$ 529,225,405	\$ 3,047,194	\$ 393,439,409	\$ 31,264,629	80% \$ 104,521,367
Funds 750: 7501-7522					
TMUA-Sanitary Sewer Capital Funds	\$ 636,683,957	\$ 5,733,496	\$ 524,578,167	\$ 44,610,446	89% \$ 67,495,344

Report On Tulsa Economic Indicators April 2024

Economic Overview

The U.S. economy continues to grow at a solid pace. Adjusted for inflation, GDP was reported to have increased at a 1.6 percent annual rate in the first quarter of 2024. Unemployment for the Tulsa Metro area was reported at 3.2%, which is slightly below the average over the last year. Inflation (CPI) was reported at 3.5% for March, still above the Fed's target rate. As we head further into 2024, we will continue to monitor the Fed's statements on interest rates and consumer sentiment. The Next EO Summary will be posted with the June 2024 Report.

Wage & Salary Employment Conditions

Labor force participation fell in April, reporting a total of 515,200. Compared to the previous month, this was a decrease of 3,300 or 0.6% in participants. Meanwhile, the Total Employment survey fell by 2,800 positions within the metro area. This was a decrease of -0.56% over the previous month for a total of 499,400. The area unemployment rate was reported at 3.1% for April - which fell substantially from last month. Total unemployment for the area was 2.3% during the same period last year. According to the second employment survey, Wage and Salary Employment increased by 2,100 in April, to report a total of 477,100. The Manufacturing sector fell by 300 positions in April, totaling 53,580 jobs. The Service sector grew by 2,100 positions in April, equaling 241,500 jobs. The Trade sector grew to 300 total positions.

Freight Conditions

Tulsa International Airport reported 123,272 passengers in March 2024. This is approximately 4,000 more than the same month last year. Freight at the Port of Catoosa reported 0 of barge tonnage for the month. This is versus the previous month of 0 tons. Compared to the same month a year ago, we have experienced of .0% in barge tonnage.

Enterprise Customers

Month over month total Sewer customers saw an increase in April, totaling 135,723 for the current period. The current customer base is 0.5% greater than the same month last year. The water customer count had remained stable in April, totaling 147,777 for the month. The current customer base is 0.52% greater than this month last year.

Price Indices

PPI moved up 0.5% in April at 213.3

MCI moved up by 0.3% in April to 316.1

CPI-U rose again in March; it is 3.5% higher YoY

At the time of publishing, no update regarding bond rates was available


Tulsa Economic Indicators

Most Recent Twelve Months


(unless otherwise Indicated)

	May 23 to April 24	May 22 to April 23	Change
Wage & Salary			
Employment (TMSA 12 Mo. Avg.):	<u>Apr-24</u>	<u>Apr-23</u>	
Manufacturing	51,700	48,900	5.7%
Services	237,700	232,900	2.1%
Trade	87,200	89,600	(2.7%)
Other	<u>91,200</u>	<u>88,200</u>	3.4%
Total	467,800	459,600	1.8%
Unemployment Rates (TMSA 12 Mo. Avg.):			
Tulsa MSA	<u>Apr-24</u>	<u>Apr-23</u>	
Oklahoma	3.3%	3.1%	0.2%
United States	3.2%	3.1%	0.1%
	3.7%	3.5%	0.2%
Air Passengers (Calendar YTD):	<u>Apr-24</u>	<u>Apr-23</u>	
Barge Tonnage (Calendar YTD):	209,530	201,331	4.1%
	456,672	769,700	(40.7%)
Price and Cost Indices:			
Consumer Price Index - Urban	<u>Apr-24</u>	<u>Apr-23</u>	
Producer Price Index	296.2	286.5	3.4%
Municipal Cost Index (Est.)	213.3	209.3	1.9%
(Indices are not adjusted for seasonality)	316.1	309.0	2.3%
Financial Rates (Monthly Avg.):			
30-Day Treasury Bill	<u>Apr-24</u>	<u>Apr-23</u>	
Municipal General Obligation Bond	0.00%	4.03%	(4.03)
Buyer 11 Bond Index (20 Yr. A-AAA)	0.00%	3.89%	(3.89)
Municipal Revenue Bond Buyer	0.00%	3.70%	(3.70)
25 Bond Index (25 Yr. A-AA+)	0.00%	3.70%	(3.70)
Utilities:			
Water Customers	<u>Apr-24</u>	<u>Apr-23</u>	
Sewer Customers	147,800	147,100	0.5%
	135,700	135,100	0.4%


Rates on Municipal Investments and Cost of Financing**




Consumers, Producers, and Municipal Price/Cost Indices



Monthly (- -) and Average (—) Unemployment Rates (Most Recent 12 Months)



Tulsa MSA Wage & Salary Employment, 12 Month MA, and Labor Force (000's)



**Short Term Capital Purchases Summary (Fund 477) as of May 2024
2006 Sales Tax Capital Equipment Replacement Report**

Department/Entitiy	Appropriations	Month's Expenditures	Year to Date Expenditures	Encumbrances Commitments	Balance
Human Resources	\$ 107,940	\$ 22,645	\$ 98,870	\$ 2,400	\$ 6,670
Finance	\$ 192,474	\$ -	\$ 54,778	\$ 119,402	\$ 18,293
Customer Care	\$ 105,500	\$ -	\$ 99,500	\$ -	\$ 6,000
Legal	\$ 4,800	\$ -	\$ -	\$ -	\$ 4,800
Asset Management	\$ 1,124,251	\$ 75,328	\$ 627,303	\$ 419,778	\$ 77,171
Communications	\$ 7,067	\$ -	\$ -	\$ -	\$ 7,067
Information Technology	\$ 7,041,290	\$ 415	\$ 3,130,674	\$ 3,677,140	\$ 233,476
Police	\$ 8,861,979	\$ 370,365	\$ 3,985,282	\$ 3,768,659	\$ 1,108,038
Fire	\$ 7,413,087	\$ 24,303	\$ 979,617	\$ 5,169,485	\$ 1,263,985
Engineering Services	\$ 42,456	\$ 5,233	\$ 36,268	\$ 6,188	\$ 0
Public Works	\$ 6,456,069	\$ 183,815	\$ 2,289,665	\$ 4,043,299	\$ 123,105
Parks & Recreation	\$ 1,404,123	\$ -	\$ 601,981	\$ 799,397	\$ 2,745
Manage Entities - Culture & Recreation	\$ 173,000	\$ -	\$ 73,000	\$ -	\$ 100,000
Dept. of City Experience	\$ 737,374	\$ 89,184	\$ 371,765	\$ 271,493	\$ 94,116
Development Services	\$ 330,365	\$ -	\$ 306,304	\$ 21,305	\$ 2,756
Transfer to Other Funds*	\$ 123,000	\$ -	\$ 123,000	\$ -	\$ -
Transfer to River Parks*	\$ 436,000	\$ -	\$ 148,151	\$ 109,513	\$ 178,335
Transfer to Tulsa Transit*	\$ 115,000	\$ -	\$ 115,000	\$ -	\$ -
	\$ 34,675,775.00	\$ 771,288.05	\$ 13,041,158.31	\$ 18,408,060.13	\$ 3,226,556.56

* Total appropriation is transferred to the agency in a lump sum during the year and incorporated into their budget.

City of Tulsa
Department of Finance
FINANCIAL REPORT



FINANCE
Budget and Planning

SALES TAX OVERVIEW COMMITTEE

PERIOD ENDING **May 31, 2024**

City of Tulsa

Department of Finance
FINANCIAL REPORT



FINANCE
Budget and Planning

G. T. Bynum
Mayor

Tammy Pitts
Director of Finance

MAYOR

G. T. Bynum

CITY COUNCIL

VANESSA HALL-HARPER.....DISTRICT 1
JEANNIE CUEDISTRICT 2
CRISTA PATRICK.....DISTRICT 3
LAURA BELLIS.....DISTRICT 4
GRANT MILLER.....DISTRICT 5
CHRISTIAM BENGELDISTRICT 6
LORI DECTER WRIGHT.....DISTRICT 7
PHIL LAKIN JRDISTRICT 8
JAYME FOWLERDISTRICT 9

CITY AUDITOR

CATHY CRISWELL

SALES TAX OVERVIEW COMMITTEE

Ashley Webb, Chair
Kathy Sebert, Vice Chair
Linda Jenkins, Secretary

Charles Wilkes	Linda Jenkins
Scott Asbjornson	Sylvia Powell
Ashley Webb	Jeffery Covington
Kathy Sebert	James Deming
Maia Treleven	Steve King
Matt Meyer	Paul Hassink
Deborah McKinney	Pamela Amburgy
Scott Grizzle	Mareo Johnson
Jennifer White	Brett Freisen

SALES TAX OVERVIEW COMMITTEE REPORT
Table of Contents

<u>FUND NO.</u>	<u>PAGE NO.</u>
TABLE OF CONTENTS	3
CONSOLIDATED REPORTS	
Balance Sheets.....	4
Schedule of Sales Tax Revenue	5
402.....2006 SPECIAL EXTENDED SALES TAX.....	6
Statement of Revenue, Expenditures, and Encumbrances.....	7
405.....2014 EXTENDED 1.1% SALES TAX.....	10
Statement of Revenue, Expenditures, and Encumbrances.....	11
409.....2020 SALES TAX.....	16
Statement of Revenue, Expenditures, and Encumbrances.....	17
40002016 LIMITED PURPOSE TEMPORARY SALES TAX	19
Statement of Revenue, Expenditures, and Encumbrances.....	20
40012016 VISION ADVANCE FUNDED REVENUE BOND FUND	22
Statement of Revenue, Expenditures, and Encumbrances.....	23
40032016 VISION ADVANCE FUNDED REVENUE BOND FUND	25
Statement of Revenue, Expenditures, and Encumbrances.....	26
40042016 VISION ADVANCE FUNDED REVENUE BOND FUND	28
Statement of Revenue, Expenditures, and Encumbrances.....	29
4270-4276.....2014 GO BOND FUNDS	31
Statement of Revenue, Expenditures, and Encumbrances.....	32
4281-4285.....2020 GO BOND FUNDS	39
Statement of Revenue, Expenditures, and Encumbrances.....	40
4291-4296.....2024 GO BOND FUNDS	49
Statement of Revenue, Expenditures, and Encumbrances.....	50
COMBINED STATEMENT OF OTHER FUND ACTIVITY	52
(401, 403, 404, 425, 426)	53
BUDGET ACTIONS.....	54

**CITY OF TULSA, OKLAHOMA
SALES TAX OVERVIEW COMMITTEE REPORT
BALANCE SHEET
MAY 2024**

	FUND 402 2006 SPECIAL EXTENDED SALES TAX	FUND 405 2014 EXTENDED 1.1% SALES TAX	FUND 409 2020 SALES TAX	FUND 4000 2016 LIMITED PURPOSE TEMPORARY SALES TAX	FUNDS 4270 through 4276 2014 GO BOND FUNDS	FUNDS 4281 through 4285 2020 GO BOND FUNDS	FUNDS 4291 through 4296 2024 GO BOND FUNDS	TOTAL
ASSETS:								
POOLED EQUITY WITH TREASURER ACCRED INTERST RECEIVABLE	\$7,134,376.24	\$155,715,007.12	\$56,661,513.08	\$107,658,316.21	\$113,049,524.93	\$67,195,464.67	\$82,962,966.21	\$507,414,202.25
OTHER CURRENT RECEIVABLES	33,029.70	727,724.63	253,978.25	472,647.55				\$1,487,380.13
TAX RECEIVABLE			5,917,532.57	10,585,808.27				\$16,503,340.84
				1,753,915.89				\$1,753,915.89
TOTAL ASSETS	\$7,167,405.94	\$156,442,731.75	\$62,833,023.90	\$120,470,687.92	\$113,049,524.93	\$67,195,464.67	\$82,962,966.21	\$527,158,839.11
LIABILITIES, RESERVES, AND FUND BALANCE:								
LIABILITIES AND RESERVE FOR ENC.:								
ACCOUNTS PAYABLE		2,935.95		4,000.00		20,603.46		27,539.41
CONTRACTS PAYABLE - RETAINAGE	842.35	1,055,001.23	41,260.56	424,507.24	1,548,234.38	315,386.84	2,219.48	3,385,232.60
CONTRACTS RETAINAGE CLEAR								
PURCHASING CARD ESCROW								
DUE TO OTHER FUNDS								
ADVANCES FROM OTHER FUNDS								
RESERVE FOR ENCUMBRANCES	677,478.65	25,823,225.94	10,909,726.55	4,511,306.02	23,774,964.32	38,888,769.67	9,046,667.03	104,585,471.15
RESERVE FOR COMMITMENTS								
UNENCUMBERED FUND BALANCE:								
APPROPRIATED	1,628,583.18	112,377,809.80	31,813,856.30	47,719,889.40	294,095.52	27,970,704.70	73,914,079.70	221,804,938.90
UNAPPROPRIATED	4,860,501.76	17,183,758.83	20,068,180.49	67,810,985.26	87,432,230.71			197,355,657.05
RESERVED FOR ADVANCES								
TOTAL FUND BALANCE	6,489,084.94	129,561,568.63	51,882,036.79	115,530,874.66	87,726,326.23	27,970,704.70	73,914,079.70	419,160,595.95
TOTAL LIABILITIES, RESERVES, AND FUND BALANCE	\$7,167,405.94	\$156,442,731.75	\$62,833,023.90	\$120,470,687.92	\$113,049,524.93	\$67,195,464.67	\$82,962,966.21	\$527,158,839.11

CITY OF TULSA, OKLAHOMA
SALES TAX OVERVIEW COMMITTEE REPORT
SCHEDULE OF SALES TAX REVENUE
 May, 2024

Month	COMPARISON TO BUDGET (2022-2023)			COMPARISON TO PRIOR YEAR				
	BUDGET	ACTUAL	DIFFERENCE	2021-2022	2022-2023	AMOUNT	PERCENT	
	AMOUNT	AMOUNT		ACTUAL	ACTUAL	INCREASE (DECREASE)	INCREASE/DECREASE ACTUAL BUDGET	
July	\$ 9,720,773.00	\$ 10,349,764.41	\$ 628,991.41	\$ 9,845,859.25	\$ 10,349,764.41	\$ 503,905.16	5.1%	-1.3%
August	\$ 9,970,563.00	\$ 10,323,915.14	353,352.14	\$ 10,095,265.54	\$ 10,323,915.14	228,649.60	2.3%	-1.2%
September	\$ 9,666,526.00	\$ 10,106,613.79	440,087.79	\$ 9,641,274.74	\$ 10,106,613.79	465,339.05	4.8%	0.3%
October	\$ 9,626,968.00	\$ 10,385,003.09	758,035.09	\$ 10,019,197.63	\$ 10,385,003.09	365,805.46	3.7%	-3.9%
November	\$ 9,648,145.00	\$ 10,062,271.57	414,126.57	\$ 9,615,664.08	\$ 10,062,271.57	446,607.49	4.6%	0.3%
December	\$ 9,672,896.00	\$ 10,062,794.34	389,898.34	\$ 9,937,888.82	\$ 10,062,794.34	124,905.52	1.3%	-2.7%
January	\$10,277,220.00	\$ 10,342,586.55	65,366.55	\$ 10,072,232.25	\$ 10,342,586.55	270,354.30	2.7%	2.0%
February	\$10,276,136.00	\$ 10,321,393.09	45,257.09	\$ 10,361,581.82	\$ 10,321,393.09	(40,188.73)	-0.4%	-0.8%
March	\$ 8,821,273.00	\$ 8,867,104.32	45,831.32	\$ 9,821,460.85	\$ 8,867,104.32	(954,356.53)	-9.7%	-10.2%
April	\$ 9,221,522.00	\$ 9,612,324.83	390,802.83	\$ 9,378,599.48	\$ 9,612,324.83	233,725.35	2.5%	-1.7%
May	\$10,073,262.00	\$ 9,978,654.79	(94,607.21)	\$ 10,291,299.34	\$ 9,978,654.79	(312,644.55)	-3.0%	-2.1%
June	\$ 9,713,485.00			\$ 9,712,756.46				0.0%
TOTAL	\$ 116,688,769.00	\$ 110,412,425.92	\$ 3,437,141.92	\$ 118,793,080.26	\$ 110,412,425.92	\$ 1,332,102.12	1.2%	-1.8%

PERCENT INCREASE (DECREASE) 3.11%

2006 SPECIAL EXTENDED SALES TAX

FUND 402

(SIXTH THIRD PENNY SALES TAX PROGRAM)

**CITY OF TULSA, OKLAHOMA
SALES TAX OVERVIEW COMMITTEE REPORT
FUND 402 - 2006 SPECIAL EXTENDED SALES TAX**

**STATEMENT OF REVENUES, EXPENDITURES AND ENCUMBRANCES
FOR THE ELEVEN MONTHS ENDED MAY 31, 2024**

	FY ESTIMATED REVENUES/ LIFE-TO-DATE APPROPRIATIONS	CURRENT MONTH	ACTUAL YEAR TO DATE	LIFE TO DATE	OUTSTANDING REVENUES/ BALANCE OF APPROPRIATIONS
Revenue					
Sales Tax	\$	\$	\$	\$ 430,935,953.99	\$
Donations					
Interest on Investments		16,052.47	164,088.20	16,677,812.06	(164,088.20)
Intergovernmental Revenue					
Federal, State & Local grants					
Transfers from other funds					
Miscellaneous Revenue				1,424,225.61	
Total Revenue		16,052.47	164,088.20	449,037,991.66	-164,088.20
Expenditures					
Project Expenditures	272,920,362.47	900.00	1,414,129.08	266,115,138.14	6,805,224.33
Total Expenditures	272,920,362.47	900.00	1,414,129.08	266,115,138.14	6,805,224.33
Excess (Deficiency) of Revenue Over Expenditures			(1,250,040.88)	182,922,853.52	
Completed Projects Encumbrances			5,176,641.15	5,176,641.15	
Excess (Deficiency) of Revenue Over Expenditures and Encumbrances			(6,426,682.03)	3,329,625.38	
June 30, 2022 Ending Fund Balance			8,882,061.76		
Prior year expenditures					
June 30, 2022 Encumbrances			874,245.65		
Adjusted Beginning Fund Balance			9,756,307.41		
Ending Fund Balance			\$ 3,329,625.38	\$ 3,329,625.38	

2006 SPECIAL EXTEND SALES TAX

Fund 402

As of: 05/31/2024

\$ 272,920,362.47 \$ 900.00 \$ 1,045,735.41 \$ 266,115,138.14 \$ 676,641.15 \$ 4,500,000.00 \$ 1,628,583.18

Fund	Project	Project Title	Revised Budget	MTD Actual	YTD Actual	LTD Actual	Encumbrances	Committed	Balance
402	016100	Forensic Lab Expansion	\$ 14,729,241.90	\$ -	\$ -	\$ 14,729,241.90	\$ -	\$ -	\$ -
402	016130	Replace 2 Police Helicopters	\$ 4,344,475.00	\$ -	\$ -	\$ 4,344,475.00	\$ -	\$ -	\$ -
402	016200	Apparatus Replacement	\$ 12,863,575.91	\$ -	\$ -	\$ 12,863,575.91	\$ -	\$ -	\$ -
402	016240	Site Acq. For Addnl. Station	\$ 5,300,000.00	\$ -	\$ 1,006.75	\$ 4,834,838.97	\$ 1,250.00	\$ -	\$ 463,911.03
402	016310	Network System Replacement	\$ 1,402,150.04	\$ -	\$ -	\$ 1,402,150.04	\$ -	\$ -	\$ -
402	017110	General Park Improvements	\$ 4,829,359.78	\$ -	\$ -	\$ 4,828,917.98	\$ 441.80	\$ -	\$ (0.00)
402	017120	Golf Course Development	\$ 459,640.57	\$ -	\$ -	\$ 459,640.57	\$ -	\$ -	\$ -
402	017140	Tulsa Zoo Department	\$ 2,938,780.81	\$ -	\$ -	\$ 2,938,780.81	\$ -	\$ -	\$ -
402	060020	Comprehensive Plan Update	\$ 649,253.49	\$ -	\$ -	\$ 649,253.49	\$ -	\$ -	\$ -
402	060040	Equipment Mgmt Projects	\$ 2,242,000.00	\$ -	\$ -	\$ 2,242,000.00	\$ -	\$ -	\$ -
402	062100	Unservd Area & Offsite Mns	\$ 7,200,000.00	\$ -	\$ -	\$ 7,200,000.00	\$ -	\$ -	\$ -
402	062120	Sswwtp 71 Ls Expansion	\$ 400,000.00	\$ -	\$ -	\$ 400,000.00	\$ -	\$ -	\$ -
402	062130	Spunky Crk Bsn Ms & Ls	\$ 9,497,696.77	\$ -	\$ -	\$ 9,497,696.77	\$ 0.00	\$ -	\$ (0.00)
402	062140	Lower Bird Creek Wwtp Expn	\$ 11,000,000.00	\$ -	\$ -	\$ 11,000,000.00	\$ -	\$ -	\$ -
402	063101	Fred Creek Drainage Imprv	\$ 12,250,000.00	\$ -	\$ -	\$ 12,250,000.00	\$ -	\$ -	\$ (0.00)
402	063106	Elm Crk 6th St Drainage	\$ 2,000,000.00	\$ -	\$ -	\$ 2,000,000.00	\$ (0.00)	\$ -	\$ (0.00)
402	063107	Citywide Mdp Updates	\$ 450,000.00	\$ -	\$ -	\$ 450,000.00	\$ -	\$ -	\$ -
402	063109	Engr And Insp Svc-Fc	\$ 500,000.00	\$ -	\$ -	\$ 500,000.00	\$ -	\$ -	\$ -
402	064001	Arterial Streets Rehab	\$ 28,169,343.33	\$ -	\$ 41,498.10	\$ 28,157,730.57	\$ 11,612.76	\$ -	\$ (0.00)
402	064002	Residential Streets Rehab	\$ 25,849,169.10	\$ -	\$ -	\$ 25,849,169.10	\$ 0.00	\$ -	\$ 0.00
402	064003	Traffic Signals & Lighting	\$ 2,600,000.00	\$ -	\$ -	\$ 2,600,000.00	\$ 0.00	\$ -	\$ (0.00)
402	064004	TRAFFIC SIGNAL SYNCH	\$ 1,700,000.00	\$ -	\$ 7,826.94	\$ 1,700,000.00	\$ -	\$ -	\$ (0.00)
402	064005	St Surface Rpr & Crack Seal	\$ 10,000,000.00	\$ -	\$ -	\$ 10,000,000.00	\$ 0.00	\$ -	\$ 0.00
402	064060	Bridge Replacement	\$ 2,500,000.00	\$ -	\$ -	\$ 2,499,613.73	\$ 385.00	\$ -	\$ 1.27
402	064062	Bridge Rehab/Repair Cw	\$ 2,500,000.00	\$ -	\$ 2,335.54	\$ 2,490,497.85	\$ 9,502.15	\$ -	\$ (0.00)
402	064093	City Match-Fed/St/Co Projs	\$ 1,500,000.00	\$ -	\$ -	\$ 1,410,000.00	\$ -	\$ -	\$ 90,000.00
402	064101	41St-Garnett To 129Th E Ave	\$ 500,000.00	\$ -	\$ -	\$ 498,500.00	\$ 1,500.00	\$ -	\$ (0.00)
402	064102	81St-Memorial To Mingo	\$ 7,402,272.09	\$ -	\$ -	\$ 7,402,272.09	\$ -	\$ -	\$ 0.00
402	064103	91St & Harvard Intersection	\$ 2,217,000.00	\$ -	\$ -	\$ 2,217,000.00	\$ -	\$ -	\$ -
402	064104	91St And Sheridan Inters	\$ 4,417,718.54	\$ -	\$ -	\$ 4,414,613.00	\$ -	\$ -	\$ 3,105.54
402	064105	61St St Riverside To Peoria	\$ 800,000.00	\$ -	\$ -	\$ 705,989.93	\$ 23,660.27	\$ -	\$ 70,349.80
402	064106	Garnett-11Th To I-244	\$ 500,000.00	\$ -	\$ -	\$ 499,555.00	\$ -	\$ -	\$ 445.00
402	064107	Mingo 71St To 81St	\$ 500,000.00	\$ -	\$ -	\$ 498,721.40	\$ -	\$ -	\$ 1,278.60
402	064108	Pine St-Memorial To Mingo	\$ 500,000.00	\$ -	\$ -	\$ 487,498.67	\$ (0.00)	\$ -	\$ 12,501.33
402	064109	129Th-31St To 41St	\$ 5,500,000.00	\$ -	\$ -	\$ 5,500,000.00	\$ -	\$ -	\$ -
402	064110	61St-Riverside To Peoria	\$ 7,369,000.00	\$ -	\$ -	\$ 7,369,000.00	\$ -	\$ -	\$ -
402	064111	91St-Memorial To Mingo	\$ 500,000.00	\$ -	\$ 398,500.36	\$ 463,608.53	\$ 704.00	\$ -	\$ 35,687.47
402	065100	Public Facilities Renov	\$ 7,080,000.00	\$ -	\$ 11,600.44	\$ 6,972,462.27	\$ 67,934.56	\$ -	\$ 39,603.17
402	065300	Energy Efficiency Facil Impr	\$ 1,600,000.00	\$ -	\$ 5,881.35	\$ 1,140,047.02	\$ 44,118.65	\$ -	\$ 415,834.33
402	065320	Gilcrease Museum Renovation	\$ 4,451,158.00	\$ -	\$ -	\$ 4,450,747.45	\$ 410.55	\$ -	\$ (0.00)

2006 SPECIAL EXTEND SALES TAX

Fund 402

As of: 05/31/2024

\$ 272,920,362.47 \$ 900.00 \$ 1,045,735.41 \$ 266,115,138.14 \$ 676,641.15 \$ 4,500,000.00 \$ 1,628,583.18

Fund	Project	Project Title	Revised Budget	MTD Actual	YTD Actual	LTD Actual	Encumbrances	Committed	Balance
402	065330	Performing Arts Ctr Renova	\$ 1,560,000.00	\$ -	\$ -	\$ 1,560,000.00	\$ -	\$ -	\$ -
402	066210	New Fs 11-11Th/177Th	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
402	066220	Homeland Sec Equip Facil	\$ 2,708,852.22	\$ -	\$ -	\$ 2,708,852.22	\$ -	\$ -	\$ (0.00)
402	066310	Weather Alert Sirens Repl	\$ 1,694,929.61	\$ -	\$ -	\$ 1,694,929.61	\$ -	\$ -	\$ -
402	066320	61St Twr Comm Shelter Repl	\$ 299,964.04	\$ -	\$ -	\$ 299,964.04	\$ -	\$ -	\$ -
402	066330	Pwr Prtct Bok Comm Site Bok	\$ 104,569.00	\$ -	\$ -	\$ 104,569.00	\$ -	\$ -	\$ -
402	066340	Log Sys 800 Mhz Radio Sys	\$ 118,787.61	\$ -	\$ -	\$ 118,787.61	\$ -	\$ -	\$ -
402	066350	Computer Sys Repl/Enhance	\$ 511,449.95	\$ -	\$ -	\$ 511,449.95	\$ -	\$ -	\$ -
402	067120	Plgnd Splashpad Park Surfs	\$ 3,095,280.61	\$ -	\$ -	\$ 3,029,533.40	\$ -	\$ -	\$ 65,747.21
402	067130	Playground Equip Repl/Renov	\$ 1,063,517.00	\$ -	\$ -	\$ 1,054,597.78	\$ -	\$ -	\$ 8,919.22
402	067170	Carl Smith Facil Devel	\$ 235,421.96	\$ -	\$ -	\$ 231,991.95	\$ 3,430.01	\$ -	\$ 0.00
402	067510	Trails Resurf And Widening	\$ 2,924,423.01	\$ -	\$ -	\$ 2,924,423.01	\$ -	\$ -	\$ -
402	067520	EST BANK IMPR 11TH-21STS	\$ 5,250,000.00	\$ 900.00	\$ 900.00	\$ 346,931.29	\$ -	\$ 4,500,000.00	\$ 403,068.71
402	067530	RVR WST FESTIVAL PRK RENOV	\$ 7,491,683.05	\$ -	\$ -	\$ 7,491,683.05	\$ -	\$ -	\$ -
402	067540	RIVER PRKS FACIL REHAB/REPL	\$ 345,186.15	\$ -	\$ -	\$ 345,186.15	\$ -	\$ -	\$ -
402	068100	Tda Downtown Prop Acq	\$ 1,720,000.00	\$ -	\$ -	\$ 1,720,000.00	\$ -	\$ -	\$ -
402	068110	Kendall Whittier Plan Impl	\$ 5,000,000.00	\$ -	\$ -	\$ 5,000,000.00	\$ -	\$ -	\$ -
402	068120	Dirty Butter Crk Acq Ph2	\$ 2,096,066.28	\$ -	\$ -	\$ 2,096,066.28	\$ -	\$ -	\$ 0.00
402	068130	Downtown Signage	\$ 1,813,710.24	\$ -	\$ -	\$ 1,813,710.24	\$ -	\$ -	\$ -
402	068140	Econ Devel Infrastructure	\$ 3,000,000.00	\$ -	\$ -	\$ 3,000,000.00	\$ -	\$ -	\$ -
402	068160	New Parking Garage	\$ 5,000,000.00	\$ -	\$ -	\$ 4,488,308.60	\$ 511,691.40	\$ -	\$ 0.00
402	069100	Mtta System Projects	\$ 2,410,000.00	\$ -	\$ -	\$ 2,409,999.89	\$ -	\$ -	\$ 0.11
402	096005	Electronic Ticketing Equip	\$ 182,707.40	\$ -	\$ -	\$ 182,707.40	\$ -	\$ -	\$ -
402	144104	Riverside Dr & Rltd Infrstr	\$ 250,252.64	\$ -	\$ -	\$ 250,252.64	\$ -	\$ -	\$ -
402	146200	Fire - SCBA	\$ 94,389.51	\$ -	\$ -	\$ 94,389.51	\$ -	\$ -	\$ -
402	156000	Radio Sys Upgrd & Assc Equip	\$ 3,545,000.00	\$ -	\$ -	\$ 3,545,000.00	\$ -	\$ -	\$ -
402	170101	Capital Equipment	\$ 172,000.00	\$ -	\$ -	\$ 172,000.00	\$ -	\$ -	\$ 0.00
402	203400001Z	Tulsa Zoo Department	\$ 1,027,836.86	\$ -	\$ 576,185.93	\$ 1,027,836.86	\$ -	\$ -	\$ (0.00)
402	914411	Tulsa Trails	\$ 1,492,500.00	\$ -	\$ -	\$ 1,492,500.00	\$ 0.00	\$ -	\$ (0.00)
402	962301	Tulsa Convention Center Impr	\$ 2,000,000.00	\$ -	\$ -	\$ 1,981,869.61	\$ 0.00	\$ -	\$ 18,130.39
402	966120	Gilcrease Exp Osage Exp-41st	\$ 4,500,000.00	\$ -	\$ -	\$ 4,500,000.00	\$ -	\$ -	\$ -

2014 EXTENDED 1.1% SALES TAX

FUND 405

(2014 EXTENDED 1.1% SALES TAX FUND)

**CITY OF TULSA, OKLAHOMA
SALES TAX OVERVIEW COMMITTEE REPORT
FUND 405 - 2014 EXTENDED 1.1% SALES TAX**

**STATEMENT OF REVENUES, EXPENDITURES AND ENCUMBRANCES
FOR THE ELEVEN MONTHS ENDED MAY 31, 2024**

	FY ESTIMATED REVENUES/ LIFE-TO-DATE APPROPRIATIONS	CURRENT MONTH	ACTUAL YEAR TO DATE	LIFE TO DATE	OUTSTANDING REVENUES/ BALANCE OF APPROPRIATIONS
Revenue					
Sales Tax	\$	\$	\$	\$ 551,323,376.53	\$
Donations					
Interest on Investments		352,133.07	3,573,743.92	23,007,886.41	(3,573,743.92)
Intergovernmental Revenue					
Federal, State & Local grants					
Transfers from other funds					
Miscellaneous Revenue				98,580.75	
Total Revenue		352,133.07	3,573,743.92	574,429,843.69	-3,573,743.92
Expenditures					
Project Expenditures	579,639,705.22	2,075,158.48	23,266,901.86	426,135,327.73	153,504,377.49
Total Expenditures	579,639,705.22	2,075,158.48	23,266,901.86	426,135,327.73	153,504,377.49
Excess (Deficiency) of Revenue Over Expenditures			(19,693,157.94)	148,294,515.96	
Completed Projects Encumbrances			32,594,551.14	32,594,551.14	
Excess (Deficiency) of Revenue Over Expenditures and Encumbrances			(52,287,709.08)	115,699,964.82	
June 30, 2022 Ending Fund Balance			129,725,585.23		
Prior year expenditures					
June 30, 2022 Encumbrances			38,262,088.67		
Adjusted Beginning Fund Balance			167,987,673.90		
Ending Fund Balance			\$ 115,699,964.82	\$ 115,699,964.82	

2014 SALES TAX

Fund 405

As of: 05/31/2024

\$ 579,639,705.22 \$ 2,075,158.48 \$ 21,095,276.42 \$ 434,667,344.28 \$ 32,520,051.14 \$ 74,500.00 \$ 112,377,809.80

Fund	Project	Project Title	Revised Budget	MTD Actual	YTD Actual	LTD Actual	Encumbrances	Committed	Balance
405	140040	Cng Fuel Expansion	\$ 1,800,000.00	\$ -	\$ -	\$ 1,787,810.17	\$ -	\$ -	\$ 12,189.83
405	140050	Radio Frequency ID Devices	\$ 750,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 750,000.00
405	140060	Emd Emergency Generators	\$ 200,000.00	\$ -	\$ -	\$ 196,879.85	\$ (0.00)	\$ -	\$ 3,120.15
405	140070	Emd Facilities Maintenance	\$ 1,000,000.00	\$ -	\$ 33,000.00	\$ 888,975.46	\$ 9,337.00	\$ -	\$ 101,687.54
405	140080	Emd Lights, Hvac, Plumbing	\$ 2,300,000.00	\$ -	\$ 4,945.00	\$ 1,480,357.70	\$ 52,666.93	\$ -	\$ 766,975.37
405	140100	Capital Equipment	\$ 46,235,000.00	\$ -	\$ -	\$ 46,234,996.00	\$ -	\$ -	\$ 4.00
405	143001	Levee District #12 Rehab	\$ 3,400,000.00	\$ -	\$ (960,155.50)	\$ 446,463.00	\$ 120,002.85	\$ -	\$ 2,833,534.15
405	144003	Citywide Guardrail Repl	\$ 1,000,000.00	\$ 2,683.12	\$ 11,321.06	\$ 546,107.85	\$ 453,892.15	\$ -	\$ (0.00)
405	144004	CW Traffic Signalization	\$ 2,000,000.00	\$ -	\$ 385,366.36	\$ 1,802,698.95	\$ (0.00)	\$ -	\$ 197,301.05
405	144005	Roadway & Pedestrian Lights	\$ 1,000,000.00	\$ 6,425.92	\$ 74,722.73	\$ 964,940.20	\$ 32,539.20	\$ -	\$ 2,520.60
405	144006	Signing Pvmt Mark DIntion	\$ 2,510,000.00	\$ -	\$ 98,791.99	\$ 1,889,067.52	\$ 87,500.00	\$ -	\$ 533,432.48
405	144007	Traffic Calming & Safety	\$ 1,000,000.00	\$ -	\$ -	\$ 1,000,000.00	\$ (0.00)	\$ -	\$ 0.00
405	144008	TRAFFIC SIGNAL INSTALLATION	\$ 3,151,264.92	\$ -	\$ 112,223.50	\$ 2,696,461.56	\$ 210,265.57	\$ 54,500.00	\$ 190,037.79
405	144009	TRAFFIC SIGNAL POLE RPL	\$ 1,000,000.00	\$ 169.79	\$ 2,996.96	\$ 822,097.33	\$ 14,467.82	\$ -	\$ 163,434.85
405	144010	Creek Turnpike Trail Bridge	\$ 93,900.00	\$ -	\$ 2,857.59	\$ 88,173.68	\$ 5,726.32	\$ -	\$ -
405	144011	GPS Emgency Vehicle Preemp Sys	\$ 400,000.00	\$ -	\$ -	\$ 400,000.00	\$ -	\$ -	\$ -
405	144017	Art Street Rehab & Citywide	\$ 127,340,000.00	\$ 1,095,201.55	\$ 1,869,910.31	\$ 77,313,741.29	\$ 2,932,630.86	\$ -	\$ 47,093,627.85
405	144018	Bike Ped Master Plan Improv	\$ 4,200,000.00	\$ -	\$ 23,182.99	\$ 4,199,999.07	\$ 0.93	\$ -	\$ 0.00
405	144019	IDL Entrance Rehab	\$ 3,000,000.00	\$ -	\$ -	\$ 3,000,000.00	\$ (0.00)	\$ -	\$ 0.00
405	144020	Citywide-Arterial Rt&Pv Main	\$ 3,120,000.00	\$ -	\$ 82,681.02	\$ 3,120,000.00	\$ (0.00)	\$ -	\$ 0.00
405	144063	Bridge Replacement And Rehab	\$ 14,685,000.00	\$ 324.47	\$ 228,427.72	\$ 7,969,618.86	\$ 4,593,851.16	\$ -	\$ 2,121,529.98
405	144093	CW Match Funds - Comanche Park	\$ 8,429,500.00	\$ -	\$ -	\$ 3,429,500.00	\$ 0.00	\$ -	\$ 5,000,000.00
405	144094	ODOT Rehab & Replacement	\$ 3,800,000.00	\$ -	\$ -	\$ 3,770,928.06	\$ (0.00)	\$ -	\$ 29,071.94
405	144101	Yale Ave 81St - 91St Wdn	\$ 30,250,000.00	\$ 552,737.20	\$ 7,595,789.92	\$ 22,902,406.70	\$ 4,641,131.23	\$ -	\$ 2,706,462.07
405	144102	81St St Sheridan - Meml Wdn	\$ 12,000,000.00	\$ -	\$ 33,721.46	\$ 9,864,642.94	\$ 86,767.72	\$ -	\$ 2,048,589.34
405	144103	Yale 96th - 101st St Wdn	\$ 13,000,000.00	\$ -	\$ -	\$ 11,406,496.12	\$ 168,336.52	\$ -	\$ 1,425,167.36
405	144104	Riverside Dr & Rltd Infrstr	\$ 19,678,159.48	\$ -	\$ -	\$ 19,657,945.32	\$ 20,214.16	\$ -	\$ 0.00
405	144105	25 W Ave: Edison-Apache (DS-W)	\$ 750,000.00	\$ -	\$ -	\$ 750,000.00	\$ 0.00	\$ -	\$ (0.00)
405	144108	Pine St: Mingo-U.S. 169 (DS-W)	\$ 500,000.00	\$ -	\$ 103,029.27	\$ 103,029.27	\$ 335,770.73	\$ -	\$ 61,200.00
405	144109	Ada Transition Plan - Street	\$ 10,200,000.00	\$ -	\$ 207,387.56	\$ 6,624,372.24	\$ 2,223,344.20	\$ -	\$ 1,352,283.56
405	144120	Gilcrease Exp Local Match	\$ 7,500,000.00	\$ -	\$ -	\$ 3,439,884.37	\$ 1,094,466.30	\$ -	\$ 2,965,649.33
405	145100	Ada Transition Plan - Bldgs	\$ 1,275,000.00	\$ -	\$ 30,541.58	\$ 529,846.78	\$ 745,153.22	\$ -	\$ 0.00
405	145200	Ada Transition Plan - Parks	\$ 1,140,000.00	\$ -	\$ 13,207.02	\$ 962,477.21	\$ 13,820.00	\$ -	\$ 163,702.79
405	145300	Public Facilities, Otc	\$ 3,295,000.00	\$ -	\$ 421,273.80	\$ 1,834,443.57	\$ 13,455.11	\$ -	\$ 1,447,101.32
405	145330	Pac - Fire Alarm System	\$ 520,000.00	\$ -	\$ 204,620.63	\$ 520,000.00	\$ 0.00	\$ -	\$ (0.00)
405	145340	Pac - Fire Sprinklers	\$ 1,140,000.00	\$ -	\$ 548,186.28	\$ 1,085,865.08	\$ 7,795.85	\$ -	\$ 46,339.07

2014 SALES TAX

Fund 405

As of: 05/31/2024

\$ 579,639,705.22 \$ 2,075,158.48 \$ 21,095,276.42 \$ 434,667,344.28 \$ 32,520,051.14 \$ 74,500.00 \$ 112,377,809.80

Fund	Project	Project Title	Revised Budget	MTD Actual	YTD Actual	LTD Actual	Encumbrances	Committed	Balance
405	145350	Pac - Renovations	\$ 1,840,000.00	\$ 62,230.52	\$ 530,946.07	\$ 1,735,901.35	\$ 43,705.93	\$ -	\$ 60,392.72
405	145360	Pac - Fan Coil Replacement	\$ 555,000.00	\$ -	\$ (24,156.38)	\$ 523,971.07	\$ (0.00)	\$ -	\$ 31,028.93
405	145370	Pac - Hvac Motor Replacement	\$ 175,000.00	\$ -	\$ -	\$ 20,000.00	\$ (0.00)	\$ -	\$ 155,000.00
405	145380	PAC: Roof Replacement	\$ 1,300,000.00	\$ -	\$ -	\$ 1,241,015.27	\$ 10,353.77	\$ -	\$ 48,630.96
405	145400	Public Facilities, Roofing	\$ 3,000,000.00	\$ -	\$ 19,650.36	\$ 2,849,468.98	\$ 150,531.02	\$ -	\$ (0.00)
405	145500	Animal Shelter Expn Ph 1	\$ 8,850,000.00	\$ 350.00	\$ 230,230.20	\$ 518,105.03	\$ 425,743.08	\$ -	\$ 7,906,151.89
405	145600	Animal Shelter Facility Imp	\$ 750,000.00	\$ -	\$ -	\$ 705,467.71	\$ -	\$ -	\$ 44,532.29
405	145610	Gm - Cctv Camera Upgrade	\$ 491,854.46	\$ -	\$ -	\$ 491,854.46	\$ -	\$ -	\$ 0.00
405	145620	Gilcrease Lib/Arch Storage	\$ 300,000.00	\$ -	\$ -	\$ 300,000.00	\$ -	\$ -	\$ 0.00
405	145630	Helmerich Hall Floor Repl	\$ 1,374.12	\$ -	\$ -	\$ 1,374.12	\$ -	\$ -	\$ (0.00)
405	145640	Gilcrease: Gallery wood floor	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
405	145650	GM - Grease Trap & Sewer	\$ 54,047.48	\$ -	\$ -	\$ 54,047.48	\$ -	\$ -	\$ -
405	145660	GM - Gallery Lighting Cntrls	\$ 218,393.61	\$ -	\$ -	\$ 218,393.61	\$ 0.00	\$ -	\$ (0.00)
405	145670	GM - Fire Suppression	\$ 43,119.58	\$ -	\$ -	\$ 43,119.51	\$ -	\$ -	\$ 0.07
405	145680	Gilcrease: Kitchen renovation	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
405	145690	GM - Perimeter Fence	\$ 30,595.39	\$ -	\$ -	\$ 30,595.39	\$ -	\$ -	\$ 0.00
405	145700	GM - Public Restroom	\$ 11,553.31	\$ -	\$ -	\$ 11,553.31	\$ -	\$ -	\$ 0.00
405	145710	Gilcrease: Restore N Park	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
405	145710A	Gilcrease: Restore N Park	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
405	145720	GM HVAC Humidification	\$ 1,078,145.54	\$ -	\$ 102,016.43	\$ 1,078,145.54	\$ -	\$ -	\$ -
405	145730	Gilcrease: Chromatic Glass	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
405	145740	GM Chilled Water Drive	\$ 155,000.00	\$ -	\$ -	\$ 155,000.00	\$ -	\$ -	\$ -
405	145750	GM HVAC Controls	\$ 400,000.00	\$ -	\$ -	\$ 400,000.00	\$ -	\$ -	\$ -
405	145760	GM - Halon Fire Suppression	\$ 632,623.06	\$ -	\$ -	\$ 632,623.06	\$ 0.00	\$ -	\$ (0.00)
405	145770	Gilcrease: Parking Expansion	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
405	145780	GM - Roof Replacement	\$ 1,322,531.58	\$ -	\$ -	\$ 1,322,531.58	\$ -	\$ -	\$ (0.00)
405	145790	GM - Thoms Gilcrease Roof	\$ 518,324.73	\$ -	\$ -	\$ 518,324.73	\$ -	\$ -	\$ -
405	145800	Tulsa Centrl Library Project	\$ 10,000,000.00	\$ -	\$ -	\$ 10,000,000.00	\$ -	\$ -	\$ -
405	146100	Helicopter Replacement	\$ 2,802,000.00	\$ -	\$ -	\$ 2,802,000.00	\$ -	\$ -	\$ -
405	146110	Police Academy-Crt-Compstat	\$ 4,040,000.00	\$ -	\$ -	\$ 2,943,752.18	\$ -	\$ -	\$ 1,096,247.82
405	146120	Uniform Division Renovations	\$ 3,000,000.00	\$ 6,079.73	\$ 38,844.68	\$ 387,097.68	\$ 71,743.32	\$ -	\$ 2,541,159.00
405	146130	Police Capital Equipment	\$ 22,265,000.00	\$ -	\$ -	\$ 22,265,000.00	\$ -	\$ -	\$ -
405	146200	Fire - SCBA	\$ 2,600,000.00	\$ -	\$ -	\$ 2,600,000.00	\$ -	\$ -	\$ -
405	146210	Apparatus Replacement	\$ 17,000,000.00	\$ -	\$ -	\$ 16,166,371.83	\$ 794,765.36	\$ -	\$ 38,862.81
405	146220	Fire Station Rehabilitation	\$ 7,250,000.00	\$ 21,433.87	\$ 98,237.60	\$ 6,737,815.72	\$ 309,137.92	\$ 20,000.00	\$ 183,046.36
405	146230	Fire Station Generators	\$ 1,500,000.00	\$ -	\$ -	\$ 1,441,943.79	\$ (0.00)	\$ -	\$ 58,056.21

2014 SALES TAX

Fund 405

As of: 05/31/2024

\$ 579,639,705.22 \$ 2,075,158.48 \$ 21,095,276.42 \$ 434,667,344.28 \$ 32,520,051.14 \$ 74,500.00 \$ 112,377,809.80

Fund	Project	Project Title	Revised Budget	MTD Actual	YTD Actual	LTD Actual	Encumbrances	Committed	Balance
405	146240	Fire Department Facilities	\$ 2,000,000.00	\$ -	\$ 750.00	\$ 180,807.50	\$ 61,854.50	\$ -	\$ 1,757,338.00
405	146300	Financial Sys Replacement	\$ 10,000,000.00	\$ -	\$ -	\$ 8,540,491.86	\$ 1,400.00	\$ -	\$ 1,458,108.14
405	146310	Law Enforcement Records Mgmt	\$ 7,030,000.00	\$ 42,662.57	\$ 421,922.51	\$ 6,454,493.89	\$ 115,473.13	\$ -	\$ 460,032.98
405	147100	Rp - Park Facilities Refurb	\$ 4,000,000.00	\$ 10,253.60	\$ 100,278.95	\$ 3,349,239.68	\$ -	\$ -	\$ 650,760.32
405	147120	Reed - Pool Reconstruction	\$ 2,410,000.00	\$ -	\$ -	\$ 2,358,763.54	\$ 51,236.46	\$ -	\$ (0.00)
405	147130	Security System Upgrades	\$ 160,000.00	\$ -	\$ -	\$ 140,896.78	\$ 15,564.24	\$ -	\$ 3,538.98
405	147140	Tiger & Snow Leopard Exhibit	\$ 3,165,497.09	\$ -	\$ -	\$ 3,165,497.09	\$ -	\$ -	\$ -
405	147150	Carnivores Exhibits	\$ 8,000,000.00	\$ -	\$ -	\$ 619.32	\$ 7,999,380.68	\$ -	\$ -
405	147160	Hicks Park Improvements	\$ 635,000.00	\$ -	\$ -	\$ 633,313.45	\$ 1,686.55	\$ -	\$ (0.00)
405	147170	Hunter: Restroom (Exp & Repr)	\$ 400,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 400,000.00
405	147180	Lacy Park Master Plan - Ph 1	\$ 3,600,000.00	\$ -	\$ -	\$ 3,600,000.00	\$ -	\$ -	\$ (0.00)
405	147190	Water Playgrounds	\$ 1,580,000.00	\$ -	\$ -	\$ 1,580,000.00	\$ 0.00	\$ -	\$ (0.00)
405	147200	Rp - Pedestrian Bridge Imp	\$ 7,760,000.00	\$ -	\$ 16,282.67	\$ 7,760,000.00	\$ (0.00)	\$ -	\$ 0.00
405	147210	Mohawk Golf Club House	\$ 265,000.00	\$ -	\$ 48,932.00	\$ 234,292.51	\$ 11,239.26	\$ -	\$ 19,468.23
405	147220	Page Belcher Improvements	\$ 400,000.00	\$ -	\$ 4,976.00	\$ 181,790.20	\$ 25,169.00	\$ -	\$ 193,040.80
405	147230	Savage Park Improvements	\$ 120,000.00	\$ -	\$ -	\$ 15,313.82	\$ 8,501.87	\$ -	\$ 96,184.31
405	147240	Whiteside Plumbing Repairs	\$ 251,097.34	\$ -	\$ -	\$ 251,097.34	\$ (0.00)	\$ -	\$ (0.00)
405	147250	Woodward: Comp Landscaping	\$ 4,850,000.00	\$ 15,041.82	\$ 60,427.09	\$ 1,234,421.86	\$ 47,481.26	\$ -	\$ 3,568,096.88
405	147260	Cousins Park Improvements	\$ 1,975,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,975,000.00
405	147270	Carl Smith Improvements	\$ 185,000.00	\$ -	\$ -	\$ 76,935.35	\$ 7,388.98	\$ -	\$ 100,675.67
405	147300	Chamberlain - Pool Reconstruct	\$ 2,721,207.52	\$ -	\$ 8,897.04	\$ 250,423.13	\$ 2,173,762.85	\$ -	\$ 297,021.54
405	147400	Lacy - Pool	\$ 2,640,000.00	\$ -	\$ -	\$ 2,634,677.94	\$ 2,450.08	\$ -	\$ 2,871.98
405	147500	Mcclure - Pool	\$ 4,532,206.93	\$ -	\$ -	\$ 4,521,834.20	\$ 10,372.73	\$ -	\$ (0.00)
405	147510	Whiteside Pool	\$ 1,349,674.19	\$ -	\$ -	\$ 1,349,674.19	\$ 0.00	\$ -	\$ 0.00
405	147520	Playground Safety Surfaces	\$ 7,300,000.00	\$ -	\$ 374,198.51	\$ 3,427,474.66	\$ 87,157.49	\$ -	\$ 3,785,367.85
405	148100	Annual Economic Development	\$ 6,675,000.00	\$ 5,044.16	\$ 5,719.72	\$ 4,371,207.27	\$ 1,213,240.54	\$ -	\$ 1,090,552.19
405	148110	Op Ser - Strategic Mobility	\$ 1,500,000.00	\$ -	\$ -	\$ 528,679.00	\$ 20,000.00	\$ -	\$ 951,321.00
405	148120	Op Ser - Corridor & Small Ar	\$ 2,000,000.00	\$ -	\$ -	\$ 1,132,935.44	\$ 7,390.19	\$ -	\$ 859,674.37
405	148130	Op Ser - Northland Str. Acq	\$ 5,000,000.00	\$ -	\$ 4,161.96	\$ 2,700,132.96	\$ 198,837.24	\$ -	\$ 2,101,029.80
405	148140	Retail and Res Development	\$ 4,000,000.00	\$ -	\$ -	\$ 3,998,400.00	\$ -	\$ -	\$ 1,600.00
405	148150	Pearl District Flood Control	\$ 5,000,000.00	\$ (39,155.29)	\$ (38,342.94)	\$ 2,708,841.27	\$ 96,884.93	\$ -	\$ 2,194,273.80
405	148160	Charles Page Boulevard - Plan	\$ 445,000.00	\$ -	\$ 87,195.82	\$ 213,502.33	\$ -	\$ -	\$ 231,497.67
405	148170	Eugene Field Redevelopment	\$ 10,900,000.00	\$ 260,879.45	\$ 679,732.15	\$ 9,796,470.96	\$ 560,842.61	\$ -	\$ 542,686.43
405	148180	Route 66 Restrooms & Parking	\$ 550,000.00	\$ -	\$ -	\$ 524,394.54	\$ 0.00	\$ -	\$ 25,605.46
405	149100	Transit Coach & Lift Match	\$ 14,750,000.00	\$ 35,000.00	\$ 644,884.68	\$ 10,037,458.28	\$ -	\$ -	\$ 4,712,541.72
405	149200	Peoria (Brt) Project	\$ 14,052,005.06	\$ (2,669.00)	\$ (2,669.00)	\$ 13,632,060.05	\$ 2.00	\$ -	\$ 419,943.01

2014 SALES TAX

Fund 405

As of: 05/31/2024

\$ 579,639,705.22 \$ 2,075,158.48 \$ 21,095,276.42 \$ 434,667,344.28 \$ 32,520,051.14 \$ 74,500.00 \$ 112,377,809.80

Fund	Project	Project Title	Revised Budget	MTD Actual	YTD Actual	LTD Actual	Encumbrances	Committed	Balance
405	170050	Tulsa Zoo & Living Museum	\$ 198,271.82	\$ 465.00	\$ 190,206.82	\$ 190,206.82	\$ 8,065.00	\$ -	\$ -
405	193400000Z	Zoo Playground	\$ 1,451,728.18	\$ -	\$ -	\$ 1,451,728.18	\$ -	\$ -	\$ (0.00)
405	2059FR0046	Consulting Services - Match	\$ 70,500.00	\$ -	\$ -	\$ 27,488.00	\$ -	\$ -	\$ 43,012.00
405	2125X0001Z	Computer Aided Dispatch (CAD)	\$ 660,000.00	\$ -	\$ -	\$ 659,998.00	\$ -	\$ -	\$ 2.00
405	2132X0001Z	MTTA Parking Lot	\$ 947,994.94	\$ -	\$ -	\$ 689,501.75	\$ -	\$ -	\$ 258,493.19
405	2134B0001Z	Gilcrease Museum Facility Imp	\$ 8,262,134.89	\$ -	\$ 6,363,924.23	\$ 8,136,581.57	\$ 125,553.32	\$ -	\$ -

2020 SALES TAX

FUND 409

(2020 SALES TAX FUND)

**CITY OF TULSA, OKLAHOMA
SALES TAX OVERVIEW COMMITTEE REPORT
FUND 409 - 2020 SALES TAX**

**STATEMENT OF REVENUES, EXPENDITURES AND ENCUMBRANCES
FOR THE ELEVEN MONTHS ENDED MAY 31, 2024**

	FY ESTIMATED REVENUES/ LIFE-TO-DATE APPROPRIATIONS	CURRENT MONTH	ACTUAL YEAR TO DATE	LIFE TO DATE	OUTSTANDING REVENUES/ BALANCE OF APPROPRIATIONS
Revenue					
Sales Tax	\$ 41,840,595.00	\$ 3,578,003.71	\$ 39,590,112.88	\$ 125,190,564.86	\$ 2,250,482.12
Donations					
Interest on Investments		128,030.06	1,071,530.89	1,838,237.55	(1,071,530.89)
Intergovernmental Revenue					
Federal, State & Local grants					
Transfers from other funds					
Miscellaneous Revenue					
Total Revenue	<u>41,840,595.00</u>	<u>3,706,033.77</u>	<u>40,661,643.77</u>	<u>127,028,802.41</u>	<u>1,178,951.23</u>
Expenditures					
Project Expenditures	<u>112,683,334.00</u>	<u>2,018,244.66</u>	<u>23,104,564.13</u>	<u>65,709,363.43</u>	<u>46,973,970.57</u>
Total Expenditures	<u>112,683,334.00</u>	<u>2,018,244.66</u>	<u>23,104,564.13</u>	<u>65,709,363.43</u>	<u>46,973,970.57</u>
Excess (Deficiency) of Revenue Over Expenditures			17,557,079.64	61,319,438.98	
Completed Projects Encumbrances			<u>8,441,360.45</u>	<u>8,441,360.45</u>	
Excess (Deficiency) of Revenue Over Expenditures and Encumbrances			9,115,719.19	52,878,078.53	
June 30, 2022 Ending Fund Balance			25,377,927.47		
Prior year expenditures					
June 30, 2022 Encumbrances			<u>18,384,431.87</u>		
Adjusted Beginning Fund Balance			<u>43,762,359.34</u>		
Ending Fund Balance			<u>\$ 52,878,078.53</u>	<u>\$ 52,878,078.53</u>	

2022 SALES TAX

Fund 409

As of: 05/31/2024

\$ 112,683,334.00 \$ 2,018,244.66 \$ 22,796,484.32 \$ 72,428,117.25 \$ 8,441,360.45 \$ - \$ 31,813,856.30

Fund	Project	Project Title	Revised Budget	MTD Actual	YTD Actual	LTD Actual	Encumbrances	Committed	Balance
409	2215X00001	Capital Equipment	\$ 33,833,334.00	\$ 939,814.84	\$ 10,337,963.24	\$ 32,893,519.16	\$ -	\$ -	\$ 939,814.84
409	2225X00013	Fire Apparatus and Equipment	\$ 18,600,000.00	\$ -	\$ 3,018,747.37	\$ 13,208,515.72	\$ 2,362,330.52	\$ -	\$ 3,029,153.76
409	2225X00014	911 Station Alert System	\$ 3,000,000.00	\$ 863,258.20	\$ 863,258.20	\$ 863,258.20	\$ 475,915.85	\$ -	\$ 1,660,825.95
409	2225X00015	Police Helicopter Replacement	\$ 4,700,000.00	\$ -	\$ 4,700,000.00	\$ 4,700,000.00	\$ -	\$ -	\$ -
409	2225X00016	Municipal Lockup Data Storage	\$ 510,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 510,000.00
409	2234B00000	Greenwood Cultural Center Reha	\$ 5,340,000.00	\$ -	\$ 1,278.49	\$ 242,184.07	\$ 566,780.46	\$ -	\$ 4,531,035.47
409	2234B00004	Gilcrease Museum Improvements	\$ 6,660,000.00	\$ -	\$ -	\$ 6,660,000.00	\$ -	\$ -	\$ -
409	2234B00006	CW- Public Facilities - Roofs	\$ 1,400,000.00	\$ -	\$ 799,991.86	\$ 1,064,911.15	\$ -	\$ -	\$ 335,088.85
409	2234B00007	Animal Shelter Phase II	\$ 2,080,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,080,000.00
409	2234B00008	One Technology Center - Maint/	\$ 300,000.00	\$ -	\$ 1,100.88	\$ 26,297.48	\$ -	\$ -	\$ 273,702.52
409	2234B00024	CW - Public Facilities Rehab/R	\$ 2,950,000.00	\$ 10,585.50	\$ 714,255.26	\$ 739,186.81	\$ 867,457.74	\$ -	\$ 1,343,355.45
409	2234B00025	ADA Imp for City Facilities	\$ 1,250,000.00	\$ -	\$ 4,721.19	\$ 4,721.19	\$ 109,711.62	\$ -	\$ 1,135,567.19
409	2235X00019	Transit Fleet Replacement	\$ 6,300,000.00	\$ -	\$ 628,286.00	\$ 1,713,617.80	\$ -	\$ -	\$ 4,586,382.20
409	2236S00002	Parking Facilities	\$ 8,000,000.00	\$ -	\$ -	\$ 8,000,000.00	\$ -	\$ -	\$ -
409	2242P00030	Swan Lake Rehabilitation	\$ 1,700,000.00	\$ -	\$ 234,985.65	\$ 260,452.27	\$ 1,439,547.73	\$ -	\$ -
409	2244B00009	CW - Park Facilities	\$ 5,250,000.00	\$ 117,064.12	\$ 1,157,744.83	\$ 1,486,615.62	\$ 1,126,479.67	\$ -	\$ 2,636,904.71
409	2244B00027	ADA Imp for City Parks	\$ 1,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,000,000.00
409	2244P00010	CW - Outdoor Park Play Ameniti	\$ 500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 500,000.00
409	2244P00011	CW - Tennis Court Rehab/Replac	\$ 1,200,000.00	\$ 87,522.00	\$ 89,790.00	\$ 89,790.00	\$ 712,187.88	\$ -	\$ 398,022.12
409	2244P00012	Fred Johnson Rehab	\$ 3,125,000.00	\$ -	\$ 26,305.75	\$ 60,943.75	\$ 779,213.48	\$ -	\$ 2,284,842.77
409	2258X00017	CW - Eco Devo Infrastructure	\$ 2,850,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 2,850,000.00
409	2259X00018	CW - Commtty Dev Priority Proje	\$ 2,135,000.00	\$ -	\$ 218,055.60	\$ 414,104.03	\$ 1,735.50	\$ -	\$ 1,719,160.47

2016 VISION TULSA ECONOMIC DEVELOPMENT SALES FUND

FUND 4000

(2016 LIMITED PURPOSE TEMPORARY SALES TAX FUND)

**CITY OF TULSA, OKLAHOMA
SALES TAX OVERVIEW COMMITTEE REPORT
FUND 4000 - 2016 VISION TULSA ECONOMIC DEVELOPMENT**

**STATEMENT OF REVENUES, EXPENDITURES AND ENCUMBRANCES
FOR THE ELEVEN MONTHS ENDED MAY 31, 2024**

	FY ESTIMATED REVENUES/ LIFE-TO-DATE APPROPRIATIONS	CURRENT MONTH	ACTUAL YEAR TO DATE	LIFE TO DATE	OUTSTANDING REVENUES/ BALANCE OF APPROPRIATIONS
Revenue					
Sales Tax	\$ 74,848,175.00	\$ 6,400,651.08	\$ 70,822,313.04	\$ 370,674,331.22	\$ 4,025,861.96
Donations					
Interest on Investments		237,162.41	2,014,560.65	5,392,451.79	(2,014,560.65)
Intergovernmental Revenue					
Federal, State & Local grants					
Transfers from other funds					
Miscellaneous Revenue					
Total Revenue	<u>74,848,175.00</u>	<u>6,637,813.49</u>	<u>72,836,873.69</u>	<u>376,066,783.01</u>	<u>2,011,301.31</u>
Expenditures					
Project Expenditures	<u>332,123,894.98</u>	<u>5,394,009.21</u>	<u>55,732,447.91</u>	<u>279,166,858.70</u>	<u>52,957,036.28</u>
Total Expenditures	<u>332,123,894.98</u>	<u>5,394,009.21</u>	<u>55,732,447.91</u>	<u>279,166,858.70</u>	<u>52,957,036.28</u>
Excess (Deficiency) of Revenue Over Expenditures			17,104,425.78	96,899,924.31	
Completed Projects Encumbrances			<u>4,511,306.02</u>	<u>4,511,306.02</u>	
Excess (Deficiency) of Revenue Over Expenditures and Encumbrances			12,593,119.76	92,388,618.29	
June 30, 2023 Ending Fund Balance			77,299,614.67		
Prior year expenditures					
June 30, 2023 Encumbrances			<u>2,495,883.86</u>		
Adjusted Beginning Fund Balance			79,795,498.53		
Ending Fund Balance			<u>\$ 92,388,618.29</u>	<u>\$ 92,388,618.29</u>	

2016 VISION ED CAPITAL PROJ

Fund 4000

As of: 05/31/2024

\$ 332,123,894.98 \$ 5,394,009.21 \$ 55,914,595.82 \$ 279,892,699.56 \$ 4,511,306.02 \$ - \$ 47,719,889.40

Fund	Project	Project Title	Revised Budget	MTD Actual	YTD Actual	LTD Actual	Encumbrances	Committed	Balance
4000	170000	Zink Lake and Related Improvem	\$ 21,690,000.00	\$ 559,995.60	\$ 2,615,636.36	\$ 20,586,620.91	\$ 1,112,850.59	\$ -	\$ (9,471.50)
4000	170005	Low-Water Dam and Pedestrian B	\$ 15,974,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 15,974,000.00
4000	170010	Turkey Mountain Urban Wilderne	\$ 2,600,000.00	\$ -	\$ -	\$ 2,600,000.00	\$ -	\$ -	\$ -
4000	170015	Levee Dist #12 Rehab (Match)	\$ 5,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,000,000.00
4000	170020	Trail E Bank 101 Cousins Park	\$ 2,400,000.00	\$ -	\$ -	\$ 69,165.48	\$ 1,504,678.59	\$ -	\$ 826,155.93
4000	170025	23rd Jackson Redevelop Study	\$ 1,000,000.00	\$ -	\$ -	\$ 762,600.95	\$ 610.71	\$ -	\$ 236,788.34
4000	170035	Cox Center & Dist Master Plan	\$ 14,100,000.00	\$ -	\$ -	\$ 14,100,000.00	\$ (0.00)	\$ -	\$ 0.00
4000	170060	BMX National Headquarters	\$ 5,801.19	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,801.19
4000	170065	South Mingo Corridor	\$ 1,000,000.00	\$ -	\$ 22,703.50	\$ 1,000,000.00	\$ -	\$ -	\$ -
4000	170075	Capital Equip (Non Pub Safety)	\$ 9,000,000.00	\$ 250,000.00	\$ 2,750,000.00	\$ 8,750,000.00	\$ -	\$ -	\$ 250,000.00
4000	170080ENGR	CW & Rt 66 Beaut Rvst_ENGR	\$ 1,500,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 1,500,000.00
4000	170080MOED	CW & Rt 66 Beaut Rvst_MOED	\$ 3,550,000.00	\$ -	\$ -	\$ 2,357,000.00	\$ 718,000.00	\$ -	\$ 475,000.00
4000	170080PLAN	CW & Rt 66 Beaut Rvst_PLAN	\$ 1,620,093.79	\$ 7,221.93	\$ 147,798.64	\$ 926,647.14	\$ 229,733.13	\$ -	\$ 463,713.52
4000	170085	Peoria - Mohawk: Business Park	\$ 3,300,000.00	\$ -	\$ -	\$ 1,817,410.02	\$ 0.00	\$ -	\$ 1,482,589.98
4000	170090	Public School Partnership	\$ 8,600,000.00	\$ -	\$ 596,277.77	\$ 5,949,432.42	\$ 857,433.00	\$ -	\$ 1,793,134.58
4000	170095	Community Health Connection	\$ 4,570,000.00	\$ -	\$ -	\$ 4,570,000.00	\$ -	\$ -	\$ -
4000	170105	Discovery Lab Site	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4000	170110	N Peoria Conn 56-Mohawk	\$ 3,100,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,100,000.00
4000	170125	McCullough Park	\$ 3,060,000.00	\$ -	\$ 43,671.10	\$ 3,059,999.99	\$ 0.00	\$ -	\$ 0.01
4000	170145	Tulsa Arts Commission	\$ 1,050,000.00	\$ 17,000.00	\$ 97,000.00	\$ 776,189.19	\$ 88,000.00	\$ -	\$ 185,810.81
4000	170155	PAC Improvement Master Plan	\$ 1,000,000.00	\$ -	\$ -	\$ 1,000,000.00	\$ -	\$ -	\$ 0.00
4000	170160	Transfer to TPF 2017	\$ 228,004,000.00	\$ 4,559,791.68	\$ 49,641,508.45	\$ 211,567,633.46	\$ -	\$ -	\$ 16,436,366.54

**2016 VISION ADVANCE FUNDED
REVENUE BOND FUND**

FUND 4001

(2016 ADVANCE FUNDED BOND FUND)

**CITY OF TULSA, OKLAHOMA
SALES TAX OVERVIEW COMMITTEE REPORT
FUND 4001 - 2017 VISION ECONOMIC DEVELOPMENT BOND ISSUE 1**

**STATEMENT OF REVENUES, EXPENDITURES AND ENCUMBRANCES
FOR THE ELEVEN MONTHS ENDED MAY 31, 2024**

	FY ESTIMATED REVENUES/ LIFE-TO-DATE APPROPRIATIONS	CURRENT MONTH	ACTUAL YEAR TO DATE	LIFE TO DATE	OUTSTANDING REVENUES/ BALANCE OF APPROPRIATIONS
Revenue					
Bond Sale Receipts	\$	\$	\$	\$ 115,300,000.00	\$
Donations					
Miscellaneous Revenue				3,175,000.00	
Total Revenue				<u>118,475,000.00</u>	
Expenditures					
Project Expenditures	118,475,000.00	12,895.34	57,070.93	114,967,224.33	3,507,775.67
Total Expenditures	<u>118,475,000.00</u>	<u>12,895.34</u>	<u>57,070.93</u>	<u>114,967,224.33</u>	<u>3,507,775.67</u>
Excess (Deficiency) of Revenue Over Expenditures			(57,070.93)	3,507,775.67	
Completed Projects Encumbrances			73.00	<u>1,125,401.18</u>	<u>1,125,401.18</u>
Excess (Deficiency) of Revenue Over Expenditures and Encumbrances			(1,182,472.11)	2,382,374.49	
June 30, 2022 Ending Fund Balance			2,373,213.10		
Prior year expenditures					
June 30, 2022 Encumbrances			<u>1,191,633.50</u>		
Adjusted Beginning Fund Balance			3,564,846.60		
Ending Fund Balance			<u>\$ 2,382,374.49</u>	<u>\$ 2,382,374.49</u>	

2017 VISION ED ISSUE 1

Fund 4001

As of: 05/31/2024

\$ 118,475,000.00 \$ 12,895.34 \$ 55,678.16 \$ 115,342,186.33 \$ 1,125,401.18 \$ - \$ 2,007,412.49

Fund	Project	Project Title	Revised Budget	MTD Actual	YTD Actual	LTD Actual	Encumbrances	Committed	Balance
4001	170000	Zink Lake and Related Improve	\$ 24,425,000.00	\$ -	\$ -	\$ 24,299,862.85	\$ 125,137.15	\$ -	\$ (0.00)
4001	170030	Gilcrease Museum Expansion	\$ 1,000,000.00	\$ -	\$ -	\$ 1,000,000.00	\$ -	\$ -	\$ (0.00)
4001	170035	Cox Center & Dist Master Plan	\$ 13,250,000.00	\$ -	\$ -	\$ 13,144,135.27	\$ 104,865.74	\$ -	\$ 998.99
4001	170040	Tulsa Fairgrounds	\$ 26,325,000.00	\$ -	\$ -	\$ 26,325,000.00	\$ 0.00	\$ -	\$ (0.00)
4001	170045	Airport Infrastructure	\$ 9,100,000.00	\$ 6,534.21	\$ 6,534.21	\$ 8,886,530.80	\$ 213,469.20	\$ -	\$ (0.00)
4001	170055	Langston Health Complex Exp	\$ 1,800,000.00	\$ -	\$ -	\$ 1,800,000.00	\$ -	\$ -	\$ 0.00
4001	170060	BMX National Headquarters	\$ 1,350,000.00	\$ -	\$ -	\$ 1,350,000.00	\$ (0.00)	\$ -	\$ 0.00
4001	170065	South Mingo Corridor	\$ 11,000,000.00	\$ 5,767.13	\$ 22,394.95	\$ 8,428,347.03	\$ 671,609.09	\$ -	\$ 1,900,043.88
4001	170070	Public School Safety First	\$ 5,000,000.00	\$ 594.00	\$ 6,749.00	\$ 4,991,971.00	\$ 320.00	\$ -	\$ 7,709.00
4001	170095	Community Health Connection	\$ 5,405,000.00	\$ -	\$ -	\$ 5,405,000.00	\$ -	\$ -	\$ -
4001	170100	Air National Guard Training Ce	\$ 9,400,000.00	\$ -	\$ 20,000.00	\$ 9,390,000.00	\$ 10,000.00	\$ -	\$ 0.00
4001	170110	N Peoria Conn 56-Mohawk	\$ 900,000.00	\$ -	\$ -	\$ 900,000.00	\$ -	\$ -	\$ (0.00)
4001	170115	TCC Career Placement	\$ 5,320,000.00	\$ -	\$ -	\$ 5,320,000.00	\$ -	\$ -	\$ -
4001	170120	UCAT Auth OSU Tulsa	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4001	170130	Mohawk Sports Complex	\$ 3,500,000.00	\$ -	\$ -	\$ 3,475,000.00	\$ (0.00)	\$ -	\$ 25,000.00
4001	170135	Go Plan Priority Projects	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4001	170140	Rt 66 Village Train Depot	\$ 400,000.00	\$ -	\$ -	\$ 400,000.00	\$ -	\$ -	\$ -
4001	170150A	2017 Vision ED Issue Costs_1	\$ 300,000.00	\$ -	\$ -	\$ 226,339.38	\$ -	\$ -	\$ 73,660.62

**2016 VISION ADVANCE FUNDED
REVENUE BOND FUND**

FUND 4003

(2016 ADVANCE FUNDED BOND FUND)

**CITY OF TULSA, OKLAHOMA
SALES TAX OVERVIEW COMMITTEE REPORT
FUND 4003 - 2017 VISION ECONOMIC DEVELOPMENT BOND ISSUE 2**

**STATEMENT OF REVENUES, EXPENDITURES AND ENCUMBRANCES
FOR THE ELEVEN MONTHS ENDED MAY 31, 2024**

	FY ESTIMATED REVENUES/ LIFE-TO-DATE APPROPRIATIONS	CURRENT MONTH	ACTUAL YEAR TO DATE	LIFE TO DATE	OUTSTANDING REVENUES/ BALANCE OF APPROPRIATIONS
<u>Revenue</u>					
Bond Sale Receipts	\$	\$	\$	\$ 118,100,000.00	\$
Donations					
Miscellaneous Revenue					
Total Revenue				<u>118,100,000.00</u>	
<u>Expenditures</u>					
Project Expenditures	118,100,000.00	456,219.40	5,383,974.27	116,192,483.37	1,907,516.63
Total Expenditures	<u>118,100,000.00</u>	<u>456,219.40</u>	<u>5,383,974.27</u>	<u>116,192,483.37</u>	<u>1,907,516.63</u>
Excess (Deficiency) of Revenue Over Expenditures			(5,383,974.27)	1,907,516.63	
Completed Projects Encumbrances			<u>276,062.42</u>	<u>276,062.42</u>	
Excess (Deficiency) of Revenue Over Expenditures and Encumbrances			(5,660,036.69)	1,631,454.21	
June 30, 2022 Ending Fund Balance			1,616,107.21		
Prior year expenditures					
June 30, 2022 Encumbrances			<u>5,675,383.69</u>		
Adjusted Beginning Fund Balance			7,291,490.90		
Ending Fund Balance			<u>\$ 1,631,454.21</u>	<u>\$ 1,631,454.21</u>	

2017 VISION ED ISSUE 2

Fund 4003

As of: 05/31/2024

\$ 118,100,000.00 \$ 456,219.40 \$ 1,857,510.53 \$ 116,990,381.75 \$ 256,062.42 \$ 20,000.00 \$ 833,555.83

Fund	Project	Project Title	Revised Budget	MTD Actual	YTD Actual	LTD Actual	Encumbrances	Committed	Balance
4003	170000	Zink Lake and Related Improvem	\$ 16,885,000.00	\$ -	\$ 985,767.03	\$ 16,885,000.00	\$ (0.00)	\$ -	\$ 0.00
4003	170005	Low-Water Dam and Pedestrian B	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4003	170010	Turkey Mountain Urban Wilderne	\$ 5,000,000.00	\$ -	\$ -	\$ 4,999,980.00	\$ -	\$ -	\$ 20.00
4003	170030	Gilcrease Museum Expansion	\$ 6,000,000.00	\$ -	\$ 3,252.76	\$ 6,000,000.00	\$ (0.00)	\$ -	\$ (0.00)
4003	170035	Cox Center & Dist Master Plan	\$ 27,650,000.00	\$ -	\$ -	\$ 27,301,956.98	\$ 1,590.74	\$ -	\$ 346,452.28
4003	170040	Tulsa Fairgrounds	\$ 3,675,000.00	\$ -	\$ -	\$ 3,675,000.00	\$ -	\$ -	\$ 0.00
4003	170045	Airport Infrastructure	\$ 9,100,000.00	\$ -	\$ -	\$ 9,100,000.00	\$ -	\$ -	\$ -
4003	170050	Tulsa Zoo & Living Museum	\$ 3,000,000.00	\$ -	\$ 831.76	\$ 3,000,000.00	\$ 0.00	\$ -	\$ (0.00)
4003	170055	Langston Health Complex Exp	\$ 11,450,000.00	\$ -	\$ -	\$ 11,450,000.00	\$ -	\$ -	\$ -
4003	170060	BMX National Headquarters	\$ 13,650,000.00	\$ -	\$ 6,300.00	\$ 13,421,482.92	\$ 0.00	\$ -	\$ 228,517.08
4003	170070	Public School Safety First	\$ 4,750,000.00	\$ -	\$ 162,351.22	\$ 4,671,559.38	\$ 78,440.62	\$ -	\$ -
4003	170085	Peoria - Mohawk: Business Park	\$ 2,500,000.00	\$ -	\$ -	\$ 2,500,000.00	\$ -	\$ -	\$ -
4003	170105	Discovery Lab Site	\$ 8,000,000.00	\$ -	\$ -	\$ 8,000,000.00	\$ -	\$ -	\$ -
4003	170110	N Peoria Conn 56-Mohawk	\$ 3,000,000.00	\$ 456,219.40	\$ 688,137.50	\$ 2,603,893.45	\$ 176,031.06	\$ -	\$ 220,075.49
4003	170125	McCullough Park	\$ 540,000.00	\$ -	\$ 10,870.26	\$ 540,000.00	\$ -	\$ -	\$ (0.00)
4003	170140	Rt 66 Village Train Depot	\$ 2,600,000.00	\$ -	\$ -	\$ 2,575,337.93	\$ -	\$ 20,000.00	\$ 4,662.07
4003	170150B	2017 Vision ED Issue Bond Cost	\$ 300,000.00	\$ -	\$ -	\$ 266,171.09	\$ -	\$ -	\$ 33,828.91

**2016 VISION ADVANCE FUNDED
REVENUE BOND FUND**

FUND 4004

(2016 ADVANCE FUNDED BOND FUND)

**CITY OF TULSA, OKLAHOMA
SALES TAX OVERVIEW COMMITTEE REPORT
FUND 4004 - 2017 VISION ECONOMIC DEVELOPMENT BOND ISSUE 3**

**STATEMENT OF REVENUES, EXPENDITURES AND ENCUMBRANCES
FOR THE ELEVEN MONTHS ENDED MAY 31, 2024**

	FY ESTIMATED REVENUES/ LIFE-TO-DATE APPROPRIATIONS	CURRENT MONTH	ACTUAL YEAR TO DATE	LIFE TO DATE	OUTSTANDING REVENUES/ BALANCE OF APPROPRIATIONS
Revenue					
Bond Sale Receipts	\$	\$	\$	\$ 114,025,000.00	\$
Donations					
Miscellaneous Revenue					
Total Revenue				<u>114,025,000.00</u>	
Expenditures					
Project Expenditures	114,025,000.00	1,675,594.77	33,000,856.95	91,024,874.97	23,000,125.03
Total Expenditures	<u>114,025,000.00</u>	<u>1,675,594.77</u>	<u>33,000,856.95</u>	<u>91,024,874.97</u>	<u>23,000,125.03</u>
Excess (Deficiency) of Revenue Over Expenditures			(33,000,856.95)	23,000,125.03	
Completed Projects Encumbrances			<u>5,120,593.94</u>	<u>5,120,593.94</u>	
Excess (Deficiency) of Revenue Over Expenditures and Encumbrances			(38,121,450.89)	17,879,531.09	
June 30, 2022 Ending Fund Balance			21,151,754.78		
Prior year expenditures					
June 30, 2022 Encumbrances			<u>34,849,227.20</u>		
Adjusted Beginning Fund Balance			56,000,981.98		
Ending Fund Balance			<u>\$ 17,879,531.09</u>	<u>\$ 17,879,531.09</u>	

2017 VISION ED ISSUE 3

Fund 4004

As of: 05/31/2024

\$ 114,025,000.00 \$ 1,675,594.77 \$ 32,319,551.90 \$ 94,342,761.81 \$ 5,120,593.94 \$ - \$ 14,561,644.25

Fund	Project	Project Title	Revised Budget	MTD Actual	YTD Actual	LTD Actual	Encumbrances	Committed	Balance
4004	170005	Trail E Bank 101 Cousins Park	\$ 2,800,000.00	\$ -	\$ -	\$ 47.05	\$ -	\$ -	\$ 2,799,952.95
4004	170030	Gilcrease Museum Expansion	\$ 58,000,000.00	\$ 210,334.42	\$ 17,204,747.59	\$ 55,326,869.31	\$ 2,673,000.69	\$ -	\$ 130.00
4004	170045	Airport Infrastructure	\$ 9,100,000.00	\$ 727,378.92	\$ 1,268,531.64	\$ 3,395,318.15	\$ 261,036.45	\$ -	\$ 5,443,645.40
4004	170050	Tulsa Zoo & Living Museum	\$ 22,000,000.00	\$ 671,926.25	\$ 11,570,987.93	\$ 20,528,765.97	\$ 709,206.77	\$ -	\$ 762,027.26
4004	170055	Langston Health Complex Exp	\$ 3,000,000.00	\$ -	\$ -	\$ 3,000,000.00	\$ -	\$ -	\$ -
4004	170060	BMX National Headquarters	\$ 3,600,000.00	\$ -	\$ -	\$ 3,600,000.00	\$ (0.00)	\$ -	\$ -
4004	170065	South Mingo Corridor	\$ 3,000,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 3,000,000.00
4004	170070	Public School Safety First	\$ 4,750,000.00	\$ 65,955.18	\$ 2,265,624.74	\$ 3,272,649.97	\$ 1,477,350.03	\$ -	\$ (0.00)
4004	170080MOED	CW & Rt 66 Beaut Reinvestment_	\$ 150,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 150,000.00
4004	170085	Peoria - Mohawk Business Park	\$ 4,200,000.00	\$ -	\$ 9,660.00	\$ 1,842,364.40	\$ -	\$ -	\$ 2,357,635.60
4004	170135	Go Plan Priority Projects	\$ 3,125,000.00	\$ -	\$ -	\$ 3,125,000.00	\$ (0.00)	\$ -	\$ 0.00
4004	170150C	2017 Vision ED Issue Bond Cost	\$ 300,000.00	\$ -	\$ -	\$ 251,746.96	\$ -	\$ -	\$ 48,253.04

2014 GO BOND FUNDS

FUND 4270~4274 COMBINED

(2014 GENERAL OBLIGATION BOND FUNDS)

**CITY OF TULSA, OKLAHOMA
SALES TAX OVERVIEW COMMITTEE REPORT
FUND 4270-4276 - 2014 GO BOND FUNDS**

**STATEMENT OF REVENUES, EXPENDITURES AND ENCUMBRANCES
FOR THE ELEVEN MONTHS ENDED MAY 31, 2025**

	FY ESTIMATED REVENUES/ LIFE-TO-DATE APPROPRIATIONS	CURRENT MONTH	ACTUAL YEAR TO DATE	LIFE TO DATE	OUTSTANDING REVENUES/ BALANCE OF APPROPRIATIONS
Revenue					
Bond Sale Receipts	\$	\$	\$	\$ 313,615,000.00	\$
Donations					
Miscellaneous Revenue					
Total Revenue				<u>313,615,000.00</u>	
Expenditures					
Project Expenditures	271,038,081.00	2,158,707.44	16,990,959.00	246,632,195.99	24,405,885.01
Total Expenditures	<u>271,038,081.00</u>	<u>2,158,707.44</u>	<u>16,990,959.00</u>	<u>246,632,195.99</u>	<u>24,405,885.01</u>
Excess (Deficiency) of Revenue Over Expenditures			(16,990,959.00)	66,982,804.01	
Completed Projects Encumbrances			<u>13,906,829.35</u>	<u>42,576,919.00</u> <u>13,906,829.35</u>	
Excess (Deficiency) of Revenue Over Expenditures and Encumbrances			(30,897,788.35)	10,499,055.66	
June 30, 2022 Ending Fund Balance			7,354,342.68		
Prior year expenditures					
June 30, 2022 Encumbrances			<u>34,042,501.33</u>		
Adjusted Beginning Fund Balance			41,396,844.01		
Ending Fund Balance			<u>\$ 10,499,055.66</u>	<u>\$ 10,499,055.66</u>	

2014 GO BOND PROGRAM

Fund 427

As of: 05/31/2024

\$ 271,038,081.00 \$ 2,158,707.44 \$ 12,449,062.47 \$ 240,487,077.24 \$ 13,906,829.35 \$ - \$ 16,644,174.41

Fund	Project	Project Title	Revised Budget	MTD Actual	YTD Actual	LTD Actual	Encumbrances	Committed	Balance
4270	144000	Bond Issuance Costs	\$ 20,000.00	\$ -	\$ -	\$ 20,000.00	\$ -	\$ -	\$ -
4270	144015	Citywide Nonarterial Reh&Re	\$ 200,000.00	\$ -	\$ -	\$ 200,000.00	\$ -	\$ -	\$ -
4270	144020	Citywide-Arterial Rt&Pv Main	\$ 355,000.00	\$ -	\$ -	\$ 355,000.00	\$ -	\$ -	\$ -
4270	144021	Citywide-Nonarterial Rt&Pv M	\$ 1,973,927.51	\$ -	\$ 326,201.66	\$ 1,942,408.38	\$ 31,519.13	\$ -	\$ 0.00
4270	144060	Bridge189 - 4700 N. Iroquois	\$ 11,321.19	\$ -	\$ -	\$ 11,321.19	\$ -	\$ -	\$ -
4270	144061	Bridge298 - 2100 E. 61St St	\$ 66,650.26	\$ -	\$ -	\$ 66,650.26	\$ -	\$ -	\$ -
4270	144062	Bridge323B - 12000 E. 21St	\$ 10,000.00	\$ -	\$ -	\$ 10,000.00	\$ -	\$ -	\$ -
4270	144093	Citywide Matching Funds	\$ 250,000.00	\$ -	\$ -	\$ 250,000.00	\$ -	\$ -	\$ -
4270	144106	Maintenance Zone 1006	\$ 400,000.00	\$ -	\$ -	\$ 385,556.47	\$ 14,443.53	\$ -	\$ 0.00
4270	144107	Maintenance Zone 1007	\$ 55,000.00	\$ -	\$ -	\$ 55,000.00	\$ -	\$ -	\$ -
4270	144153	Maintenance Zone 1153	\$ 410,000.00	\$ -	\$ 14,733.28	\$ 406,531.50	\$ 3,468.50	\$ -	\$ 0.00
4270	144157	Maintenance Zone 1157	\$ 419,944.69	\$ -	\$ -	\$ 419,944.69	\$ -	\$ -	\$ 0.00
4270	144173	Maintenance Zone 1073	\$ 54,000.00	\$ -	\$ -	\$ 54,000.00	\$ -	\$ -	\$ -
4270	144176	Maintenance Zone 1076	\$ 260,000.00	\$ -	\$ -	\$ 260,000.00	\$ -	\$ -	\$ -
4270	144201	Apache St: Mlk - Peoria	\$ 282,774.79	\$ -	\$ -	\$ 282,774.79	\$ -	\$ -	\$ 0.00
4270	144203	W 41st St S 41st W - S 33rd W	\$ 175,000.00	\$ -	\$ -	\$ 175,000.00	\$ -	\$ -	\$ -
4270	144204	S33rd W: 41st St to 51st St	\$ 275,000.00	\$ -	\$ -	\$ 275,000.00	\$ -	\$ -	\$ -
4270	144205	Apache St: Lewis To Harvard	\$ 210,000.00	\$ -	\$ -	\$ 210,000.00	\$ -	\$ -	\$ -
4270	144206	11th St: Peoria to Utica	\$ 185,000.00	\$ -	\$ -	\$ 185,000.00	\$ -	\$ -	\$ -
4270	144208	11th St: Sheridan - Memorial	\$ 180,000.00	\$ -	\$ -	\$ 180,000.00	\$ -	\$ -	\$ -
4270	144209	21St St: Garnett To 129Th E	\$ 300,000.00	\$ -	\$ -	\$ 300,000.00	\$ -	\$ -	\$ -
4270	144210	21St St-129Th East Ave Inter	\$ 250,000.00	\$ -	\$ -	\$ 249,843.47	\$ (0.00)	\$ -	\$ 156.53
4270	144212	51st St Sheridan to Memorial	\$ 140,000.00	\$ -	\$ -	\$ 140,000.00	\$ -	\$ -	\$ -
4270	144214	Sheridan 81st to 91st	\$ 199,928.84	\$ -	\$ -	\$ 199,928.84	\$ (0.00)	\$ -	\$ 0.00
4270	144216	41st St: Lewis to Harvard	\$ 275,000.00	\$ -	\$ -	\$ 275,000.00	\$ -	\$ -	\$ -
4270	144217	Apache & Harvard Intersectio	\$ 197,740.00	\$ -	\$ -	\$ 196,823.70	\$ -	\$ -	\$ 916.30
4270	144218	41st St & Lewis Intersection	\$ 210,000.00	\$ -	\$ -	\$ 210,000.00	\$ -	\$ -	\$ -
4270	144219	Maintenance Zone 2119	\$ 40,000.00	\$ -	\$ -	\$ 38,500.00	\$ 1,500.00	\$ -	\$ -
4270	144225	Maintenance Zone 2125	\$ 264,462.36	\$ -	\$ -	\$ 264,462.36	\$ (0.00)	\$ -	\$ 0.00
4270	144226	Maintenance Zone 2126	\$ 44,710.26	\$ -	\$ -	\$ 44,710.26	\$ -	\$ -	\$ 0.00
4270	144230	Maintenance Zone 2130	\$ 406,919.00	\$ -	\$ 1,253.07	\$ 406,919.00	\$ 0.00	\$ -	\$ (0.00)
4270	144255	Maintenance Zone 2055	\$ 150,000.00	\$ -	\$ -	\$ 148,972.24	\$ 1,027.76	\$ -	\$ 0.00
4270	144256	Maintenance Zone 2056	\$ 130,000.00	\$ -	\$ -	\$ 130,000.00	\$ -	\$ -	\$ -
4270	144264	Maintenance Zone 2064	\$ 143,436.25	\$ -	\$ -	\$ 143,436.25	\$ -	\$ -	\$ -
4270	144265	Maintenance Zone 2065	\$ 100,000.00	\$ -	\$ 22.00	\$ 98,763.93	\$ -	\$ -	\$ 1,236.07
4270	144303	Maintenance Zone 3003	\$ 100,000.00	\$ -	\$ -	\$ 100,000.00	\$ -	\$ -	\$ -
4270	144304	Maintenance Zone 3004	\$ 180,914.87	\$ -	\$ -	\$ 180,914.87	\$ -	\$ -	\$ -
4270	144309	Citywide - Arterial Rehab	\$ 276,489.24	\$ 18,131.88	\$ 186,624.88	\$ 194,666.08	\$ 81,823.16	\$ -	\$ -
4270	144318	Maintenance Zone 3018	\$ 50,000.00	\$ -	\$ -	\$ 50,000.00	\$ -	\$ -	\$ -
4270	144380	Maintenance Zone 3080	\$ 19,047.02	\$ -	\$ -	\$ 19,047.02	\$ -	\$ -	\$ 0.00
4270	144413	Maintenance Zone 4013	\$ 535,058.95	\$ 23,530.58	\$ 23,530.58	\$ 535,058.95	\$ (0.00)	\$ -	\$ 0.00
4270	144415	Maintenance Zone 4015	\$ 100,000.00	\$ -	\$ -	\$ 100,000.00	\$ -	\$ -	\$ -

2014 GO BOND PROGRAM

Fund 427

As of: 05/31/2024

\$ 271,038,081.00 \$ 2,158,707.44 \$ 12,449,062.47 \$ 240,487,077.24 \$ 13,906,829.35 \$ - \$ 16,644,174.41

Fund	Project	Project Title	Revised Budget	MTD Actual	YTD Actual	LTD Actual	Encumbrances	Committed	Balance
4270	144430	Maintenance Zone 4030	\$ 169,422.12	\$ -	\$ -	\$ 169,422.12	\$ -	\$ -	\$ -
4270	144467	Maintenance Zone 4067	\$ 485,000.00	\$ -	\$ -	\$ 485,000.00	\$ -	\$ -	\$ -
4270	144527	Maintenance Zone 5027	\$ 129,524.39	\$ -	\$ -	\$ 129,524.39	\$ -	\$ -	\$ -
4270	144533	Maintenance Zone 5033	\$ 500,000.00	\$ -	\$ -	\$ 499,987.32	\$ -	\$ -	\$ 12.68
4270	144539	Maintenance Zone 5039	\$ 400,000.00	\$ -	\$ -	\$ 400,000.00	\$ -	\$ -	\$ -
4270	144627	Maintenance Zone 6027	\$ 120,000.00	\$ -	\$ -	\$ 120,000.00	\$ -	\$ -	\$ -
4270	144642	Maintenance Zone 6142	\$ 100,000.00	\$ -	\$ -	\$ 100,000.00	\$ -	\$ -	\$ -
4270	144645	Maintenance Zone 6145	\$ 265,000.00	\$ -	\$ -	\$ 265,000.00	\$ -	\$ -	\$ -
4270	144647	Maintenance Zone 6147	\$ 101,060.09	\$ -	\$ -	\$ 101,060.09	\$ -	\$ -	\$ -
4270	144733	Maintenance Zone 7133	\$ 198,500.00	\$ -	\$ -	\$ 198,500.00	\$ -	\$ -	\$ -
4270	144748	Maintenance Zone 7048	\$ 226,454.43	\$ -	\$ -	\$ 226,454.43	\$ -	\$ -	\$ -
4270	144760	Maintenance Zone 7060	\$ 335,526.95	\$ -	\$ -	\$ 335,526.95	\$ -	\$ -	\$ -
4270	144803	Maintenance Zone 8103	\$ 182,481.92	\$ -	\$ -	\$ 182,481.92	\$ -	\$ -	\$ 0.00
4270	144812	Maintenance Zone 8112	\$ 200,000.00	\$ -	\$ -	\$ 200,000.00	\$ -	\$ -	\$ -
4270	144857	Maintenance Zone 8057	\$ 275,000.00	\$ -	\$ 1,854.78	\$ 275,000.00	\$ (0.00)	\$ -	\$ 0.00
4270	144931	Maintenance Zone 9031	\$ 58,793.31	\$ -	\$ -	\$ 58,793.31	\$ -	\$ -	\$ -
4270	144943	Maintenance Zone 9043	\$ 450,000.00	\$ -	\$ -	\$ 450,000.00	\$ 0.00	\$ -	\$ (0.00)
4270	144944	Maintenance Zone 9044	\$ 400,000.00	\$ -	\$ -	\$ 340,782.70	\$ 59,217.30	\$ -	\$ (0.00)
4270	144945	Maintenance Zone 9045	\$ 400,000.00	\$ -	\$ -	\$ 370,356.98	\$ 0.00	\$ -	\$ 29,643.02
4270	144958	Maintenance Zone 9058	\$ 102,830.56	\$ -	\$ -	\$ 102,830.56	\$ -	\$ -	\$ -
4271	144000	Bond Issuance Costs	\$ 79,999.78	\$ -	\$ -	\$ 79,999.78	\$ -	\$ -	\$ -
4271	144015	Citywide Nonarterial Reh&Re	\$ 400,000.00	\$ -	\$ -	\$ 400,000.00	\$ -	\$ -	\$ -
4271	144016	Citywide Non-Art Sidewalks	\$ 100,000.00	\$ -	\$ -	\$ 100,000.00	\$ -	\$ -	\$ 0.00
4271	144020	Citywide-Arterial Rt&Pv Main	\$ 3,745,000.00	\$ -	\$ -	\$ 3,745,000.00	\$ 0.00	\$ -	\$ 0.00
4271	144021	Citywide-Nonarterial Rt&Pv M	\$ 9,000,000.00	\$ -	\$ -	\$ 9,000,000.00	\$ 0.00	\$ -	\$ (0.00)
4271	144060	Bridge189 - 4700 N. Iroquois	\$ 180,000.00	\$ -	\$ -	\$ 180,000.00	\$ -	\$ -	\$ -
4271	144061	Bridge298 - 2100 E. 61St St.	\$ 543,739.50	\$ -	\$ -	\$ 543,739.50	\$ -	\$ -	\$ -
4271	144093	Citywide Matching Funds	\$ 450,000.00	\$ -	\$ -	\$ 450,000.00	\$ -	\$ -	\$ -
4271	144094	ODOT Rehab & Replacement	\$ 1,640,000.00	\$ -	\$ -	\$ 1,630,372.20	\$ 9,627.80	\$ -	\$ 0.00
4271	144107	Maintenance Zone 1007	\$ 475,000.00	\$ -	\$ -	\$ 475,000.00	\$ -	\$ -	\$ -
4271	144110	Citywide-Arterial Sidewalks	\$ 300,000.00	\$ -	\$ -	\$ 300,000.00	\$ -	\$ -	\$ (0.00)
4271	144111	Maintenance Zone 1001	\$ 830,000.00	\$ -	\$ -	\$ 809,787.46	\$ 20,212.54	\$ -	\$ (0.00)
4271	144158	Maintenance Zone 1157	\$ 219,643.46	\$ -	\$ -	\$ 211,448.65	\$ 8,194.81	\$ -	\$ (0.00)
4271	144173	Maintenance Zone 1073	\$ 404,552.85	\$ -	\$ -	\$ 404,552.85	\$ -	\$ -	\$ (0.00)
4271	144199	Maintenance Zone 1099	\$ 320,000.00	\$ -	\$ -	\$ 316,395.78	\$ 3,604.22	\$ -	\$ (0.00)
4271	144200	Architect and Engineering Serv	\$ 330,000.00	\$ -	\$ -	\$ 330,000.00	\$ -	\$ -	\$ -
4271	144201	Apache St: Mlk - Peoria	\$ 2,410,000.00	\$ -	\$ -	\$ 2,370,000.00	\$ 0.00	\$ -	\$ 40,000.00
4271	144203	W 41st St S 41st W - S 33rd W	\$ 1,510,000.00	\$ -	\$ -	\$ 1,510,000.00	\$ (0.00)	\$ -	\$ -
4271	144204	S33rd W: 41st St to 51st St	\$ 2,455,000.00	\$ 30,181.31	\$ 1,273,763.26	\$ 1,672,426.47	\$ 506,592.47	\$ -	\$ 275,981.06
4271	144206	11th St: Peoria to Utica	\$ 1,635,000.00	\$ -	\$ -	\$ 1,635,000.00	\$ (0.00)	\$ -	\$ 0.00
4271	144208	11th St: Sheridan - Memorial	\$ 1,600,000.00	\$ -	\$ -	\$ 1,445,764.67	\$ 0.00	\$ -	\$ 154,235.33
4271	144212	51st St Sheridan to Memorial	\$ 915,651.29	\$ -	\$ -	\$ 907,661.29	\$ 0.00	\$ -	\$ 7,990.00

2014 GO BOND PROGRAM

Fund 427

As of: 05/31/2024

\$ 271,038,081.00 \$ 2,158,707.44 \$ 12,449,062.47 \$ 240,487,077.24 \$ 13,906,829.35 \$ - \$ 16,644,174.41

Fund	Project	Project Title	Revised Budget	MTD Actual	YTD Actual	LTD Actual	Encumbrances	Committed	Balance
4271	144216	41st St: Lewis to Harvard	\$ 2,455,000.00	\$ -	\$ -	\$ 2,446,437.50	\$ 8,562.50	\$ -	\$ (0.00)
4271	144218	41st St & Lewis Intersection	\$ 1,845,000.00	\$ -	\$ -	\$ 1,845,000.00	\$ -	\$ -	\$ -
4271	144219	Maintenance Zone 2119	\$ 327,980.36	\$ -	\$ -	\$ 327,980.36	\$ -	\$ -	\$ (0.00)
4271	144226	Maintenance Zone 2126	\$ 305,000.00	\$ -	\$ -	\$ 305,000.00	\$ -	\$ -	\$ 0.00
4271	144255	Maintenance Zone 2055	\$ 1,119,095.86	\$ -	\$ -	\$ 1,119,095.86	\$ -	\$ -	\$ -
4271	144256	Maintenance Zone 2056	\$ 1,138,393.91	\$ -	\$ -	\$ 1,138,393.91	\$ -	\$ -	\$ (0.00)
4271	144265	Maintenance Zone 2065	\$ 859,200.67	\$ -	\$ -	\$ 859,200.67	\$ -	\$ -	\$ 0.00
4271	144303	Maintenance Zone 3003	\$ 525,681.40	\$ -	\$ -	\$ 525,681.40	\$ -	\$ -	\$ (0.00)
4271	144309	Citywide - Arterial Rehab	\$ 4,182,972.41	\$ 14,355.28	\$ 75,504.30	\$ 4,074,263.75	\$ 108,708.66	\$ -	\$ (0.00)
4271	144310	Maintenance Zone 3010	\$ 724,283.12	\$ -	\$ -	\$ 724,283.12	\$ (0.00)	\$ -	\$ 0.00
4271	144318	Maintenance Zone 3018	\$ 367,056.72	\$ -	\$ -	\$ 365,498.17	\$ 1,558.55	\$ -	\$ (0.00)
4271	144380	Maintenance Zone 3080	\$ 170,000.00	\$ -	\$ -	\$ 170,000.00	\$ -	\$ -	\$ -
4271	144415	Maintenance Zone 4015	\$ 537,042.77	\$ -	\$ -	\$ 537,042.77	\$ -	\$ -	\$ -
4271	144431	Maintenance Zone 4031	\$ 1,200,000.00	\$ -	\$ 7,333.76	\$ 1,164,794.00	\$ 35,206.00	\$ -	\$ -
4271	144527	Maintenance Zone 5027	\$ 1,258,372.62	\$ -	\$ -	\$ 1,258,372.62	\$ -	\$ -	\$ -
4271	144627	Maintenance Zone 6027	\$ 886,165.51	\$ -	\$ -	\$ 886,165.51	\$ -	\$ -	\$ (0.00)
4271	144628	Maintenance Zone 6028	\$ 75,714.88	\$ -	\$ 7,190.27	\$ 7,190.27	\$ 68,524.61	\$ -	\$ -
4271	144635	Maintenance Zone 6035	\$ 272,007.76	\$ -	\$ -	\$ 270,496.59	\$ 0.00	\$ -	\$ 1,511.17
4271	144642	Maintenance Zone 6142	\$ 800,000.00	\$ -	\$ -	\$ 731,619.90	\$ 68,380.10	\$ -	\$ 0.00
4271	144647	Maintenance Zone 6147	\$ 890,000.00	\$ -	\$ -	\$ 890,000.00	\$ -	\$ -	\$ 0.00
4271	144700	Maintenance Zone 7100	\$ 301,596.41	\$ -	\$ -	\$ 301,596.41	\$ -	\$ -	\$ (0.00)
4271	144733	Maintenance Zone 7133	\$ 751,870.76	\$ -	\$ -	\$ 751,870.76	\$ -	\$ -	\$ -
4271	144803	Maintenance Zone 8103	\$ 1,592,680.53	\$ -	\$ -	\$ 1,592,680.53	\$ -	\$ -	\$ (0.00)
4271	144812	Maintenance Zone 8112	\$ 1,578,077.06	\$ -	\$ -	\$ 1,578,077.06	\$ -	\$ -	\$ 0.00
4271	144931	Maintenance Zone 9031	\$ 459,660.26	\$ -	\$ -	\$ 459,660.26	\$ -	\$ -	\$ (0.00)
4271	144958	Maintenance Zone 9058	\$ 833,560.11	\$ -	\$ -	\$ 833,560.11	\$ -	\$ -	\$ (0.00)
4272	144000	Bond Issuance Costs	\$ 150,000.00	\$ -	\$ -	\$ 150,000.00	\$ -	\$ -	\$ -
4272	144015	Citywide Nonarterial Reh&Re	\$ 540,000.00	\$ -	\$ -	\$ 540,000.00	\$ 0.00	\$ -	\$ (0.00)
4272	144016	Citywide Non-Art Sidewalks	\$ 300,000.00	\$ -	\$ -	\$ 300,000.00	\$ -	\$ -	\$ -
4272	144020	Citywide-Arterial Rt&Pv Main	\$ 6,260,000.00	\$ -	\$ -	\$ 6,260,000.00	\$ (0.00)	\$ -	\$ 0.00
4272	144021	Citywide-Nonarterial Rt&Pv M	\$ 16,880,000.00	\$ -	\$ -	\$ 16,880,000.00	\$ (0.00)	\$ -	\$ 0.00
4272	144062	Bridge323B - 12000 E. 21St	\$ 50,000.00	\$ -	\$ -	\$ 50,000.00	\$ -	\$ -	\$ -
4272	144093	Citywide Matching Funds	\$ 650,000.00	\$ -	\$ -	\$ 650,000.00	\$ -	\$ -	\$ -
4272	144094	ODOT Rehab & Replacement	\$ 1,640,000.00	\$ -	\$ -	\$ 1,640,000.00	\$ (0.00)	\$ -	\$ 0.00
4272	144106	Maintenance Zone 1006	\$ 2,008,802.62	\$ -	\$ -	\$ 2,008,802.62	\$ -	\$ -	\$ -
4272	144110	Citywide-Arterial Sidewalks	\$ 900,000.00	\$ -	\$ -	\$ 900,000.00	\$ (0.00)	\$ -	\$ 0.00
4272	144153	Maintenance Zone 1153	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4272	144157	Maintenance Zone 1157	\$ 3,192,879.00	\$ -	\$ -	\$ 3,192,879.00	\$ 0.00	\$ -	\$ -
4272	144168	Maintenance Zone 1068	\$ 400,000.00	\$ -	\$ 799.89	\$ 333,146.77	\$ 66,853.23	\$ -	\$ 0.00
4272	144202	Apachee: Peoria - Lewis Ave	\$ 300,000.00	\$ -	\$ -	\$ 300,000.00	\$ -	\$ -	\$ -
4272	144207	11Th St: Lewis Ave - Harvard	\$ 200,000.00	\$ -	\$ -	\$ 200,000.00	\$ -	\$ -	\$ -
4272	144211	41St: Garnett - 129 E Ave	\$ 102,199.23	\$ -	\$ -	\$ 102,199.23	\$ -	\$ -	\$ -

2014 GO BOND PROGRAM

Fund 427

As of: 05/31/2024

\$ 271,038,081.00 \$ 2,158,707.44 \$ 12,449,062.47 \$ 240,487,077.24 \$ 13,906,829.35 \$ - \$ 16,644,174.41

Fund	Project	Project Title	Revised Budget	MTD Actual	YTD Actual	LTD Actual	Encumbrances	Committed	Balance
4272	144214	Sheridan 81st to 91st	\$ 1,326,022.15	\$ -	\$ -	\$ 1,326,022.15	\$ -	\$ -	\$ -
4272	144215	Peoria: 41St St - 51St St.	\$ 300,000.00	\$ -	\$ -	\$ 300,000.00	\$ -	\$ -	\$ -
4272	144264	Maintenance Zone 2064	\$ 1,123,073.63	\$ -	\$ -	\$ 1,123,073.63	\$ 0.00	\$ -	\$ (0.00)
4272	144304	Maintenance Zone 3004	\$ 1,231,358.67	\$ -	\$ -	\$ 1,231,358.67	\$ 0.00	\$ -	\$ 0.00
4272	144309	Citywide - Arterial Rehab	\$ 5,272,816.58	\$ 172,987.63	\$ 1,714,044.84	\$ 2,181,703.51	\$ 3,091,113.07	\$ -	\$ -
4272	144311	Maintenance Zone 3011	\$ 1,000,000.00	\$ -	\$ -	\$ 970,762.05	\$ (0.00)	\$ -	\$ 29,237.95
4272	144320	Maintenance Zone 3020	\$ 480,000.00	\$ -	\$ 22,594.26	\$ 358,030.46	\$ 111,250.69	\$ -	\$ 10,718.85
4272	144413	Maintenance Zone 4013	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4272	144421	Maintenance Zone 4021	\$ 375,000.00	\$ -	\$ -	\$ 365,000.00	\$ 10,000.00	\$ -	\$ (0.00)
4272	144430	Maintenance Zone 4030	\$ 1,517,287.45	\$ -	\$ -	\$ 1,517,287.45	\$ -	\$ -	\$ 0.00
4272	144539	Maintenance Zone 5039	\$ 2,982,395.92	\$ -	\$ -	\$ 2,982,395.92	\$ 0.00	\$ -	\$ (0.00)
4272	144546	Maintenance Zone 5046	\$ 600,000.00	\$ -	\$ -	\$ 600,000.00	\$ (0.00)	\$ -	\$ 0.00
4272	144547	Maintenance Zone 5047	\$ 1,100,000.00	\$ 1,172.43	\$ 102,511.69	\$ 1,071,241.53	\$ 28,758.47	\$ -	\$ (0.00)
4272	144740	Maintenance Zone 7040	\$ 350,000.00	\$ -	\$ -	\$ 349,845.00	\$ 155.00	\$ -	\$ (0.00)
4272	144760	Maintenance Zone 7060	\$ 2,985,401.38	\$ -	\$ -	\$ 2,985,401.38	\$ -	\$ -	\$ (0.00)
4272	144943	Maintenance Zone 9043	\$ 2,165,462.22	\$ -	\$ -	\$ 2,165,462.22	\$ -	\$ -	\$ (0.00)
4272	144950	Maintenance Zone 9050	\$ 350,000.00	\$ -	\$ -	\$ 349,225.28	\$ 774.72	\$ -	\$ (0.00)
4272	144951	Maintenance Zone 9051	\$ 160,000.00	\$ -	\$ -	\$ 154,936.84	\$ 5,063.16	\$ -	\$ 0.00
4273	144000	Bond Issuance Costs	\$ 150,000.00	\$ -	\$ -	\$ 150,000.00	\$ -	\$ -	\$ -
4273	144015	Citywide Nonarterial Reh&Re	\$ 539,950.00	\$ -	\$ 139,922.73	\$ 539,950.00	\$ 0.00	\$ -	\$ (0.00)
4273	144016	Citywide Non-Art Sidewalks	\$ 100,000.00	\$ -	\$ -	\$ 100,000.00	\$ -	\$ -	\$ -
4273	144020	Citywide-Arterial Rt&Pv Main	\$ 11,807,489.89	\$ -	\$ 26,111.59	\$ 11,807,489.89	\$ (0.00)	\$ -	\$ 0.00
4273	144021	Citywide-Nonarterial Rt&Pv M	\$ 22,959,914.34	\$ 48,092.41	\$ 88,401.98	\$ 22,957,301.27	\$ 1,350.57	\$ -	\$ 1,262.50
4273	144093	Citywide Matching Funds	\$ 1,753,170.00	\$ -	\$ 151,972.35	\$ 1,737,853.51	\$ 14,966.49	\$ -	\$ 350.00
4273	144094	ODOT Rehab & Replacement	\$ 1,640,000.00	\$ -	\$ -	\$ 1,640,000.00	\$ (0.00)	\$ -	\$ 0.00
4273	144110	Citywide-Arterial Sidewalks	\$ 300,000.00	\$ -	\$ -	\$ 300,000.00	\$ (0.00)	\$ -	\$ 0.00
4273	144111	Maintenance Zone 1001	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4273	144158	Maintenance Zone 1157	\$ 2,107,199.83	\$ -	\$ -	\$ 2,107,199.83	\$ -	\$ -	\$ -
4273	144176	Maintenance Zone 1076	\$ 1,418,019.41	\$ -	\$ -	\$ 1,418,019.41	\$ 0.00	\$ -	\$ -
4273	144209	21st St: Garnett to 129th E	\$ 50.00	\$ -	\$ -	\$ 50.00	\$ -	\$ -	\$ -
4273	144210	21st St-129th East Ave Inter	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4273	144211	41St: Garnett - 129 E Ave	\$ 1,499,413.58	\$ -	\$ -	\$ 1,499,413.58	\$ (0.00)	\$ -	\$ 0.00
4273	144213	91st Harvard - Yale	\$ 285,000.00	\$ -	\$ -	\$ 176,003.18	\$ 18,903.29	\$ -	\$ 90,093.53
4273	144217	Apache & Harvard Intersect	\$ 785,000.00	\$ -	\$ -	\$ 775,000.00	\$ 10,000.00	\$ -	\$ -
4273	144225	Maintenance Zone 2125	\$ 2,310,000.00	\$ -	\$ -	\$ 2,262,500.00	\$ -	\$ -	\$ 47,500.00
4273	144230	Maintenance Zone 2130	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4273	144309	Citywide - Arterial Rehab	\$ 1,563,399.06	\$ 49,104.25	\$ 191,316.84	\$ 191,848.84	\$ 1,371,550.22	\$ -	\$ -
4273	144317	Maintenance Zone 3017	\$ 750,000.00	\$ -	\$ 8,000.00	\$ 607,915.15	\$ 51,514.69	\$ -	\$ 90,570.16
4273	144452	Maintenance Zone 4152	\$ 600,000.00	\$ -	\$ 4,237.04	\$ 400,145.10	\$ 25,569.75	\$ -	\$ 174,285.15
4273	144467	Maintenance Zone 4067	\$ 4,370,000.00	\$ -	\$ -	\$ 2,886,805.21	\$ 10,000.00	\$ -	\$ 1,473,194.79
4273	144533	Maintenance Zone 5033	\$ 4,380,000.00	\$ -	\$ -	\$ 4,380,000.00	\$ -	\$ -	\$ -
4273	144628	Maintenance Zone 6028	\$ 1,000,000.00	\$ -	\$ 24,074.00	\$ 953,213.32	\$ 46,786.68	\$ -	\$ 0.00

2014 GO BOND PROGRAM

Fund 427

As of: 05/31/2024

\$ 271,038,081.00 \$ 2,158,707.44 \$ 12,449,062.47 \$ 240,487,077.24 \$ 13,906,829.35 \$ - \$ 16,644,174.41

Fund	Project	Project Title	Revised Budget	MTD Actual	YTD Actual	LTD Actual	Encumbrances	Committed	Balance
4273	144635	Maintenance Zone 6035	\$ 3,034,358.21	\$ -	\$ -	\$ 3,034,358.21	\$ -	\$ -	\$ (0.00)
4273	144645	Maintenance Zone 6145	\$ 2,375,000.00	\$ 44,361.58	\$ 49,479.58	\$ 2,329,034.10	\$ 18,488.01	\$ -	\$ 27,477.89
4273	144700	Maintenance Zone 7100	\$ 1,012,395.47	\$ -	\$ -	\$ 1,012,395.47	\$ (0.00)	\$ -	\$ 0.00
4273	144748	Maintenance Zone 7048	\$ 955,111.36	\$ -	\$ -	\$ 955,111.36	\$ (0.00)	\$ -	\$ -
4273	144754	Maintenance Zone 7054	\$ 1,000,000.00	\$ -	\$ -	\$ 727,510.40	\$ 18,989.60	\$ -	\$ 253,500.00
4273	144857	Maintenance Zone 8057	\$ 1,453,081.00	\$ -	\$ -	\$ 1,453,081.00	\$ -	\$ -	\$ -
4273	144863	Maintenance Zone 8063	\$ 800,000.00	\$ 15,966.20	\$ 39,631.70	\$ 729,562.73	\$ 70,326.77	\$ -	\$ 110.50
4273	144944	Maintenance Zone 9044	\$ 2,295,000.00	\$ -	\$ -	\$ 2,295,000.00	\$ -	\$ -	\$ -
4273	144945	Maintenance Zone 9045	\$ 3,460,000.00	\$ -	\$ -	\$ 3,011,446.11	\$ (0.00)	\$ -	\$ 448,553.89
4273	144949	Maintenance Zone 9049	\$ 1,200,000.00	\$ 6,179.53	\$ 18,645.91	\$ 713,565.77	\$ 145,989.57	\$ -	\$ 340,444.66
4273	193140000Z	Mingo Creek Trail - 41st to 51	\$ 196,830.00	\$ -	\$ -	\$ 196,830.00	\$ -	\$ -	\$ -
4274	144000	Bond Issuance Costs	\$ 132,000.00	\$ -	\$ -	\$ 130,730.96	\$ -	\$ -	\$ 1,269.04
4274	144015	Citywide Nonarterial Reh&Re	\$ 1,320,000.00	\$ 42,623.75	\$ 730,585.54	\$ 760,918.07	\$ 559,081.93	\$ -	\$ (0.00)
4274	144021	Citywide-Nonarterial Rt&Pv M	\$ 1,340,000.00	\$ -	\$ 46,394.39	\$ 1,340,000.00	\$ -	\$ -	\$ (0.00)
4274	144094	ODOT Rehab & Replacement	\$ 3,280,000.00	\$ -	\$ 8,440.00	\$ 369,732.32	\$ 1,809,391.87	\$ -	\$ 1,100,875.81
4274	144106	Maintenance Zone 1006	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4274	144111	Maintenance Zone 1001	\$ 7,445,000.00	\$ 74,608.74	\$ 918,284.58	\$ 5,517,386.16	\$ 1,717,293.44	\$ -	\$ 210,320.40
4274	144153	Maintenance Zone 1153	\$ 1,243,000.00	\$ -	\$ 1,243,000.00	\$ 1,243,000.00	\$ -	\$ -	\$ -
4274	144199	Maintenance Zone 1099	\$ 2,800,000.00	\$ 103,715.00	\$ 103,715.00	\$ 2,300,533.81	\$ 10,772.50	\$ -	\$ 488,693.69
4274	144200	36 St: N MLK - Peoria Ave	\$ 2,920,000.00	\$ -	\$ -	\$ 2,919,920.00	\$ 80.00	\$ -	\$ -
4274	144205	Apache St: Lewis To Harvard	\$ 1,860,000.00	\$ -	\$ 6,534.99	\$ 1,504,705.50	\$ 0.00	\$ -	\$ 355,294.50
4274	144209	21st St: Garnett to 129th E	\$ 2,435,000.00	\$ -	\$ -	\$ 2,018,270.64	\$ -	\$ -	\$ 416,729.36
4274	144210	21st St-129th East Ave INTERSC	\$ 1,965,000.00	\$ -	\$ -	\$ 1,828,247.11	\$ -	\$ -	\$ 136,752.89
4274	144217	Apache & Harvard INTERSCTN	\$ 990,000.00	\$ -	\$ -	\$ 753,076.17	\$ 236,923.83	\$ -	\$ 0.00
4274	144230	Maintenance Zone 2130	\$ 3,488,081.00	\$ 278.97	\$ (176.03)	\$ 3,291,788.46	\$ (0.00)	\$ -	\$ 196,292.54
4274	144309	Citywide - Arterial Rehab	\$ 1,800,000.00	\$ 690,865.71	\$ 690,865.71	\$ 704,921.71	\$ 625,778.61	\$ -	\$ 469,299.68
4274	144310	Maintenance Zone 3010	\$ 145,714.88	\$ -	\$ 73,790.69	\$ 73,790.69	\$ 69,678.37	\$ -	\$ 2,245.82
4274	144311	Maintenance Zone 3011	\$ 8,485,000.00	\$ -	\$ -	\$ 6,962,932.59	\$ 38,508.00	\$ -	\$ 1,483,559.41
4274	144320	Maintenance Zone 3020	\$ 4,020,000.00	\$ -	\$ 62,658.13	\$ 62,658.13	\$ 6,096.92	\$ -	\$ 3,951,244.95
4274	144431	Maintenance Zone 4031	\$ 10,480,000.00	\$ 503.20	\$ 2,959,871.42	\$ 10,164,423.00	\$ 243.58	\$ -	\$ 315,333.42
4274	144547	Maintenance Zone 5047	\$ 2,905,000.00	\$ 821,584.04	\$ 1,082,053.97	\$ 1,086,493.40	\$ 1,818,506.60	\$ -	\$ -
4274	144628	Maintenance Zone 6028	\$ 6,984,285.12	\$ 464.95	\$ 23,287.84	\$ 2,103,106.17	\$ 863,898.08	\$ -	\$ 4,017,280.87
4274	144740	Maintenance Zone 7040	\$ 2,925,000.00	\$ -	\$ -	\$ 2,875,000.00	\$ 48,693.75	\$ -	\$ 1,306.25
4274	144857	Maintenance Zone 8057	\$ 841,919.00	\$ -	\$ 6,014.56	\$ 415,001.81	\$ 56,391.11	\$ -	\$ 370,526.08
4274	144944	Maintenance Zone 9044	\$ 1,305,000.00	\$ -	\$ -	\$ 1,270,831.97	\$ 28,899.07	\$ -	\$ 5,268.96
4274	144951	Maintenance Zone 9051	\$ 1,390,000.00	\$ -	\$ 779,477.81	\$ 1,221,664.95	\$ 95,209.45	\$ -	\$ 73,125.60
4275	144000	Bond Issuance Costs	\$ 48,000.00	\$ -	\$ -	\$ 47,694.94	\$ -	\$ -	\$ 305.06
4275	144153	Maintenance Zone 1153	\$ 2,367,000.00	\$ 810,091.55	\$ 2,149,086.78	\$ 2,150,542.57	\$ 69,792.49	\$ -	\$ 146,664.94
4275	144168	Maintenance Zone 1068	\$ 3,200,000.00	\$ -	\$ -	\$ -	\$ 1,206,781.92	\$ -	\$ 1,993,218.08
4275	144202	Apache: Peoria - Lewis Ave	\$ 2,365,000.00	\$ -	\$ 78,977.06	\$ 124,655.36	\$ 9,129.28	\$ -	\$ 2,231,215.36
4275	144215	Peoria: 41st - 51st	\$ 2,885,000.00	\$ 419,272.08	\$ 1,917,319.86	\$ 2,264,200.03	\$ 289,696.72	\$ -	\$ 331,103.25
4275	144421	Maintenance Zone 4021	\$ 3,280,000.00	\$ 568,170.27	\$ 2,619,547.15	\$ 2,640,020.35	\$ 8,927.12	\$ -	\$ 631,052.53

2014 GO BOND PROGRAM

Fund 427

As of: 05/31/2024

\$ 271,038,081.00 \$ 2,158,707.44 \$ 12,449,062.47 \$ 240,487,077.24 \$ 13,906,829.35 \$ - \$ 16,644,174.41

Fund	Project	Project Title	Revised Budget	MTD Actual	YTD Actual	LTD Actual	Encumbrances	Committed	Balance
4275	144547	Maintenance Zone 5047	\$ 6,465,000.00	\$ 2,647.00	\$ 3,353.10	\$ 3,353.10	\$ 4,290,559.05	\$ -	\$ 2,171,087.85
4275	144863	Maintenance Zone 8063	\$ 5,820,000.00	\$ 72,208.05	\$ 1,486,005.26	\$ 2,045,540.80	\$ 3,774,459.20	\$ -	\$ 0.00
4275	144950	Maintenance Zone 9050	\$ 2,625,000.00	\$ -	\$ 346,340.14	\$ 2,625,000.00	\$ (0.00)	\$ -	\$ 0.00
4276	144310	Maintenance Zone 3010	\$ 7,060,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 7,060,000.00
4277	144000	Bond Issuance Cost	\$ 20,000.00	\$ -	\$ 19,415.55	\$ 19,415.55	\$ -	\$ -	\$ 584.45
4277	144207	11th St - Lewis Ave to Harvard	\$ 1,970,000.00	\$ -	\$ -	\$ -	\$ 1,969,410.65	\$ -	\$ 589.35
4277	144213	91st Harvard - Yale	\$ 50,000.00	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 50,000.00
4277	144413	Maintenance Zone 4013	\$ 5,990,000.00	\$ -	\$ -	\$ -	\$ 60,000.00	\$ -	\$ 5,930,000.00